

Blue Greenway Public Art – November 2012

Location: Blue Greenway Mission Creek and Heron’s Park

Project Manager: David Beaupre, david.beaupre@sfport.com

Background: Public art is an integral component of the Blue Greenway and will assist in strengthening its identity. Several locations along the Blue Greenway Linking Streets and within individual open spaces are suitable for the installation of public art. The City’s Art Enrichment Ordinance requires that \$400,000 of GO Bond funds go towards the Art Enrichment Program managed by the City’s Art Commission. In addition, the Port proposes that additional GO Bond funding be utilized for permanent public art or site improvements to support temporary art. The funding level over and above the required Art Enrichment program proposed will likely fluctuate as other projects are further defined and cost and bids are received. Public Art will be installed within the schedule of the individual projects they are located.




Project Description:

The Port has initiated discussions with the Art Commission regarding the utilization of the Art Enrichment funds along the Blue Greenway and the process to select artist. Several concepts developed through the Blue Greenway Planning and Design Guidelines process identify appropriate locations for the integration of public art into projects.

Remarks:

Because of the significant cost (approximately \$67 million) to complete all of the Port’s Blue Greenway open space projects and the available funds of approximately \$25 million, projects could not move into the schematic design phase until the final phase of the Planning and Design Guidelines, where projects were prioritized for implementation. The schedule below reflects the September 2011 date when this project was prioritized based upon the final phase of Blue Greenway Planning and Design Guidelines community planning process. The Port will work with the Art Commission to develop the implementation of public art projects along the Blue Greenway. Public Art will be installed within the schedule of the individual projects they are located.

Project Budget	GO Bond Funds	Total Funds
Original Budget	\$0	\$0
Current Budget	\$684,000	\$684,000
Current Projected	\$684,000	\$684,000
Actual Expenditures	\$0	\$0



				2011					2012					2013															
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2														
Original	Budget	Start Date	End Date																										
	\$0	July 2011	August 2013																										
	\$684,000	July 2011	August 2013																										