

Heron's Head Park – November 2012

Location Jennings Street and Cargo Way

Project Manager: David Beaupre, david.beaupre@sfport.com (Planning)
 Steven Reel, steven.reel@sfport.com (Engineering)

Background: The City's 2006 Blue-Greenway Task Force identified a series of open space improvements to benefit the City's southern neighborhoods and continue public waterfront access southward. This project is a part of the Blue-Greenway and includes enhancing the existing park.

Project Description: This Project creates an improved entrance and expanded park area to help visitors locate Heron's Head Park, an existing waterfront park in the India Basin/Bayview Hunters Point neighborhoods. New amenities include a low mow meadow, picnic facilities, seating, a dog run, ADA accessible parking and pathways, a composting restroom, and landscaping.

Remarks: This Project was substantially completed and opened to the public on Friday, September 14, 2012. A Ribbon Cutting Ceremony was held on November 1, 2012. Correction of Punch List items is nearly complete and Final Completion is expected by early December, 2012. The Project is on budget.



Project Budget

	GO Bond Funds	Total Funds
Original Budget*	\$550,000	\$550,000
Current Budget*	\$2,351,000	\$2,486,989
Current Projected	\$2,351,000	\$2,486,989
Actual Expenditures	\$2,362,447	\$2,385,621

* The original budget established was based upon a smaller park opportunity site, in preparing the design and working through the community review process the project site was enlarged. The GO Bond funding strategy for Blue Greenway Parks accommodated opportunity for projects to expand or consolidate through the planning process.



■ Initiation/ Planning
■ Design/ Bid & Award
■ Construction/ Close Out

				2009				2010				2011				2012																							
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2																
HERON'S HEAD PARK	Budget	Start Date	End Date																																				
Original	\$555,000	January 2009	May 2011	<div style="display: flex; justify-content: space-between; width: 100%;"> <div style="width: 25%; background-color: red; height: 10px;"></div> <div style="width: 25%; background-color: green; height: 10px;"></div> <div style="width: 25%; background-color: blue; height: 10px;"></div> </div>																																			
Current	\$2,351,000	January 2009	August 2012	<div style="display: flex; justify-content: space-between; width: 100%;"> <div style="width: 35%; background-color: red; height: 10px;"></div> <div style="width: 35%; background-color: green; height: 10px;"></div> <div style="width: 20%; background-color: blue; height: 10px;"></div> </div>																																			