

CAPITAL IMPROVEMENT DIVISION PROGRAM MANAGEMENT REPORT CAPITAL IMPROVEMENT PLAN



FUNDED BY:

PROPOSITION B – 2012 SF CLEAN AND SAFE NEIGHBORHOOD PARKS BOND
PROPOSITION A – 2008 CLEAN AND SAFE NEIGHBORHOOD PARKS BOND
PROPOSITION A - 2000 NEIGHBORHOOD PARK BOND
PROPOSITION C - OPEN SPACE FUND
STATE AND FEDERAL GRANTS
PHILANTHROPIC GIFTS



Expenditures through August 31, 2014



PROGRAM STATUS REPORT

CAPITAL PROGRAM

A \$981.8 Million Capital Improvement Program

STATUS DATE

August 31, 2014

RECREATION AND PARK DEPARTMENT

Philip A. Ginsburg, General Manager

CAPITAL PROGRAM MANAGER

Dawn Kamalanathan

BACKGROUND

In March of 2000 the citizens of San Francisco passed Proposition A, a \$110 Million General Obligation Bond, and Proposition C, a continuation of the Open Space Fund, to implement the Recreation and Park Department's Capital Improvement Plan. The Capital Plan outlines the renovation of the Department's 230 facilities in at least 440 projects over a ten-year period beginning with Fiscal Year 2000-2001. The Plan defines the anticipated start year for the planning for each of those facilities. The Plan is a guide to the department's improvement program and is meant to be flexible, adjusted and modified to meet the department and community's needs. The Recreation and Park Commission will authorize necessary adjustments.

In February of 2008, the citizens of San Francisco passed Proposition A, a \$185 million General Obligation Bond for Clean and Safe Neighborhood Parks to address seismic and safety improvements of park and recreation facilities. The bond funds are allocated as follows: \$117.4 million for Neighborhood Parks, \$33.5 million for Waterfront Parks under the Port Commission, \$11.5 million for Park Restrooms, \$8.5 million for Park Athletic Fields, \$5.0 million for Park Nature Trails, \$5.0 million for Community Opportunity Fund and \$4.0 million for Park Forestry.

In November of 2012, the citizens of San Francisco passed Proposition B, a \$195 million General Obligation Bond for San Francisco Clean and Safe Neighborhood Parks to finance construction, reconstruction, renovation, demolition, environmental remediation and/or improvement of park, open space, and recreation facilities. The bond funds are allocated as follows: \$99.0 million for Neighborhood Parks, \$34.5 million for Waterfront Parks under the Port Commission, \$21.0 million for Citywide Parks, \$12.0 million for Community Opportunity Fund, \$15.5 million for Failing Playgrounds, \$4.0 million for Park Forestry, \$4.0 million for Park Nature Trails and \$5.0 million for Water Conservation.

CAPITAL PROGRAM BUDGET

The original program budget, based on a 1999 assessment, was \$400,000,000, and never escalated to cover increases in labor or material costs for future years. With the passage of the 2012 San Francisco Clean and Safe Neighborhood Parks bond, \$160.5 million has been added to the capital programs budget. With the passage of the 2008 Clean and Safe Neighborhood Parks bond, \$151.5 million has been added to the capital programs budget. Since inception in July 2000, the projected sources of funds, amounts appropriated, bonds sold, and expenditures to date are as follows:

Source	Budget (10 Years)	Appropriated Funds Secured Since FY 00-01	Reserves as of 8/31/14	Expended as of 8/31/14	Encumbered as of 8/31/14	Remaining Balance as of 8/31/14
Neighborhood Park Bond (includes Bond Interest)	110,000,000	119,878,425	-	114,635,398	2,362,674	2,880,353
2008 Clean & Safe NP G.O. Bond	151,500,000	155,063,981	990,551	121,064,063	20,007,645	13,992,273
2012 Neighborhood Parks Bond	160,500,000	53,536,080	-	3,728,370	1,363,558	48,444,152
Open Space Funding (1) (4)	120,000,000	121,463,757	-	100,910,332	1,435,083	19,118,342
State and Federal Grants (2,3)	100,000,000	110,489,507	-	102,342,860	1,184,215	6,962,432
Revenue Bonds	30,000,000	65,255,000	-	61,751,121	101,492	3,402,387
Philanthropic Gifts	40,000,000	25,031,568	-	23,182,483	0	1,849,085
Sub-Total	712,000,000	650,718,318	990,551	527,614,627	26,454,668	96,649,024
Other Fund Sources:						
1987 Park Improvement Bond (5)		6,014,169	-	6,014,169	0	-
1992 Golden Gate Park Bond (5)		14,048,160	-	13,961,986	1,131	85,043
1997 Zoo Facilities Bond		53,333,191	-	53,147,469	53,196	132,526
1995 Steinhart Aquarium (includes Bond Interest)		30,456,122	-	30,456,122	0	0
2000 Calif Acad of Science Bond (includes Bond Interest)		93,358,014	-	93,358,013	0	1
Special Area Fund (5)		\$16,606,560	5,893,000	9,118,934	21,006	\$7,466,620
General Fund & Other Dept. Funds		\$117,261,973	-	97,151,384	1,454,838	18,655,751
Total	712,000,000	981,796,507	6,883,551	830,822,704	27,984,838	122,988,964

(1) Projected at \$12 million annual revenue over 10 years.

(2) \$50 million budgeted for Golden Gate Park Projects.

(3) Projected at \$10 million annual revenue over 10 years.

(4) Reflects reduction for PY annual OS project data of \$6.15 Million not maintained in EIS database for "APR" subfund.

(5) Reflects adjustments for PY historical data in EIS Impromptu database.



PROGRAM STATUS and HIGHLIGHTS

In an effort to provide an additional forum for public discussion on the Department's budget and the capital plan, the San Francisco Parks Alliance hosts planning meetings in each district. Project managers from the capital division are assigned to attend these meetings, where the latest version of the capital plan is reviewed and any general project related questions are answered. The public is also welcome to attend any meeting of the City's Capital Planning Committee, where capital budget allocations are proposed, discussed, and approved.

PROJECT STATUS

Currently, there have been 307 capital improvement projects initiated, including acquisitions. A total of 214 capital projects have been completed as of August 31, 2014.

Initiation	13
Planning	17
Design	19
Bid	3
Construction	12
Closeout	22
Complete	214
Cancelled	4
On-Hold	3

Projects under Construction (Site Closures)

Project	District	From	To
Boedekker Park	6	January 2014	September 2014
Minnie Lovie Ward - Playfield	11	October 2013	September 2014
Mission Dolores Phase 1, Northern Half	8	March 2014	December 2014
Larsen Playground, north of Vincente between 19 th and 20 th Avenue	4	July 2014	March 2015
Joe DiMaggio Playground	3	June 2014	September 2014



Program Highlights

The first issuance of the 2012 San Francisco Clean and Safe Neighborhood Parks General Obligation Bond was received and appropriated in June 2012, and the Planning phase has begun for seven neighborhood park projects and three Citywide Programs.

2012 San Francisco Clean and Safe Neighborhood Parks Bond			
Neighborhood Parks	District	Current Phase	% Complete Current
Angelo J. Rossi Playground	1	Inactive*	NA
Balboa Park	11	Planning	75%
Garfield Square	9	Initiation	NA
George Christopher Playground	8	Initiation	NA
Gilman Playground	10	Design	60%
Glen Canyon Park	8	Design	55%
Hyde & Turk Mini Park	6	Inactive*	NA
Joe DiMaggio Playground	3	Bid/Award	75%
Margaret S. Hayward Playground	5	Initiation	NA
Moscone Recreation Center	2	Initiation	NA
Mountain Lake Park	2	Design	85%
Potrero Hill Recreation Center	10	Initiation	NA
South Park	6	Design	60%
West Sunset Playground	4	Design	30%
Willie "Woo Woo" Wong Playground	3	Initiation	NA
Citywide Parks			
Golden Gate Park	1/5	Initiation	NA
John McLaren	9/10	Initiation	NA
Lake Merced	7	Initiation	NA
Citywide Programs			
Community Opportunity Fund	Citywide	Planning	30%
Failing Playgrounds	Citywide	Planning	60%
Forestry	Citywide	Initiation	NA
Trails	Citywide	Initiation	NA
Water Conservation	Citywide	Planning	25%
*Inactive projects will receive funding for Initiation in the second bond issuance.			



The 2008 Clean and Safe Neighborhood Parks Bond continues to progress as follows:

2008 Clean & Safe Neighborhood Parks G.O. Bond Projects	District	Current Phase	Percentage Completed - Current Phase
Phase I:			
Fulton Playground	1	Closeout	99%
Chinese Recreation Center	3	Complete	100%
McCoppin Square Playground	4	Closeout	99%
Sunset Playground	4	Closeout	99%
Mission Playground	8	Complete	100%
Palega Recreation Center	9	Closeout	99%
Cayuga Playground	11	Closeout	99%
Phase II:			
Cabrillo Playground	1	Closeout	99%
Lafayette Park	2	Complete	100%
Raymond Kimbell Playground	5	Construction	20%
Glen Canyon Park	8	Closeout	85%
Mission Dolores Park-Helen Diller Playground	8	Complete	100%
Mission Dolores Park Renovation	8	Construction	25%
City-Wide Programs:			
Community Opportunity Fund	City-Wide	Varies	75%
Park Forestry	City-Wide	Varies	64%
Park Playfields Reconstruction			
Beach Chalet	1	Bid/Award	99%
Minnie Lovie Ward	11	Closeout	50%
Park Trail Reconstruction			
Grandview Trail	7	Complete	100%
GGP Oak Woodlands, Ph 1*	1	Complete	100%
Billy Goat Hill	8	Complete	100%
Corona Heights	8	Complete	100%
Glen Canyon	8	Construction	60%
Twin Peaks	7/8	Design	65%
Bernal Heights	10	Design	95%
Bayview	10	Planning	5%
Neighborhood Park Restroom			
Group I – Renovation (Bayview & Marina)	Citywide	Complete	100%
Group I – Renovation (McLaren, Michelangelo & Portsmouth)	Citywide	Complete	100%
Group I – Replacement (Mtn Lake, Larson, Parkside)	Citywide	Complete	100%
Group II – Renovation (Hilltop, Lincoln, Balboa)	Citywide	Complete	100%
Group II Replacement (States St)	8	Complete	100%
Great Highway Group	4	Construction	5%
Portsmouth Square	3	Construction	5%
Alamo Square	5	Design	80%
Buena Vista Park	5	On-Hold	NA
Rossi	1	Complete	100%
Washington Square	3	Construction	25%
Noe Courts	8	Design	0%
Dupont Courts	1	On-Hold	NA

*Scope has expanded on the GGP Oak Woodlands project, and it has been phased. Phase 1, funded with 2008 Bond Trails Program, is now complete. Phase 2 is funded with 2012 Bond, Trails Program.



GIFTS & GRANTS UPDATE

The Capital Program has received approximately \$158 million in gifts, philanthropic support, and state and federal grants over a period of 12 years. RPD actively seeks these important non-City funding sources. The tables below show all non-City funds received to date and more detail is provided in the following expenditures spreadsheets.

PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
17TH ST & FOLSOM ACQ & DEV	STATEWIDE PARKS AGENCY, CA. STATE PARKS DEPT.	2,700,000	2011
17th ST & FOLSOM DEVELOPMENT	HOUSING RELATED PARKS GRANT ALLOCATION	500,000	2014
24TH STREET/YORK MINI PARK	LAND & WATER CONSERVATION	80,000	2004
900 INNES PARK PLANNING GRANT	PRIORITY CONSERVATION AREA GRANT - SFBCC	500,000	2014
ALAMO SQUARE	CA INTEGRATED WASTE MANAGEMENT	50,000	2002
ALAMO SQUARE PLAY AREA RENOVATION	ROBERT SPJUT & JACQUELINE VALENTINE	8,000	2004
ALAMO SQUARE PLAY AREA RENOVATION	ALAMO SQUARE NEIGHORHOOD ASSOC.	19,000	2004
ALTA PLAZA PARK	FRIENDS OF ALTA PLAZA	10,000	2004
ALTA PLAZA PARK PLAYGROUND	CA INTEGRATED WASTE MANAGEMENT	25,000	2005
ALTA PLAZA PARK NORTHSIDE IRRIGATION	SAN FRANCISCO PUBLIC UTILITIES COMMISSION	583,407	2013
ARGONNE PLAYGROUND	STATE URBAN PARKS AND HEALTHY COMMUNITIES	664,428	2004
BALBOA PARK IMPROVEMENT	THE TRUST OF PUBLIC LAND	2,500,000	2011
BALBOA POOL RENOVATIONS	HOUSING RELATED PARKS GRANT ALLOCATION	610,425	2014
BAYVIEW PG - MARTIN LUTHER KING, JR., POOL	STATE GENERAL FUND	492,500	1998
BOEDDEKER PARK	THE TRUST OF PUBLIC LAND	200,000	2010
BOEDDEKER PARK	STATEWIDE PARKS AGENCY, CA. STATE PARKS DEPT.	4,000,000	2011
BOEDDEKER PARK	NATURAL RESOURCE AGENCY, STRATEGIC GROWTH U	493,000	2012
BUENA VISTA PARK	SAN FRANCISCO CONSERVATION CORP	164,760	PRIOR 2000
BUENA VISTA PARK, PHASE II	LAND & WATER CONSERVATION	107,500	2009
CHINESE RECREATION CENTER	STATE GENERAL FUND	541,750	1999
CONSERVATORY OF FLOWERS REPAIR	STATE GENERAL FUND-CDPR & OES	7,812,719	multiple
CREEKS TO PEAKS TRAIL	HABITAT CONSERVATION GRANT	130,679	2013
CROCKER AMAZON/CIVIC CENTER	CA INTEGRATED WASTE MGMT BOARD	68,250	2008
DUBOCE PARK	CA INTEGRATED WASTE MANAGEMENT	25,000	2000
FAY PARK - GARDEN	ESTATE OF CLAIRE F. MCGHEE	15,354	2004
FAY PARK - GARDEN	ESTATE OF MARY FAY BERRIGAN	118,364	PRIOR 2000
GENE FRIEND RECREATION CENTER	SAN FRANCISCO PARKS TRUST	100,000	2010
GENEVA COMMUNITY GARDEN	HOUSING RELATED PARKS GRANT ALLOCATION	700,000	2014
GGP COMMUNITY GARDEN VERTICAL GARDEN	ECOMEDIA	100,000	2014
GGP CO. FAIR BLD & STRYBING ARBORETUM	STRYBING ARBORETUM SOCIETY	240,000	2003
GGP CONSERVATORY OF FLOWERS REPAIR	FRIENDS OF REC AND APRK	9,750,000	2002
GGP JFK DR BIKEWAY IMPROVEMENTS	SF PARKS ALLIANCE	46,301	2012
GGP MUSIC CONCOURSE	SF PARKS ALLIANCE	50,000	2012
GGP MUSIC CONCOURSE	MUSIC CONCOURSE COMMUNITY PARTNERSHIP	1,530,000	2005
GGP PARK SITES	LOCAL ASSISTANCE -PROP 12-2000 PARK BOND ACT	13,524,000	2000
GGP PARK SITES	AB 716-PROP 40-2002 RESOURCES BOND ACT	32,673,000	2003
GGP POLO FIELDS	U.S. SOCCER FOUNDATION	8,000	2009
GGP SOUTH/MURPHY WINDMILL RESTORAT	SAN FRANCISCO PARKS TRUST	520,860	multiple
GGP SOUTH/MURPHY WINDMILL RESTORATION	NATIONAL TRUST FOR HISTORIC PRESERVATION	5,000	2006
GGP SOUTH/MURPHY WINDMILL RESTORATION	CA CULTURAL HISTORICAL ENDOWMENT	488,411	2006
GGP SOUTH/MURPHY WINDMILL RESTORATION	SF PARKS ALLIANCE & MOORE FOUNDATION	513,000	2012
GGP SPRECKELS TEMPLE OF MUSIC(BANDSHELL)	NATIONAL TRUST FOR HISTORIC PRESERVATION	75,000	2007
GGP STRYBING ARBORETUM	SF BOTANICAL GARDEN SOCIETY	198,708	2006, 2008



PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
GLEN CANYON CREEKSIDE LOOP	HABITAT CONSERVATION GRANT	163,587	2011
GLEN CANYON ISLAIS CREEK	HABITAT CONSERVATION GRANT	157,000	2008
GLEN CANYON PARK	TRUST FOR PUBLIC LAND	483,250	2011
GLEN CANYON PARK	COASTAL CONSERVANCY	250,000	2005
GLEN CANYON TRAIL NETWORK	CA DEPT OF FORESTRY AND FIRE PROTECTION	171,978	2012
HARDING PARK CLUBHOUSE	FRIENDS OF REC & PARKS CORP	100,000	2004
HARDING PARK CLUBHOUSE	THE STANLEY LANGENDORF FOUNDATION	250,000	2004
HARDING PARK CLUBHOUSE	SCHWAB ONE-SAN FRANCISCO FIRST TEE	3,045,612	2004
HARDING PARK CLUBHOUSE	PER CAPITA BLOCK GRANT 2002 STATE BOND	3,500,000	2003
HARDING PARK IMPROVEMENTS	R. Z'BERG BLOCK GRANT 2000 STATE BOND	5,016,627	2001
HARDING PARK IMPROVEMENTS	PER CAPITA BLOCK GRANT 2000 STATE BOND	8,111,000	2000
HARVEY MILK CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	1,800,000	2003
HAYES VALLEY PLAYGROUND	THE TRUST OF PUBLIC LAND	1,500,000	2010
HELEN DILLER PG, MISSION DOLORES PARK	FRIENDS OF DOLORES PARK & MERCER FUND	1,500,000	2010
HELEN WILLS PLAYGROUND	URBAN RESOURCES SYSTEMS INC.	9,982	2004
HELEN WILLS PLAYGROUND	ESTATE OF CLAIRE F. MCGHEE	15,354	2004
HELEN WILLS PLAYGROUND	SYZGY FOUNDATION	17,000	2004
HELEN WILLS PLAYGROUND	MURRAY-HAYDEN GRANT PROGRAM	1,500,000	2001
HILLTOP PARK RENOVATION	PROP 84 STATEWIDE PARKS AGENCY	5,000,000	2013
HOFF STREET PARK ACQUISITION	GIFT AS PART OF ACQUISITION BOS RES 475-00	150,000	2002
HOFF STREET PARK ACQUISITION	STATE GENERAL FUND	1,083,500	1999
HOLLY PARK	URBAN PARK AND RECREATION AND RECOVERY	773,150	2002
HUNTINGTON PARK CHILDREN'S PG	SAN FRANCISCO PARKS TRUST	20,000	2006
INDIA BASIN	COASTAL CONSERVANCY	100,000	2000
JAPANTOWN PEACE PLAZA & PAGODA	FRIENDS OF PEACE PLAZA	150,000	PRIOR 2000
JAPANTOWN PEACE PLAZA & PAGODA	WESTERN ADDITION PARKG CORP. THRU DPW	550,000	PRIOR 2000
JOSEPH LEE RECREATION CENTER	URBAN PARK AND RECREATION AND RECOVERY	500,000	2002
KIMBALL PLAYGROUND & CLUBHOUSE RENOV.	HOUSING RELATED PARKS GRANT ALLOCATION	800,000	
KORET CHILDREN'S QUARTERS	PARKS TRUST (KORET FOUNDATION)	954,702	2006, 2007
KOSHLAND PARK	KOSHLAND FAMILY-SF FOUNDATION GRANT	400,000	PRIOR 2000
LA RAZA/POTRERO DEL SOL PARK	STATE URBAN PARKS AND HEALTHY COMMUNITIES	720,559	2004
LAUREL HILL PLAYGROUND	USTA NORTHERN CA	5,000	2004
LINCOLN PARK CHILDREN'S PG	ALBERTSONS MARKET	500,000	2002, 2008
MARGARET HAYWARD PG HISTORIC CH	STATE GENERAL FUND	492,500	1999
MARINA PEDESTRIAN & BICYCLE IMPROVEMENT	BAY AREA AIR QUALITY MGMT DIST	40,045	2008
MCLAREN PARK- Mansell Corridor(Design)*	SF County Transportation Authority, Prop AA	202,228	2012
MCLAREN PARK - Mansell Corridor(Construction)	SF County Transportation Authority, Prop AA	2,325,624	2012
MCLAREN PARK - Mansell Corridor	SF County Transportation Authority, OBAG, PROP K	3,624,850	2013
MCLAREN PARK TRAILS	CA STATE PARKS DEPT, LAND AND WATER CONSERVAT	154,000	2012
MCLAREN PARK-YOSEMITE MARSH	LAND & WATER CONSERVATION	154,020	2003
MCLAREN PARK BIKE SKILLS	LAND & WATER CONSERVATION	249,835	2013



PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
MINNIE AND LOVIE WARD REC CENTER	R. Z'BERG BLOCK GRANT 2002 STATE BOND	42,243	2003
MINNIE AND LOVIE WARD REC CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	351,000	2003
MINNIE AND LOVIE WARD REC CENTER	MURRAY-HAYDEN GRANT PROGRAM	2,314,000	2002
MOSCONE RECREATION CENTER	FEMA PRE-DISASTER MITIGATION GRANT	2,067,176	2006
MOSCONE RECREATION CENTER	SAN FRANCISCO PUBLIC UTILITIES COMMISSION	360,748	2013
NOE COURTS PLAYGROUND	SAN FRANCISCO PARKS TRUST	16,000	2008
PALACE OF FINE ARTS	WALTER JOHNSON	250,435	PRIOR 2000
PALACE OF FINE ARTS	MAYBECK FOUNDATION	6,699,948	2005-2008
PALACE OF FINE ARTS	CA CULTURAL HISTORICAL ENDOWMENT	1,451,250	2007
PALACE OF FINE ARTS	R. Z'BERG BLOCK GRANT 2002 STATE BOND	3,250,000	2003
PALACE OF FINE ARTS IIC	MAYBECK FOUNDATION	1,400,000	2010
PALACE OF FINE ARTS IIC	CA CULTURAL HISTORICAL ENDOWMENT	500,000	2010
PALEGA RECREATION CENTER	PARKS TRUST (INNOVATOR GRANT PROGRAM)	2,000	2009
PINE LAKE TRAIL IMPROVEMENT	RECREATIONAL TRAIL GRANT	220,000	2006
PIONEER PARK	FRIENDS OF RP	352,000	2000
PIONEER PARK	TEA21 PROG SUPP FEDERAL PROG	420,000	2000
PORTSMOUTH SQUARE PG - CLUBHOUSE	RPG210	73,000	PRIOR 2000
POTRERO DEL SOL PARK	SAN FRANCISCO PARKS TRUST	2,000	2008
POTRERO DEL SOL PARK	PARENTS & TEACHERS OF BUENA VISTA	5,000	2008
POTRERO HILL PG COMMUNITY GARDEN	MICHAEL LANZA	53,075	2006
PRESIDIO HEIGHTS PLAYGROUND	SAN FRANCISCO PARKS TRUST	920,800	2007/2010
RANDALL MUSEUM	CA DEPT OF PARKS AND RECREATION	5,477,193	2011
RANDALL MUSEUM - GROUNDS	RANDALL MUSEUM FRIENDS	400,000	2001
ROSSI PLAYGROUND	FRIENDS OF ROSSI PARK	20,000	2007
SMALL CRAFT MARINA	CARL MOYER MEMORIAL, MARINE REPOWER	35,185	2006
SOUTH OF MARKET AREA (SOMA) PARK	URBAN PARK ACT OF 2001 GRANT PROG	1,049,000	2002
SOUTH OF MARKET AREA (SOMA) PARK	YOUTH SOCCER & RECREATIONAL DEV. PROGRAM	630,000	2004
SOUTH SUNSET PG - CHILDREN'S PLAY AREA	CA INTEGRATED WASTE MANAGEMENT	50,000	2002
SOUTH SUNSET PG	NEIGHBORHOODS PARKS COUNCIL	35,000	2006
ST. MARY SQUARE	STATE 84 BOND COMPETITIVE	81,500	1986
STERN GROVE-PINE LAKE	R. Z'BERG BLOCK GRANT 2002 STATE BOND	1,450,000	2003
SUNSET PLAYGROUND	USTA NORTHERN CA	5,000	2004
TWIN PEAKS TRAIL	CA DEPT OF PARKS AND REC	131,041	2011
TWIN PEAKS CONNECTIVETY CONCEPTUAL PLAN	PRIORITY CONSERVATION AREA GRANT - MTC	167,589	2014
URBAN FORESTRY - CITY WIDE	DEPT OF FORESTRY AND FIRE PROTECTION	100,000	2010
URBAN TRAILS	SAN FRANCISCO PARK ALLIANCE	100,000	2011
VIS VALLEY GREENWAY(RT)-CAMPBELL/RUTLAND	STATE GENERAL FUND	492,500	1999
VIS VALLEY GREENWAY-SENIOR PK	LAND & WATER CONSERVATION	102,000	2001
YOUNGBLOOD COLEMAN PLAYFIELD	YOUTH SOCCER BASEBALL PROGRAM	200,000	2005
	TOTAL	\$160,760,502	

*Note: Gifts and Grants have been merged into one spreadsheet, per Controller guidelines. Grant applications submitted but pending award decision have been deleted and will be added if successful. Award amount edited to tie to Applied for amount.

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES									
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
NPSF	UA	BOND ISSUANCE COST	188,583	-	188,583	-	-	-	-	188,583	-	-	-	-	-	-	-
BOND ISSUANCE COST Total			188,583	-	188,583	-	-	-	-	188,583	-	-	-	-	-	-	-
NPSF	1	GOLDEN GATE PARK	1,475,000	-	53,642	3,325	1,418,033	-	-	1,475,000	-	-	-	-	-	-	-
NPSF	9	JOHN MCLAREN PARK	2,500,000	-	14,316	-	2,485,684	-	-	2,500,000	-	-	-	-	-	-	-
NPSF	7	LAKE MERCED PARK	1,000,000	-	3,229	-	996,771	-	-	1,000,000	-	-	-	-	-	-	-
CITYWIDE PARKS Total			4,975,000	-	71,187	3,325	4,900,488	-	-	4,975,000	-	-	-	-	-	-	-
NPSF	CW	COMMUNITY OPPORTUNITY FUND	1,900,000	-	79,769	2,800	1,817,431	-	-	1,900,000	-	-	-	-	-	-	-
NPSF	CW	FAILING PLAYGROUNDS	5,000,000	-	70,942	1,957	4,927,101	-	-	5,000,000	-	-	-	-	-	-	-
NPSF	CW	FORESTRY	31,230	-	330	-	30,900	-	-	31,230	-	-	-	-	-	-	-
NPSF	CW	TRAILS	1,000,000	-	-	-	1,000,000	-	-	1,000,000	-	-	-	-	-	-	-
CITYWIDE PROGRAMS Total			7,931,230	-	151,041	4,757	7,775,432	-	-	7,931,230	-	-	-	-	-	-	-
NPSF	UA	GO BOC AUDITS & CONTROLLER'S AUDITS SVCS	159,996	-	48,798	111,198	-	-	159,996	-	-	-	-	-	-	-	-
GO BOC AUDITS & CONTROLLER'S AUDITS SVCS Total			159,996	-	48,798	111,198	-	-	159,996	-	-	-	-	-	-	-	-
NPSF	CW	2012 Bond NP Contingency	3,968,770	-	-	-	3,968,770	-	-	3,968,770	-	-	-	-	-	-	-
NPSF	11	BALBOA PARK	6,825,000	-	200,406	750,523	5,874,071	-	-	6,825,000	-	-	-	-	-	-	-
NPSF	9	GARFIELD SQUARE	1,750,000	-	74,664	1,861	1,673,475	-	-	1,750,000	-	-	-	-	-	-	-
NPSF	8	GEORGE CHRISTOPHER PLAYGROUND	10,000	-	-	-	10,000	-	-	10,000	-	-	-	-	-	-	-
NPSF	10	GILMAN PLAYGROUND	1,755,000	-	142,858	27,482	1,584,660	-	-	1,755,000	-	-	-	-	-	-	-
NPSF	8	GLEN CANYON REC CENTER	11,700,000	-	971,459	36,602	10,691,940	-	-	11,700,000	-	-	-	-	-	-	-
NPSF	3	JOE DIMAGGIO PLAYGROUND	5,362,500	-	933,965	8,843	4,419,692	-	-	5,362,500	-	-	-	-	-	-	-
NPSF	5	MARGARET S. HAYWARD PLAYGROUND	1,000,000	150,000	23,704	43,475	932,821	-	-	850,000	-	-	-	-	150,000	-	-
NPSF	2	MOSCONE RECREATION CENTER	10,000	-	-	-	10,000	-	-	10,000	-	-	-	-	-	-	-
NPSF	2	MOUNTAIN LAKE PARK	2,228,710	-	73,354	36,768	2,118,587	-	-	1,950,000	-	-	-	-	-	-	278,710
NPSF	10	POTRERO HILL RECREATION CENTER	25,000	-	-	-	25,000	-	-	25,000	-	-	-	-	-	-	-
NPSF	6	SOUTH PARK	2,275,000	1,200,000	109,352	27,660	2,137,988	-	-	975,000	-	-	-	-	1,300,000	-	-
NPSF	4	WEST SUNSET PLAYGROUND	3,300,000	-	584,000	75,434	2,640,565	-	-	3,300,000	-	-	-	-	-	-	-
NPSF	3	WILLIE "WOO WOO" WONG PLAYGROUND	600,000	-	27,544	-	572,456	-	-	600,000	-	-	-	-	-	-	-
NEIGHBORHOOD PARKS Total			40,809,980	1,350,000	3,141,306	1,008,648	36,660,026	-	-	39,081,270	-	-	-	-	1,450,000	-	278,710
NPSF	2	Alta Plaza Water Conservation	106,175	-	90,832	4,969	10,374	-	-	101,175	-	-	-	-	-	-	5,000
NPSF	2	Moscone Rec Water Conserve Project	97,437	-	36,623	-	60,814	-	-	97,437	-	-	-	-	-	-	-
NPSF	UA	WATER CONSERVATION	702,388	-	-	-	702,388	-	-	702,388	-	-	-	-	-	-	-
WATER CONSERVATION Total			906,000	-	127,455	4,969	773,576	-	-	901,000	-	-	-	-	-	-	5,000
2012 SAN FRANCISCO CLEAN & SAFE NEIGHBORHOOD PA			54,970,790	1,350,000	3,728,370	1,132,897	50,109,523	-	-	53,237,080	-	-	-	-	1,450,000	-	283,710
CSNP	CW	2008 CSP Bond Issuance Cost	727,462	-	727,462	-	1,931	-	-	727,462	-	-	-	-	-	-	-
BOND ISSUANCE COST Total			727,462	-	727,462	-	1,931	-	-	727,462	-	-	-	-	-	-	-
CSNP	6	Boeddeker Park and Playground	6,687,106	-	5,203,814	610,062	873,230	300,000	209,274	-	338,832	4,943,000	-	646,000	-	-	250,000
CSNP	UA	Community Opportunity Fund Program	2,743,252	-	1,798,423	302,368	642,461	-	-	2,637,718	-	-	-	105,534	-	-	-
CSNP	9	CORONADO PG COF PH2	108,546	-	81,778	13,190	13,578	-	-	108,546	-	-	-	-	-	-	-
CSNP	9	CORONADO PLAYGROUND-COF	7,122	-	7,122	-	-	-	-	7,122	-	-	-	-	-	-	-
CSNP	11	CROCKER AMAZON STAIRS RENOVATION	211,000	-	23,371	2,885	184,744	-	-	211,000	-	-	-	-	-	-	-
CSNP	8	Duboce Park Youth Play Area	282,206	-	280,415	1,791	-	-	-	254,760	-	-	-	27,447	-	-	-
CSNP	11	Geneva Community Gardens	537,534	-	154,855	324,736	57,943	-	-	537,534	-	-	-	-	-	-	-
CSNP	1	GGP SF LAWN BOWLING GREEN-COF	365,897	-	240,063	140,446	(14,612)	-	-	340,897	-	-	-	25,000	-	-	-
CSNP	10	JOHN KING COMMUNITY GARDEN	68,931	-	499	-	68,432	-	-	68,931	-	-	-	-	-	-	-
CSNP	4	Larsen Park and Playground	1,197,430	-	185,974	730,009	281,448	200,000	250,000	-	250,000	-	-	150,000	-	-	347,430
CSNP	10	McLaren Park Wayfinding Signs	34,404	-	34,404	-	-	-	-	34,404	-	-	-	-	-	-	-
CSNP	10	McLaren Playground	756,420	-	688,572	0	67,849	-	-	756,420	-	-	-	-	-	-	-
CSNP	3	PIONEER PARK	76,896	-	58,643	-	18,253	-	-	60,626	-	-	-	16,270	-	-	-
CSNP	1	Sutro Dunes	22,768	-	22,768	-	-	-	-	22,768	-	-	-	-	-	-	-
COMMUNITY OPPORTUNITY FUND Total			13,099,513	-	8,780,701	2,125,487	2,193,325	500,000	5,500,000	-	588,832	4,943,000	-	970,251	-	-	597,430
CSNP	CW	Controller's Audit	887,210	-	665,237	150,763	71,209	884	526,245	-	245,487	-	-	-	1,744	9,696	103,154
CONTROLLER'S AUDIT Total			887,210	-	665,237	150,763	71,209	884	526,245	-	245,487	-	-	-	1,744	9,696	103,154
CSNP	CW	2008 Bond NP Contingency	1,623,527	990,551	-	-	1,623,527	-	-	1,623,527	-	-	-	-	-	-	-
CSNP	1	Cabrillo Playground	4,546,591	-	4,512,109	8,740	25,742	-	-	4,500,000	-	46,591	-	-	-	-	-
CSNP	11	Cayuga Playground	9,410,035	-	9,254,945	127,826	27,265	-	-	7,300,000	-	-	710,779	-	-	-	1,399,256
CSNP	3	Chinese Recreation Center-Seismic/Renov	19,403,517	-	19,366,336	4,530	32,651	-	-	13,124,924	-	-	6,278,592	-	-	-	-
CSNP	1	Fulton Playground	4,935,000	-	4,925,536	5,419	4,045	-	-	4,935,000	-	-	-	-	-	-	-
CSNP	8	Glen Canyon Park Renovation	6,191,000	-	5,852,580	209,370	129,050	-	-	6,191,000	-	-	-	-	-	-	-
CSNP	2	Lafayette Park Renovation	10,400,000	-	10,305,280	1,984	92,736	-	-	10,200,000	-	-	-	-	-	-	200,000

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES										
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT	
CSNP	4	McCoppin Square Playground	3,800,000	-	3,580,479	12,782	206,739	-	3,800,000	-	-	-	-	-	-	-	-	-
CSNP	8	Mission Dolores Park - Helen Diller Playgrou	3,550,167	-	3,550,167	-	-	670,661	1,589,930	-	-	-	-	191,096	850,000	-	-	248,480
CSNP	8	Mission Dolores Park Renovation	17,437,175	-	7,038,998	9,325,284	1,072,894	-	17,300,000	-	40,000	-	-	97,175	-	-	-	-
CSNP	8	Mission Playground	9,357,000	-	9,315,384	12,266	29,350	-	9,317,000	-	-	-	-	-	-	-	-	40,000
CSNP	9	Palega Rec Center	18,200,000	-	17,302,775	65,137	832,087	-	18,200,000	-	-	-	-	-	-	-	-	-
CSNP	5	Raymond Kimbell Playground Renovation	4,100,000	-	703,566	2,436,360	960,074	-	4,100,000	-	-	-	-	-	-	-	-	-
CSNP	4	Sunset Playground	13,915,069	-	13,734,281	-	180,788	-	13,900,000	-	-	-	15,069	-	-	-	-	-
NEIGHBORHOOD PARKS Total			126,869,080	990,551	109,442,436	12,209,697	5,216,947	670,661	116,081,380	-	86,591	725,848	6,566,864	850,000	-	-	-	1,887,736
CSNP	5	ALAMO SQUARE	591,440	-	419,466	11,274	160,700	-	591,440	-	-	-	-	-	-	-	-	-
CSNP	5	BUENA VISTA PARK	48,621	-	48,621	-	-	-	48,621	-	-	-	-	-	-	-	-	-
CSNP	1	DUPONT TENNIS COURTS RESTROOM REPL	40,000	-	48,655	-	(8,655)	-	40,000	-	-	-	-	-	-	-	-	-
CSNP	4	GREAT HIGHWAY GROUP (Great Highway at	2,711,835	-	401,367	1,472,988	837,480	1,922,792	789,043	-	-	-	-	-	-	-	-	-
CSNP	CW	Group 1 RENOVATION (Bayview PG, Marina	814,894	-	814,894	-	-	-	814,894	-	-	-	-	-	-	-	-	-
CSNP	CW	Group 1 REPLACEMENT (Marina Green West	3,877,343	-	3,798,640	-	78,703	-	3,813,588	-	-	-	-	-	-	-	-	63,755
CSNP	CW	Group 2 RENOVATION (Balboa Park East, Hill	814,519	-	814,519	-	-	-	814,519	-	-	-	-	-	-	-	-	-
CSNP	CW	Group 2 REPLACEMENT (Carl Larsen Park, D	1,820,958	-	1,295,290	404,528	121,141	-	1,820,958	-	-	-	-	-	-	-	-	-
CSNP	8	Noe Courts Park Improvement	124,299	-	101,819	-	22,480	-	124,299	-	-	-	-	-	-	-	-	-
CSNP	UA	NP Restroom Repair and Replacement Progr	2,058,927	-	965,393	851,282	242,251	-	2,058,927	-	-	-	-	-	-	-	-	-
CSNP	3	PORTSMOUTH SQUARE	2,036,916	-	356,651	1,347,281	332,984	-	2,036,916	-	-	-	-	-	-	-	-	-
CSNP	1	ROSSI RESTROOM	1,359,534	-	1,353,351	4,124	2,059	-	1,359,534	-	-	-	-	-	-	-	-	-
NP RESTROOM REPAIR AND REPLACEMENT Total			16,299,286	-	10,418,666	4,091,477	1,789,144	1,922,792	14,312,740	-	-	-	-	-	-	-	-	63,755
CSNP	UA	Park Forestry Program	3,300,000	-	2,563,892	84,911	651,197	-	3,200,000	-	-	100,000	-	-	-	-	-	-
PARK FORESTRY Total			3,300,000	-	2,563,892	84,911	651,197	-	3,200,000	-	-	100,000	-	-	-	-	-	-
CSNP	8	Park Trail - Billy Goat Hill (Phase II)	64,737	-	61,021	-	3,716	-	64,737	-	-	-	-	-	-	-	-	-
CSNP	8	Park Trail - Corona Heights (Phase II)	204,816	-	203,016	-	1,800	-	204,816	-	-	-	-	-	-	-	-	-
CSNP	1	Park Trail - GGP Oak Woodlands (Phase I)	330,716	-	275,711	2,076	52,929	-	330,716	-	-	-	-	-	-	-	-	-
CSNP	8	Park Trail - Glen Canyon Park (Phase II)	1,666,596	-	1,121,201	511,642	33,753	-	1,346,009	-	-	320,587	-	-	-	-	-	-
CSNP	7	Park Trail - Grandview (Phase I)	304,264	-	304,264	-	-	-	304,264	-	-	-	-	-	-	-	-	-
CSNP	7/8	Park Trail - Twin Peaks (Phase II)	258,636	-	116,197	5,028	137,411	-	127,595	-	-	131,041	-	-	-	-	-	-
CSNP	10	Park Trail- Bayview Hill Trail Restoration	45,000	-	126	-	44,874	-	45,000	-	-	-	-	-	-	-	-	-
CSNP	10/11	Park Trail- McClaren Park Trail	496,195	-	413,184	50,896	32,115	-	321,666	-	-	174,529	-	-	-	-	-	-
CSNP	7	Park Trail- Mount Davidson Trail	24,000	-	-	-	24,000	-	24,000	-	-	-	-	-	-	-	-	-
CSNP	UA	Park Trail Reconstruction Program	2,231,196	-	354,786	5,303	1,871,108	-	2,231,196	-	-	-	-	-	-	-	-	-
PARK TRAIL RECONSTRUCTION Total			5,626,157	-	2,849,506	574,945	2,201,706	-	5,000,000	-	-	626,157	-	-	-	-	-	-
2008 CLEAN & SAFE NEIGHBORHOOD PARKS G.O. BOND F			166,808,707	990,551	135,445,969	19,237,279	12,125,459	3,094,337	145,347,827	-	920,910	6,395,005	6,566,864	1,820,251	1,744	9,696	2,652,074	
ACQ	CW	Acquisition General	28,444,120	-	16,547,712	33,460	11,862,947	688,175	-	-	25,762,013	1,083,500	-	-	-	-	-	910,432
ACQUISITION Total			28,444,120	-	16,547,712	33,460	11,862,947	688,175	-	-	25,762,013	1,083,500	-	-	-	-	-	910,432
ACQUISITION Total			28,444,120	-	16,547,712	33,460	11,862,947	688,175	-	-	25,762,013	1,083,500	-	-	-	-	-	910,432
NPC	99	Sharp Park Golf Course Irrigation Retrofit Ea	549,000	-	-	480,661	68,339	-	-	299,000	-	-	-	-	-	-	-	250,000
NPC	99	Sharp Park Infrastructure and Pump House	1,209,638	-	272,153	66,346	871,138	-	-	-	290,000	5,808	-	-	-	-	-	913,830
NPC	99	Sharp Park Pump Replacement	600,000	-	346,158	37,765	216,077	-	-	-	-	-	-	-	-	-	-	600,000
99 OUTSIDE SF Total			2,358,638	-	618,311	584,772	1,155,554	-	299,000	290,000	-	5,808	-	-	-	-	-	1,763,830
NP	CW	Emerging Needs Projects	1,428,961	-	-	-	1,428,961	-	-	-	-	-	1,428,961	-	-	-	-	-
NP	CW	Master Neighborhood Bond	2,202,431	-	1,927,429	-	275,002	2,202,431	-	-	-	-	-	-	-	-	-	-
NP	CW	Other Program Costs	28,619	-	28,619	-	-	28,619	-	-	-	-	-	-	-	-	-	-
NP	CW	Program Management Cost	12,346,762	-	10,895,189	199,705	1,251,869	-	-	-	12,346,762	-	-	-	-	-	-	-
NP	CW	Program Reserve	1,100,300	-	4,333	40,000	1,055,967	-	-	-	-	-	1,100,300	-	-	-	-	-
NP	CW	Revenue Bond Issuance Cost	288,927	-	231,692	-	57,235	-	-	-	-	-	288,927	-	-	-	-	-
CITY-WIDE Total			17,396,001	-	13,087,263	239,705	4,069,033	2,231,051	-	-	12,346,762	2,818,188	-	-	-	-	-	-
NP	1	Lincoln Park Master Plan	45,712	-	-	-	45,712	-	-	-	-	-	45,712	-	-	-	-	-
DISTRICT 1 Total			45,712	-	-	-	45,712	-	-	-	-	-	45,712	-	-	-	-	-
NP	10	Hilltop Park	210,000	-	17,789	-	192,211	-	-	-	100,000	-	-	110,000	-	-	-	-
NP	10	Little Hollywood Phase 2	516,181	-	48,605	-	467,575	-	-	-	180,000	-	-	-	-	-	-	336,181
NP	10	Potrero Hill PG	1,984,431	-	1,968,045	-	16,387	-	-	-	58,356	16,387	1,831,500	-	-	-	-	94,575
NP	10	Visitation Valley - Hilltop to Bayview Hill	340,000	-	-	-	340,000	-	-	-	-	-	-	-	-	-	340,000	-
NP	10	Youngblood-Coleman Restroom	407,464	-	407,464	-	-	-	-	-	407,464	-	-	-	-	-	-	-
DISTRICT 10 Total			3,458,076	-	2,441,903	-	1,016,173	-	-	-	745,820	1,831,500	110,000	-	340,000	-	-	430,756
NP	11	Crocker Amazon Playfield	200,000	-	-	168,998	31,002	200,000	-	-	-	-	-	-	-	-	-	-
NP	11	Geneva Office Bldg	878,584	-	648,816	96,542	133,227	-	-	-	-	-	-	-	-	-	-	878,584

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
DISTRICT 11 Total			1,078,584	-	648,816	265,540	164,229	200,000	-	-	-	-	-	-	-	-	878,584	
NP	2	Alta Plaza Park Pathways Improvement	439,000	-	-	-	439,000	-	-	-	-	-	-	-	-	-	439,000	
DISTRICT 2 Total			439,000	-	-	-	439,000	-	-	-	-	-	-	-	-	-	439,000	
NP	3	Coit Memorial Tower	2,585,000	-	2,430,680	62,516	91,804	685,000	-	-	-	-	1,900,000	-	-	-	-	
NP	3	Fay Park - Restroom	139,107	-	139,107	-	-	48,149	-	-	-	23,770	-	67,188	-	-	-	
NP	3	Ferry Park (Block 202 and 203 Justin Herma	1,672,206	-	1,670,574	-	1,633	-	-	-	-	-	-	-	-	1,672,206	-	
NP	3	Huntington Park PG	40,000	-	13,675	582	25,743	-	-	-	-	-	-	40,000	-	-	-	
NP	3	North Beach PG - Master Plan (WSQ)	174,334	-	174,334	-	-	174,334	-	-	-	-	-	-	-	-	-	
NP	3	Portsmouth Square Improvement	20,000	-	4,217	-	15,783	-	-	-	20,000	-	-	-	-	-	-	
NP	3	Portsmouth Square Improvement	365,000	365,000	-	-	365,000	-	-	-	-	-	-	-	-	365,000	-	
NP	3	Telegraph Hill	1,550,000	-	535,881	3,631	1,010,487	-	-	-	100,000	-	-	-	-	-	1,450,000	
NP	3	Union Square Plaza-ADA Remediation	1,375,000	-	704,672	10,990	659,338	-	-	-	-	-	-	-	-	1,375,000	-	
DISTRICT 3 Total			7,920,647	365,000	5,673,141	77,719	2,169,787	907,483	-	-	143,770	-	1,900,000	107,188	-	3,412,206	1,450,000	
NP	4	South Sunset Recreation Center Clubhouse	220,840	-	-	-	220,840	-	-	-	-	-	-	-	-	-	220,840	
NP	4	West Sunset Playground Renovation	1,854,575	-	1,826,540	-	28,035	-	-	-	-	-	754,575	-	-	-	1,100,000	
NP	4	Trocadero Clubhouse	350,000	-	27,164	-	322,836	-	-	-	-	-	-	-	-	-	350,000	
DISTRICT 4 Total			2,425,415	-	1,853,703	-	571,712	-	-	-	-	-	754,575	-	-	-	1,670,840	
NP	5	Hayes Valley PG	2,856,539	-	2,813,838	-	42,702	-	-	-	39,458	-	-	739,568	-	-	2,077,513	
NP	5	LLFE LILY POND FROG ERADICATION	45,788	-	44,565	368	856	-	-	-	-	-	45,788	-	-	-	-	
DISTRICT 5 Total			2,902,327	-	2,858,403	368	43,557	-	-	-	39,458	-	45,788	739,568	-	-	2,077,513	
NP	6	17TH & Folsom Park	5,652,425	1,120,000	1,915,120	34,220	3,703,085	-	-	-	54,121	2,700,000	478,304	-	-	2,420,000	-	
NP	6	Civic Center Garage Elevator Repair	2,102,152	-	732,965	935,794	433,392	850,000	-	-	252,152	-	-	-	-	-	1,000,000	
NP	6	Civic Center Plaza - ADA	2,100,000	-	140,124	9,789	1,950,087	-	-	-	-	-	-	-	-	-	2,100,000	
NP	6	Rincon Hill - Guy Place Park	2,900,000	2,400,000	70,412	10,016	2,819,572	-	-	-	-	-	-	-	-	2,900,000	-	
DISTRICT 6 Total			12,754,577	3,520,000	2,858,621	989,820	8,906,136	850,000	-	-	306,273	2,700,000	478,304	-	-	5,320,000	3,100,000	
NP	7	Balboa Park Improvement - TPL Initiative	2,586,606	-	2,544,683	41,923	-	100,000	-	-	195,711	-	-	1,390,895	-	-	900,000	
NP	7	District 7 Failing Playgrounds Renovation	133,585	-	-	-	133,585	-	-	-	-	-	-	-	-	-	133,585	
NP	7	Lake Merced Improvement	535,000	-	558,294	-	(23,294)	200,000	-	-	-	-	335,000	-	-	-	-	
NP	7	Midtown Terrace Clubhouse Re-Roof	84,866	-	84,718	-	148	-	-	-	-	-	84,866	-	-	-	-	
NP	7	Presidio Heights Playground	184,997	-	175,533	-	9,464	-	-	174,997	-	-	10,000	-	-	-	-	
NP	7	West Portal Playground	350,000	-	-	-	350,000	-	-	-	-	-	-	-	-	-	350,000	
DISTRICT 7 Total			3,875,054	-	3,363,227	41,923	469,903	300,000	-	-	370,708	-	419,866	1,400,895	-	-	1,383,585	
NP	8	Buena Vista Park - Master Plan	20,000	-	8,899	-	11,101	20,000	-	-	-	-	-	-	-	-	-	
NP	8	Buena Vista Park Phase II	280,407	-	275,630	-	4,777	-	-	45,000	107,500	127,907	-	-	-	-	-	
NP	8	Buena Vista Park-Urban Forestry Division Su	100,000	-	-	-	100,000	-	-	-	-	-	-	-	-	-	100,000	
NP	8	Randall Museum Renovation	5,974,440	-	440,990	512,067	5,021,383	300,000	-	-	-	5,477,193	-	197,247	-	-	-	
DISTRICT 8 Total			6,374,847	-	725,519	512,067	5,137,261	320,000	-	-	45,000	5,584,693	127,907	197,247	-	-	100,000	
NP	UA	Master Community Pools	19,247	-	-	-	19,247	-	-	-	19,247	-	-	-	-	-	-	
NP	UA	Master Mini-Parks	97,573	-	97,573	-	-	-	-	-	-	-	6,400	-	-	-	91,173	
NP	UA	Master Parks & Squares	1,535,911	-	1,475,958	-	59,954	-	-	475,954	-	-	-	-	-	-	1,059,958	
NP	UA	Master Playgrounds	225,715	-	183,056	16,371	26,287	-	-	216,965	8,750	-	-	-	-	-	-	
NP	UA	Master Rec Centers	127,205	-	-	-	127,205	-	-	-	-	-	-	-	-	-	-	
NP	UA	Master Regional Parks	197,927	-	164,150	33,777	-	-	-	197,927	-	-	-	-	-	-	-	
NP	UA	Master Signage & Information	723,671	-	605,726	-	117,945	-	-	-	-	-	-	-	-	-	723,671	
UNALLOCATED Total			2,927,249	-	2,526,463	50,148	350,638	-	-	-	1,037,297	8,750	-	6,400	-	-	1,874,802	
ACTIVE NEIGHBORHOOD PARKS PROJECTS Total			63,956,127	3,885,000	36,655,370	2,762,061	24,538,696	4,808,534	-	299,000	15,325,089	8,293,443	8,427,648	2,561,298	-	9,072,206	15,168,909	
ACTIVE PROJECTS Total			314,179,744	6,225,551	192,377,421	23,165,698	98,636,625	8,591,046	145,347,827	53,536,080	42,008,012	15,771,948	14,994,512	4,381,549	1,744	10,531,902	19,015,126	
NPC	99	Camp Mather	19,690	-	24,604	-	(4,914)	-	-	-	-	-	-	-	-	-	19,690	
NPC	99	Lincoln & Sharp Irrigation	620,976	-	620,976	-	-	-	-	-	-	-	-	-	-	-	620,976	
NPC	99	Sharp Park Recycled Water Project	343,939	-	343,909	-	30	-	-	-	-	-	-	-	-	-	343,939	
NPC	99	Sharp Park Rifle Range	1,791,098	-	1,764,359	43,597	(16,858)	-	-	1,241,906	-	-	-	-	-	-	549,193	
NPC	99	Sharp Park Water Tank	133,170	-	131,358	-	1,812	-	-	-	-	133,170	-	-	-	-	-	
99 OUTSIDE SF Total			2,908,874	-	2,885,207	43,597	(19,929)	-	-	-	1,375,076	-	-	-	-	-	1,533,798	
NPC	1	Argonne PG & Clubhouse	3,005,971	-	3,005,971	-	-	2,019,613	-	-	-	664,428	-	-	-	-	-	
NPC	1	Cabrillo PG Retaining Wall	811,755	-	811,755	-	-	-	-	-	427,351	-	-	-	-	-	384,403	
NPC	1	Lincoln Playground	1,319,225	-	1,319,225	-	-	-	-	-	7,134	-	812,091	-	-	-	500,000	
NPC	1	Parcel 4 Natural Area & Signage	301,751	-	301,751	-	-	-	-	201,751	-	-	-	-	-	-	100,000	
NPC	1	Richmond RC	6,447,426	-	6,447,426	-	-	-	-	6,397,426	-	-	-	-	-	-	50,000	
NPC	1	Rochambeau PG & Clubhouse	2,001,883	-	2,001,883	-	-	1,680,020	-	-	317,863	-	-	-	-	-	4,000	

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
NPC	1	Rossi PG - Children's PS	1,368,303	-	1,368,303	-	-	831,991	-	-	-	286,312	-	-	-	-	250,000	
DISTRICT 1 Total			15,256,315	-	15,256,315	-	-	4,531,625	-	-	-	7,959,768	664,428	812,091	-	-	1,288,403	
NPC	10	Bayview PG - Martin Luther King, Jr., Pool	9,977,521	-	9,977,521	-	-	706,539	-	-	-	6,326,488	-	-	-	-	2,944,493	
NPC	10	Herz PG - Coffman Pool	10,689,146	-	10,689,146	-	-	8,650,342	-	-	-	538,804	-	-	-	-	1,500,000	
NPC	10	India Basin Natural Area	114,811	-	104,905	-	9,905	-	-	-	-	114,811	-	-	-	-	-	
NPC	10	India Basin Ph. I & II	344,754	-	344,754	-	-	-	-	-	-	344,754	-	-	-	-	-	
NPC	10	India Basin Ph. III (Wetlands Restor)	159,198	-	159,198	-	-	-	-	-	-	61,268	97,930	-	-	-	(0)	
NPC	10	Joseph Lee PG & RC	9,971,714	-	9,971,714	-	-	8,453,327	-	-	-	318,426	500,000	-	-	-	699,961	
NPC	10	Kellock - Velasco Park	1,861,263	-	1,587,551	-	273,713	522,233	-	-	-	40,600	-	680,923	-	-	617,507	
NPC	10	Little Hollywood Park	545,977	-	545,977	-	-	-	-	-	-	101,132	-	-	-	-	444,845	
NPC	10	Louis Sutter PG	764,384	-	764,384	-	-	-	-	-	-	-	-	-	764,384	-	-	
NPC	10	McLaren Park - Landscape Improvements	2,349,585	-	2,349,585	-	-	-	-	-	-	-	-	-	2,349,585	-	-	
NPC	10	McLaren Park - McNab Lake Island	61,929	-	61,929	-	-	-	-	-	-	-	-	-	61,929	-	-	
NPC	10	McLaren Park - Yosemite Marsh Renovation	628,570	-	628,570	-	-	151,980	-	-	-	4,844	150,716	-	-	-	321,029	
NPC	10	Palou/Phelps Mini Park	116,947	-	116,947	-	-	-	-	-	-	116,947	-	-	-	-	-	
NPC	10	Potrero del Sol	2,927,175	-	2,921,269	-	5,907	781,645	-	-	-	110,001	728,530	-	7,000	-	1,300,000	
NPC	10	Potrero Hill Mini Park	9,895	-	9,895	-	-	-	-	-	-	9,895	-	-	-	-	-	
NPC	10	Visitacion Valley Greenway(RT)- Senior Park	509,833	-	509,833	-	-	347,607	-	-	-	64,187	98,039	-	-	-	-	
NPC	10	Visitacion Valley Greenway(RT)- Tioga Lot	1,834,647	-	1,834,647	-	-	822,983	-	-	-	-	-	-	-	-	1,011,663	
NPC	10	Visitacion Valley Greenway(RT)- VV Day Care	965,489	-	965,489	-	-	-	-	-	-	-	200,000	-	-	-	765,489	
NPC	10	Visitacion Valley Greenway(RT)-Agricultural	2,454	-	2,454	-	-	-	-	-	-	2,454	-	-	-	-	-	
NPC	10	Visitacion Valley Greenway(RT)-Campbell/R	931,481	-	931,481	-	-	166,420	-	-	-	272,561	492,500	-	-	-	-	
NPC	10	Visitacion Valley PG - Clubhouse	2,776,475	-	2,776,475	-	-	703,658	-	-	-	2,072,817	-	-	-	-	-	
NPC	10	Youngblood-Coleman PG - Clubhouse	48,554	-	48,554	-	-	48,180	-	-	-	373	-	-	-	-	-	
DISTRICT 10 Total			47,591,802	-	47,302,277	-	289,525	21,354,914	-	-	-	10,500,362	2,267,716	680,923	7,000	3,175,898	-	9,604,988
NPC	11	Balboa Park - MP	3,693	-	3,693	-	-	3,693	-	-	-	-	-	-	-	-	-	
NPC	11	Balboa Park - Restroom	581,634	-	581,634	-	-	131,634	-	-	-	450,000	-	-	-	-	(0)	
NPC	11	Brazil St. Improvements	436,631	-	126,631	-	310,000	-	-	-	-	-	-	-	-	-	436,631	
NPC	11	Brooks Park - Community Garden	314,459	-	314,459	-	-	-	-	-	-	164,459	-	-	-	-	150,000	
NPC	11	Crocker Amazon PG - Children's PS Phase I	366,460	-	366,460	-	-	5,000	-	-	-	274,434	-	-	-	-	87,027	
NPC	11	Crocker Amazon PG - Skateboard Park	633,694	-	633,694	-	-	-	-	-	-	400,000	-	-	170,382	-	63,312	
NPC	11	Excelsior Playground	1,255,351	-	1,255,351	-	-	1,205,351	-	-	-	50,000	-	-	-	-	-	
NPC	11	Excelsior Playground Lights	188,862	-	188,862	-	-	-	-	-	-	-	-	-	-	-	188,862	
NPC	11	Geneva Car Barn Improvements	1,236,579	-	395,046	-	841,533	838,000	-	-	-	398,579	-	-	-	-	-	
NPC	11	Lessing/Sears Mini Park	427,203	-	427,203	-	-	350,142	-	-	-	77,061	-	-	-	-	-	
NPC	11	Minnie & Lovie Ward (Oceanview) RC & PG	15,705,555	-	15,705,555	-	-	11,473,375	-	-	-	585,852	2,707,243	-	-	-	939,085	
DISTRICT 11 Total			21,150,120	-	19,998,587	-	1,151,533	14,007,194	-	-	-	2,400,385	2,707,243	-	170,382	-	1,864,916	
NPC	2	Alta Plaza Park - Children's PS	817,812	-	817,812	-	-	332,016	-	-	-	132,742	25,000	-	-	-	328,054	
NPC	2	Moscone PG - Children's PS	864,059	-	864,059	-	-	758,143	-	-	-	63,016	-	-	-	-	42,900	
NPC	2	Moscone Recreation Center Phase 1	7,843,103	-	7,843,103	-	-	1,513,441	-	-	-	161,275	2,067,176	4,101,210	-	-	-	
NPC	2	Palace of Fine Arts - HS	13,091,012	-	13,051,604	26,568	12,841	1,643,449	-	-	-	698,326	3,451,250	-	6,097,987	-	1,200,000	
NPC	2	Palace of Fine Arts Park (incl Lagoon)	3,776,502	-	3,776,502	-	-	504,414	-	-	-	154,048	1,803,170	-	1,314,870	-	-	
NPC	2	PFA Parking Strategies - SFCTA	606,757	-	606,757	-	-	-	-	-	-	-	-	-	-	-	606,757	
DISTRICT 2 Total			26,999,245	-	26,959,836	26,568	12,841	4,751,464	-	-	-	1,209,407	7,346,596	4,101,210	7,412,857	-	-	2,177,711
NPC	3	Chinese Playground	336,736	-	336,736	-	-	-	-	-	-	21,310	315,426	-	-	-	-	
NPC	3	Chinese RC Feasibility Study	458,930	-	457,441	-	1,489	345,955	-	-	-	112,975	-	-	-	-	-	
NPC	3	Coit Tower Renovation	302,149	-	293,774	-	8,376	-	-	-	-	302,149	-	-	-	-	-	
NPC	3	Fay Park - Garden	915,855	-	915,855	-	-	137,684	-	-	-	602,057	-	-	92,516	-	83,597	
NPC	3	Helen Wills Park & Clubhouse	3,442,767	-	3,425,767	-	17,000	1,296,533	-	-	-	619,252	1,500,000	-	26,982	-	-	
NPC	3	MID-EMBARCADERO-Music Conc & One Ma	228,948	-	175,870	-	53,077	-	-	-	-	128,948	-	-	-	100,000	-	
NPC	3	North Beach PG - Pool & Clubhouse	9,863,318	-	9,863,318	-	-	3,433,701	-	-	-	4,109,595	-	-	-	-	2,320,021	
NPC	3	Pioneer Park	2,374,632	-	2,374,632	-	-	-	-	-	-	639,652	420,000	-	-	-	1,314,980	
NPC	3	Pioneer Park Coit Tower	9,259	-	9,259	-	-	-	-	-	-	9,259	-	-	-	-	-	
NPC	3	Portsmouth Square PG - Clubhouse	2,387,630	-	2,387,630	-	-	-	-	-	-	1,206,005	-	73,000	1,108,625	-	-	
NPC	3	St. Mary's Square	2,274,081	-	2,274,081	-	-	1,429,379	-	-	-	763,202	81,500	-	-	-	-	
NPC	3	Union Square	4,945,511	-	4,945,511	-	-	-	-	-	-	-	-	-	-	4,945,511	-	
NPC	3	Washington Square Paving Only	43,028	-	43,028	-	-	-	-	-	-	43,028	-	-	-	-	-	
NPC	3	Woh Hei Yuen Clubhouse	1,563,903	-	1,563,903	-	-	-	-	-	-	1,563,903	-	-	-	-	-	
DISTRICT 3 Total			29,146,746	-	29,066,804	-	79,942	6,643,251	-	-	-	10,121,336	2,316,926	-	192,498	1,108,625	5,045,511	3,718,598

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES									
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
NPC	4	Larsen Park Sava Pool	16,083,976	-	16,040,722	-	43,254	1,546,457	-	-	-	-	10,429,847	-	-	-	4,107,672
NPC	4	McCoppin Square - Irrigation	466,300	-	466,300	-	-	-	-	-	13,556	-	-	-	-	-	452,744
NPC	4	Parkside Square - Children's PS / Landscape	1,572,991	-	1,572,991	-	-	1,119,217	-	-	102,624	-	-	-	-	-	351,150
NPC	4	Pine Lake Park - Meadow	4,847,580	-	4,847,580	-	-	3,059,862	-	-	117,718	1,670,000	-	-	-	-	-
NPC	4	South Sunset PG - Children's PS	847,270	-	847,270	-	-	665,667	-	-	131,603	50,000	-	-	-	-	-
NPC	4	Stern Grove - Concert Meadow	384,831	-	384,831	-	-	384,831	-	-	-	-	-	-	-	-	-
NPC	4	Stern Grove - Master Plan	1,005,093	-	1,005,093	-	-	966,268	-	-	38,825	-	-	-	-	-	-
NPC	4	West Sunset PG - Fence Replacement	4,512	-	4,512	-	-	4,512	-	-	-	-	-	-	-	-	-
DISTRICT 4 Total			25,212,554	-	25,169,300	-	43,254	7,746,815	-	-	404,326	1,720,000	10,429,847	-	-	-	4,911,566
NPC	5	Alamo Square - Children's PS	1,288,826	-	1,288,826	-	-	854,184	-	-	383,982	50,000	-	-	-	-	660
NPC	5	Alamo Square - Irrigation Renovation	395,545	-	232,607	-	162,938	-	-	-	-	-	-	-	-	-	395,545
NPC	5	Hamilton PG & RC & Pool	17,858,205	-	17,858,204	-	1	915,311	-	-	443,600	-	16,249,294	-	-	-	250,000
NPC	5	Japantown Peace Plaza & Pagoda	2,965,469	-	2,965,469	-	-	-	-	-	328,578	-	700,000	-	-	-	1,936,890
NPC	5	Koshland Park	1,449,697	-	1,449,697	-	-	500,597	-	-	549,100	-	400,000	-	-	-	-
NPC	5	Western Addition Improvement	272,487	-	271,187	-	1,300	-	-	-	-	-	-	-	-	-	272,487
DISTRICT 5 Total			24,230,229	-	24,065,990	-	164,239	2,270,092	-	-	1,705,261	50,000	16,249,294	1,100,000	-	-	2,855,582
NPC	6	Franklin Square & Youngblood Coleman- Fie	2,425,415	-	2,425,415	-	-	315,677	-	-	1,899,739	200,000	-	-	-	-	10,000
NPC	6	Franklin Square Park Renovation	1,189,489	-	1,177,625	-	11,864	-	-	-	-	-	741,896	-	-	-	447,593
NPC	6	Hoff Street Park	1,308,577	-	1,308,577	-	-	669,744	-	-	638,833	-	-	-	-	-	-
NPC	6	Hyde-Turk Mini Park	521,166	-	521,166	-	-	-	-	-	501,166	-	-	-	-	-	20,000
NPC	6	Jefferson Square Assessment	4,997	-	4,997	-	-	-	-	-	4,997	-	-	-	-	-	-
NPC	6	Margaret Hayward PG Historic CH	979,424	-	979,424	-	-	-	-	-	-	-	-	-	-	-	979,424
NPC	6	Sgt. John Macaulay Park	618,775	-	618,775	-	-	-	-	-	618,775	-	-	-	-	-	-
NPC	6	SOMA Park (Victoria Manalo Draves Park) Re	4,276,063	-	3,887,394	-	388,669	1,546,877	-	-	429,039	1,679,000	-	-	-	371,147	250,000
NPC	6	South Park Fencing	87,067	-	87,067	-	-	-	-	-	87,067	-	-	-	-	-	-
DISTRICT 6 Total			11,410,974	-	11,010,441	-	400,532	2,532,298	-	-	4,179,615	1,879,000	741,896	-	-	371,147	1,707,018
NPC	7	Aptos Playground	3,029,309	-	3,029,309	-	-	2,865,394	-	-	34,000	-	-	-	-	-	129,915
NPC	7	Aptos Playground Phase II	820,647	-	820,647	-	-	22,768	-	-	127,000	-	-	-	-	-	670,879
NPC	7	Harding Park Clubhouse	8,285,612	-	7,751,057	-	534,555	-	-	-	40,000	3,500,000	-	-	-	-	4,745,612
NPC	7	Harding Park GC Renovation	10,703,596	-	10,703,596	-	-	-	-	-	1,124,321	9,579,275	-	-	-	-	-
NPC	7	Harding Park Maintenance Facility	2,744,694	-	2,744,694	-	-	-	-	-	715,661	2,029,033	-	-	-	-	-
NPC	7	Harding Park Parking Lot	1,652,740	-	1,652,740	-	-	-	-	-	133,421	1,519,319	-	-	-	-	-
NPC	7	J.P. Murphy PG - Clubhouse	4,189,207	-	4,189,207	-	-	3,707,240	-	-	481,966	-	-	-	-	-	-
NPC	7	Junipero Serra P/G - Clubhouse (Phase 1)	3,363,150	-	3,363,150	-	-	1,850,000	-	-	433,655	-	740,000	-	-	-	339,495
NPC	7	Lake Merced Fishing Pier Replacement	1,481,991	-	1,481,991	-	-	-	-	-	-	-	-	-	1,349,991	-	132,000
NPC	7	Lake Merced Habitat Entrance Natural Area	98,025	-	84,715	-	13,310	-	-	-	98,025	-	-	-	-	-	-
NPC	7	Lake Merced Master Plan	14,232	-	14,232	-	-	-	-	-	14,232	-	-	-	-	-	-
NPC	7	Lake Merced Overlook and Trail	243,968	-	220,098	-	23,871	-	-	-	98,108	-	-	-	-	-	145,860
NPC	7	Midtown Terrace Playground	1,257,990	-	1,257,990	-	-	-	-	-	-	-	1,257,990	-	-	-	-
NPC	7	Midtown Terrace Reservoir Top	38,792	-	38,792	-	-	5,000	-	-	33,792	-	-	-	-	-	-
NPC	7	Miraloma PG	455,374	-	455,373	-	0	-	-	-	-	-	-	-	-	-	455,374
NPC	7	Sunnyside Clubhouse & PG	3,197,275	-	3,196,673	-	602	3,117,630	-	-	63,268	-	16,378	-	-	-	-
NPC	7	Sunnyside Clubhouse Phase II	709,506	-	709,506	-	-	617,399	-	-	81,806	-	10,302	-	-	-	-
NPC	7	Sunnyside Conservatory	4,205,829	-	4,200,982	-	4,847	992,532	-	-	173,829	-	-	-	-	-	3,039,468
NPC	7	West Portal Playground/Clubhouse	2,207,307	-	2,207,307	-	-	2,049,770	-	-	157,537	-	-	-	-	-	-
DISTRICT 7 Total			48,699,243	-	48,122,058	-	577,185	15,227,733	-	-	3,810,620	16,627,627	2,024,670	-	1,349,991	-	9,658,602
NPC	8	Buena Vista Park Landscape Imp.	2,542,406	-	2,542,406	-	-	43,838	-	-	55,927	-	2,408,368	-	34,273	-	-
NPC	8	Corona Heights Natural Areas	29,005	-	29,005	-	-	-	-	-	29,005	-	-	-	-	-	-
NPC	8	Douglass PG	260,660	-	260,660	-	-	249,290	-	-	11,370	-	-	-	-	-	-
NPC	8	Duboce Park - Children's PS	25,000	-	25,000	-	-	-	-	-	-	25,000	-	-	-	-	-
NPC	8	Duboce Park - Harvey Milk Center	11,574,366	-	11,574,366	-	-	7,300,595	-	-	977,719	1,800,000	1,496,052	-	-	-	-
NPC	8	Duboce Park - Scott Street Labyrinth	94,266	-	94,266	-	-	-	-	-	94,266	-	-	-	-	-	-
NPC	8	Duboce Park-Dog Play Area	273,000	-	209,931	-	63,069	-	-	-	15,000	-	-	-	-	-	258,000
NPC	8	Eureka Valley PG - RC	5,786,438	-	5,786,438	-	-	3,700,550	-	-	2,085,888	-	-	-	-	-	-
NPC	8	Glen Park PG - Canyon - NA	503,000	-	439,250	-	63,750	-	-	-	253,000	250,000	-	-	-	-	-
NPC	8	Glen Park PG - Canyon & Assessment	312,403	-	312,403	-	-	95,196	-	-	217,207	-	-	-	-	-	-
NPC	8	Mission Dolores Park PG-Clubhouse	24,326	-	24,326	-	-	24,326	-	-	-	-	-	-	-	-	-
NPC	8	Noe Courts Playground	486,398	-	467,474	-	18,924	-	-	-	-	-	-	-	-	-	486,398
NPC	8	Noe Courts Retaining Wall	157,324	-	157,324	-	-	157,324	-	-	-	-	-	-	-	-	-

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
NPC	8	Randall Museum - Grounds	1,958,869	-	1,958,869	-	-	1,308,013	-	-	-	463,618	-	-	187,238	-	-	-
NPC	8	Upper Noe Dog Park	68,299	-	68,299	-	-	66,031	-	-	-	-	-	-	-	-	-	-
NPC	8	Upper Noe PG - RC	11,351,494	-	11,351,494	-	-	10,524,619	-	-	-	126,875	-	-	-	-	-	700,000
NPC	8	Walter Haas Playground	1,713,191	-	1,713,191	-	-	1,302,000	-	-	-	411,191	-	-	-	-	-	-
DISTRICT 8 Total			37,160,446	-	37,014,702	-	145,743	24,771,782	-	-	-	4,743,336	2,075,000	3,904,420	187,238	34,273	-	1,444,398
NPC	9	24th Street Mini Park	1,051,674	-	1,051,674	-	-	282,935	-	-	-	689,172	79,567	-	-	-	-	-
NPC	9	Bernal Heights Park (Phase I)	660,462	-	660,462	-	-	103,937	-	-	-	556,525	-	-	-	-	-	-
NPC	9	Bernal Heights Park (Phase II)	363,773	-	363,773	-	-	21,167	-	-	-	342,606	-	-	-	-	-	-
NPC	9	Garfield Square - Children's PS & PF	970,022	-	970,022	-	-	500,925	-	-	-	469,098	-	-	-	-	-	-
NPC	9	Garfield Square - Master Plan	29,245	-	29,245	-	-	29,245	-	-	-	-	-	-	-	-	-	-
NPC	9	Holly Park	2,112,319	-	2,112,319	-	-	1,267,018	-	-	-	72,151	773,150	-	-	-	-	-
NPC	9	Mission Pool	850,810	-	850,810	-	-	86,743	-	-	-	764,066	-	-	-	-	-	-
NPC	9	Parque Ninos Unidos - Clubhouse	2,523,836	-	2,523,836	-	-	1,620,000	-	-	-	903,836	-	-	-	-	-	-
NPC	9	Rolph Park PG & Clubhouse (Phase 1)	3,292,657	-	3,292,657	-	-	2,343,423	-	-	-	131,522	-	-	-	-	-	817,712
NPC	9	St. Mary's PG	3,178,697	-	2,779,262	-	399,435	312,559	-	-	-	50,000	-	2,816,138	-	-	-	-
NPC	9	St. Mary's PG - Dog Park	114,097	-	114,097	-	-	114,097	-	-	-	-	-	-	-	-	-	-
DISTRICT 9 Total			15,147,592	-	14,748,158	-	399,435	6,682,048	-	-	-	3,978,977	852,717	2,816,138	-	-	-	817,712
COMPLETED NEIGHBORHOOD PARKS PROJECTS Total			304,914,139	-	301,599,675	70,165	3,244,300	110,519,217	-	-	-	52,388,469	38,507,252	41,760,488	8,899,593	5,839,169	5,416,658	41,583,293
COMPLETED PROJECTS Total			304,914,139	-	301,599,675	70,165	3,244,300	110,519,217	-	-	-	52,388,469	38,507,252	41,760,488	8,899,593	5,839,169	5,416,658	41,583,293
CON	CW	Contingency	11,941,896	-	7,749,694	817,946	3,374,257	-	-	-	-	11,941,896	-	-	-	-	-	-
CONTINGENCY Total			11,941,896	-	7,749,694	817,946	3,374,257	-	-	-	-	11,941,896	-	-	-	-	-	-
CONTINGENCY Total			11,941,896	-	7,749,694	817,946	3,374,257	-	-	-	-	11,941,896	-	-	-	-	-	-
ACTIVE PROJECTS Total			11,941,896	-	7,749,694	817,946	3,374,257	-	-	-	11,941,896	-	-	-	-	-	-	-
GGP	1	GGP 3rd & Kezar and Panhandle Lighting	379,857	-	379,857	-	-	-	-	-	-	-	37,769	-	-	342,088	-	-
GGP	1	GGP 45th & Lincoln Way PG Restroom Impr	350,000	-	-	-	350,000	-	-	-	-	-	-	-	-	-	-	350,000
GGP	1	GGP Alvard Tunnel	373,340	-	135,868	4,055	233,417	-	-	-	-	113,340	-	-	-	-	-	260,000
GGP	1	GGP BIKE LANES	100,000	-	79,207	-	20,793	-	-	-	-	-	-	-	-	-	-	100,000
GGP	1	GGP Bison Paddock	1,074,375	-	1,074,375	-	-	-	-	-	-	3,200	925,722	-	-	129,354	-	16,100
GGP	1	GGP Bison Paddock Fencing	200,000	-	4,770	7,320	187,910	-	-	-	-	-	-	-	-	-	-	200,000
GGP	1	GGP Bowling Green Restroom	183,955	-	183,955	-	-	-	-	-	-	43,955	140,000	-	-	-	-	-
GGP	1	GGP Conservatory of Flowers Reglazing	500,000	-	-	-	500,000	-	-	-	-	-	-	-	-	-	-	500,000
GGP	1	GGP Carrousel	922,960	-	922,960	-	-	-	-	-	-	-	821,033	-	-	-	-	101,927
GGP	1	GGP Children's Quarter Carousel Plaza	1,311,771	-	1,309,678	2,093	-	-	-	-	-	163,192	960,000	-	188,579	-	-	-
GGP	1	GGP CNG (Compressed Natural Gas) Station	100,000	-	100,000	-	-	-	-	-	-	-	-	-	-	-	-	100,000
GGP	1	GGP Conservatory of Flowers Repair	20,502,313	-	20,502,313	-	-	-	-	-	-	8,734,323	-	9,855,728	100,000	-	-	1,812,262
GGP	1	GGP County Fair Building	2,972,077	-	2,972,077	-	-	-	-	-	-	2,738,788	-	233,289	-	-	-	-
GGP	1	GGP East Entrance	1,195,605	-	1,195,605	-	-	-	-	-	-	-	-	-	-	1,195,605	-	-
GGP	1	GGP Equestrian ctr (Stables)	641,290	-	641,290	-	-	-	-	-	51,381	310,085	-	-	-	219,653	-	60,171
GGP	1	GGP Fuhrman Bequest	1,143,000	-	189,460	-	953,540	-	-	-	-	-	-	-	-	-	-	1,143,000
GGP	1	GGP Historic Designation	26,972	-	26,972	-	-	-	-	-	-	-	-	-	-	26,972	-	-
GGP	1	GGP Japanese Tea Garden Bridges	811,603	-	811,603	-	-	-	-	-	-	-	-	-	-	811,603	-	-
GGP	1	GGP Japanese Tea Garden Path of Travel	174,301	-	174,301	-	-	-	-	-	-	-	-	-	-	174,301	-	-
GGP	1	GGP Japanese Tea Garden-Historic Str	71,676	-	71,676	-	-	-	-	-	-	-	-	71,676	-	-	-	-
GGP	1	GGP Kezar Pavilion Seismic Evaluation	250,000	-	162,898	-	87,102	-	-	-	-	-	-	-	-	-	-	250,000
GGP	1	GGP Kezar Running Track Replacement	2,000,000	-	149,096	27,104	1,823,800	-	-	-	-	-	-	-	-	-	-	2,000,000
GGP	1	GGP Koret Children's Quarters	3,088,466	-	3,088,466	-	-	-	-	-	-	25,000	2,297,344	-	766,122	-	-	0
GGP	1	GGP McLaren Lodge Restoration	306,379	-	306,379	-	-	-	-	-	-	-	306,379	-	-	-	-	-
GGP	1	GGP Millwright Cottage Renovation	1,324,294	-	1,324,294	-	-	-	-	-	-	128,539	1,195,755	-	-	-	-	-
GGP	1	GGP MLK Drive Repaving	3,096,501	-	3,092,873	1,050	2,578	-	-	-	-	365,394	2,255,176	-	-	-	-	475,931
GGP	1	GGP Music Concourse-Cafe Plaza	50,000	-	266	-	49,734	-	-	-	-	-	-	-	-	-	-	50,000
GGP	1	GGP Music Concourse-DeYoung Mus	3,000,000	-	3,000,000	-	-	-	-	-	-	-	3,000,000	-	-	-	-	-
GGP	1	GGP Music Concourse-Fountains	1,608,094	-	1,608,094	-	-	-	-	-	-	105,141	1,502,953	-	-	-	-	-
GGP	1	GGP Music Concourse-Site Furnishings	707,328	-	707,328	-	-	-	-	-	-	80,725	626,603	-	-	-	-	-
GGP	1	GGP Music Concourse-Surface Improvement	9,998,386	-	9,887,568	-	110,818	-	-	-	-	4,554	7,278,658	-	-	87,510	-	2,627,664
GGP	1	GGP North & South Lakes	4,204,363	-	4,204,363	-	-	-	-	-	-	-	-	-	-	4,204,363	-	-
GGP	1	GGP Panhandle Pedestrian Safety	250,000	-	-	-	250,000	-	-	-	-	-	-	-	-	-	-	250,000
GGP	1	GGP Panhandle Restroom & Curbs	186,534	-	186,534	-	-	-	-	-	-	-	-	-	-	186,534	-	-
GGP	1	GGP Park Aid Station Renovation	2,411,319	-	2,411,319	-	-	-	-	-	-	615,819	1,795,500	-	-	-	-	-
GGP	1	GGP Polo Field Renovation	1,361,745	-	1,352,141	-	9,604	-	-	-	-	151,745	1,210,000	-	-	-	-	-

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES										
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT	
GGP	1	GGP Portals of the Past	100,000	-	100,000	-	-	-	-	-	-	-	100,000	-	-	-	-	
GGP	1	GGP Renov & Rehab (State 2000 Bond Act)	1,239,488	-	1,239,488	-	-	-	-	-	-	93,634	1,145,853	-	-	-	-	
GGP	1	GGP Rhododendron Dell	2,304,723	-	2,304,723	-	-	-	-	-	-	206,258	2,073,305	-	25,160	-	-	
GGP	1	GGP Roadway Paving (JFK-WEST TR DR)	1,428,828	-	1,428,828	-	-	-	-	-	-	214,984	1,213,844	-	-	-	-	
GGP	1	GGP RPD Projects	5,704,529	-	5,520,644	1,131	182,754	-	-	-	-	-	-	-	5,704,529	-	-	
GGP	1	GGP Signage	819,950	-	819,950	-	-	-	-	-	-	134,950	685,000	-	-	-	-	
GGP	1	GGP South/Murphy Windmill Restoration	6,645,288	-	4,867,226	-	1,778,062	-	-	-	-	595,824	4,260,411	-	563,000	-	1,226,054	
GGP	1	GGP Spreckels Temple of Music	1,541,817	-	1,541,817	-	-	-	-	-	-	28,293	861,480	-	-	529,515	122,529	
GGP	1	GGP Stow Lake	2,010,094	-	1,858,259	-	151,836	-	-	-	-	-	1,700,000	-	-	310,094	-	
GGP	1	GGP Strybing Arboretum (Botanical Gardens)	3,177,832	-	3,177,832	-	-	-	-	-	-	12,414	2,960,000	-	65,670	-	139,748	
GGP	1	GGP Transverse Drive (South PerCrossover)	2,499,433	-	2,499,433	-	-	-	-	-	-	-	2,499,433	-	-	-	-	
GGP	1	GGP Urban Forestry Yard	57,800	-	57,800	-	-	-	-	-	-	-	57,800	-	-	-	-	
GGP	1	GGP Waller Drive	393,567	-	393,567	-	-	-	-	-	-	-	393,567	-	-	-	-	
GOLDEN GATE PARK PROJECTS Total			94,801,851	-	88,067,152	42,753	6,691,947	-	-	-	-	3,138,340	54,086,780	-	11,744,065	14,047,280	-	11,785,386
GOLDEN GATE PARK PROJECTS Total			94,801,851	-	88,067,152	42,753	6,691,947	-	-	-	-	3,138,340	54,086,780	-	11,744,065	14,047,280	-	11,785,386
OTH	2	East Harbor Gangway Replacement	1,191,902	-	347,318	40,820	803,765	-	-	-	-	-	-	-	-	-	-	1,191,902
OTH	1	GGP Music Concourse-CA ACD Sc	125,814,136	-	125,814,135	-	1	-	-	-	-	-	2,000,000	-	-	123,814,136	-	-
OTH	9/10	Mansell Corridor Improvements	109,842	-	106,702	-	3,140	-	-	-	-	109,842	-	-	-	-	-	-
OTH	2	Marina West Harbor Renovation	27,944,176	-	27,919,895	9,999	14,282	-	-	-	-	-	-	-	-	-	-	27,944,176
OTH	2	MYH Dredging & Sand Mining/East Harbor	53,859	-	49,930	-	3,929	-	-	-	-	-	-	-	-	-	-	53,859
OTHER MAJOR PROJECTS Total			155,113,916	-	154,237,980	50,819	825,117	-	-	-	-	109,842	2,000,000	-	-	123,814,136	-	29,189,938
OTHER MAJOR PROJECTS Total			155,113,916	-	154,237,980	50,819	825,117	-	-	-	-	109,842	2,000,000	-	-	123,814,136	-	29,189,938
PFR	CW	Playing Field Replacement	23,311,499	-	14,953,802	3,474,517	4,883,180	768,163	9,716,154	-	-	15,148	51,120	8,500,000	-	-	-	4,260,915
PLAYING FIELD REPLACEMENT Total			23,311,499	-	14,953,802	3,474,517	4,883,180	768,163	9,716,154	-	-	15,148	51,120	8,500,000	-	-	-	4,260,915
PLAYING FIELD REPLACEMENT Total			23,311,499	-	14,953,802	3,474,517	4,883,180	768,163	9,716,154	-	-	15,148	51,120	8,500,000	-	-	-	4,260,915
VAR	CW	ADA Coordination	128,021	-	106,179	-	21,842	-	-	-	-	19,999	-	-	-	-	-	108,022
VAR	CW	Community Garden	2,502,843	-	2,171,991	24,302	306,550	-	-	-	-	2,501,256	-	1,588	-	-	-	-
VAR	CW	Eastern Neighborhood Impact Fee	818,000	658,000	104,642	907	712,452	-	-	-	-	160,000	-	-	-	658,000	-	-
VAR	CW	Harding Irrigation Retrofit	345,500	-	317,244	-	28,256	-	-	-	-	-	-	-	-	-	-	345,500
VAR	CW	Kezar Pavilion	93,351	-	99,374	-	(6,023)	-	-	-	-	20,944	72,407	-	-	-	-	-
VAR	CW	Low Flow Plumbing Installation	150,000	-	-	51,226	98,774	-	-	-	-	-	-	-	-	-	-	150,000
VAR	CW	Natural Areas-Capital Plan Impl & Acquis	1,699,743	-	1,695,405	-	4,338	-	-	-	-	1,699,743	-	-	-	-	-	-
VAR	CW	Open Space Urban Forestry	1,000,000	-	-	-	1,000,000	-	-	-	-	-	-	-	-	-	-	1,000,000
VAR	CW	ParkRen - Various*	2,709,963	-	2,510,324	3,090	196,548	-	-	-	-	2,709,217	-	745	-	-	-	-
VAR	CW	ParkRen-ADA Compliance	2,495,431	-	947,951	89,297	1,458,183	-	-	-	-	(5,332)	-	-	-	-	-	2,500,763
VAR	CW	ParkRen-Children's Play Area	1,208	-	1,208	-	-	-	-	-	-	1,208	-	-	-	-	-	-
VAR	CW	ParkRen-Dog Runs	510,185	-	510,185	-	-	-	-	-	-	510,185	-	-	-	-	-	-
VAR	CW	ParkRen-Erosion Control	1,163,936	-	521,835	115,004	527,097	-	-	-	-	68,697	-	-	-	-	-	1,095,239
VAR	CW	ParkRen-Fencing	91,919	-	91,919	-	-	-	-	-	-	91,919	-	-	-	-	-	-
VAR	CW	ParkRen-Field Rehabilitation	2,061,281	-	2,021,517	-	39,764	-	-	-	-	36,823	-	-	-	-	-	2,024,457
VAR	CW	ParkRen-Hazard Materials	1,188,014	-	1,178,406	-	9,608	-	-	-	-	201,667	-	-	-	-	-	986,347
VAR	CW	ParkRen-Irrigation	11,400	-	11,400	-	-	-	-	-	-	11,400	-	-	-	-	-	-
VAR	CW	ParkRen-Resurfacing	3,207,191	-	2,714,360	199	492,631	-	-	-	-	2,233,716	-	-	175,000	-	-	798,475
VAR	CW	ParkRen-Security Systems: Lighting and Alar	1,212,949	-	896,370	25,720	290,859	-	-	-	-	204,190	-	4,028	-	-	-	1,004,731
VAR	CW	ParkRen-Structural Maintenance	1,214,184	-	1,194,051	-	20,134	-	-	-	-	1,214,184	-	-	-	-	-	-
VAR	CW	Portrero Community Garden Retaining Wall	57,250	-	57,250	-	-	-	-	-	-	57,250	-	-	-	-	-	-
VAR	CW	Volunteer Program	124,983	-	124,983	-	-	-	-	-	-	124,983	-	-	-	-	-	-
VARIOUS CITY-WIDE Total			22,787,353	658,000	17,276,595	309,745	5,201,013	-	-	-	-	11,862,050	72,407	-	6,361	175,000	658,000	10,013,535
VARIOUS CITY-WIDE Total			22,787,353	658,000	17,276,595	309,745	5,201,013	-	-	-	-	11,862,050	72,407	-	6,361	175,000	658,000	10,013,535
ZOO	7	BOND ADMINISTRATION	166,979	-	166,979	-	-	-	-	-	-	-	-	-	-	-	-	166,979
ZOO	7	CITY ATTORNEY	30,000	-	30,000	-	-	-	-	-	-	-	-	-	-	-	-	30,000
ZOO	7	PROGRAM MANAGEMENT	426,745	-	426,745	-	-	-	-	-	-	-	-	-	-	-	-	426,745
ZOO	7	ZOO 4TH BS INCINERATOR	271,983	-	271,983	-	-	-	-	-	-	-	-	-	-	-	-	271,983
ZOO	7	ZOO 4TH BS LION HOUSE PROJECT	136,941	-	136,941	-	-	-	-	-	-	-	-	-	-	-	-	136,941
ZOO	7	ZOO 4TH BS PROJ-ASIAN RHINOCEROS	922,245	-	922,245	-	-	-	-	-	-	-	-	-	-	-	-	922,245
ZOO	7	ZOO 4TH BS S.A. FOREST BUILDING	193,387	-	193,387	-	-	-	-	-	-	-	-	-	-	-	-	193,387
ZOO	7	ZOO 4TH BS-BLACK RHINO/NILE HIPPO	4,338,819	-	4,334,714	-	4,105	-	-	-	-	-	-	-	-	-	-	4,338,819
ZOO	7	ZOO ADA ACCESS COMPLIANCE	222,575	-	113,608	53,196	55,771	-	-	-	-	-	-	-	-	-	-	222,575
ZOO	7	ZOO ADMIN BLDG	110,105	-	110,105	-	-	-	-	-	-	-	-	-	-	-	-	110,105

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT AUGUST 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES									
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
ZOO	7	ZOO ANIMAL RESOURCE CENTER	2,635,463	-	2,635,463	-	-	-	-	-	-	-	-	-	2,635,463	-	-
ZOO	7	ZOO ART ENRICHMENT PROGRAM	784,606	-	784,606	-	-	-	-	-	-	-	-	-	784,606	-	-
ZOO	7	ZOO BOND AFRICA SAVANA	13,793,203	-	13,793,203	-	-	-	-	-	-	-	-	-	13,379,423	-	413,781
ZOO	7	ZOO BOND-QUARANTINE AND HOLDING	2,645,247	-	2,645,247	-	-	-	-	-	-	-	-	-	2,645,247	-	-
ZOO	7	ZOO BOND-REPAIR AND RENOVATION	753,291	-	753,291	-	-	-	-	-	-	-	-	-	753,291	-	-
ZOO	7	ZOO CAROUSEL RESTORATION	693,000	-	693,000	-	-	-	-	-	-	-	-	-	693,000	-	-
ZOO	7	ZOO CORRIDOR CONSTRUCTION	1,000,000	-	1,000,000	-	-	-	-	-	-	-	-	-	-	-	1,000,000
ZOO	7	ZOO DISABILITY ACCESS COMPLIANCE	1,130,650	-	1,057,569	-	73,081	-	-	-	-	-	-	-	1,130,650	-	-
ZOO	7	ZOO EDUCATION BLDG.	3,999,931	-	3,999,931	-	-	-	-	-	-	-	-	-	3,999,931	-	-
ZOO	7	ZOO ENTRY AND ZOO STREET	15,355,958	-	15,355,958	-	-	-	-	-	-	-	-	-	15,355,958	-	-
ZOO	7	ZOO Facilities Bond Projects	1,175,851	-	1,175,851	-	-	-	-	-	-	-	-	-	1,175,851	-	-
ZOO	7	ZOO TIGER AND LION GROTTOS	1,697,607	-	1,698,038	-	(431)	-	-	-	-	-	-	-	1,697,607	-	-
ZOO	7	ZOO WAREHOUSE(ZOO SUPPPORT FACILITY)	2,261,523	-	2,261,523	-	-	-	-	-	-	-	-	-	2,261,523	-	-
ZOO FACILITIES IMPROVEMENT Total			54,746,107	-	54,560,386	53,196	132,526	-	-	-	-	-	-	-	53,332,327	-	1,413,781
ZOO FACILITIES IMPROVEMENT Total			54,746,107	-	54,560,386	53,196	132,526	-	-	-	-	-	-	-	53,332,327	-	1,413,781
OTHER BONDS & CAPITAL PROJECTS Total			350,760,727	658,000	329,095,915	3,931,029	17,733,783	768,163	9,716,154	-	15,125,380	56,210,307	8,500,000	11,750,426	191,368,743	658,000	56,663,554
Grand Total			981,796,507	6,883,551	830,822,704	27,984,838	122,988,964	119,878,425	155,063,981	53,536,080	121,463,757	110,489,507	65,255,000	25,031,568	197,209,656	16,606,560	117,261,973