

# CAPITAL IMPROVEMENT DIVISION PROGRAM MANAGEMENT REPORT CAPITAL IMPROVEMENT PLAN



## **FUNDED BY:**

PROPOSITION B – 2012 SF CLEAN AND SAFE NEIGHBORHOOD PARKS BOND  
PROPOSITION A – 2008 CLEAN AND SAFE NEIGHBORHOOD PARKS BOND  
PROPOSITION A - 2000 NEIGHBORHOOD PARK BOND  
PROPOSITION C - OPEN SPACE FUND  
STATE AND FEDERAL GRANTS  
PHILANTHROPIC GIFTS



---

Expenditures through May 31, 2014



## PROGRAM STATUS REPORT

### CAPITAL PROGRAM

A \$960.6 Million Capital Improvement Program

### STATUS DATE

May 31, 2014

### RECREATION AND PARK DEPARTMENT

Philip A. Ginsburg, General Manager

### CAPITAL PROGRAM MANAGER

Dawn Kamalanathan

### BACKGROUND

In March of 2000 the citizens of San Francisco passed Proposition A, a \$110 Million General Obligation Bond, and Proposition C, a continuation of the Open Space Fund, to implement the Recreation and Park Department's Capital Improvement Plan. The Capital Plan outlines the renovation of the Department's 230 facilities in at least 440 projects over a ten-year period beginning with Fiscal Year 2000-2001. The Plan defines the anticipated start year for the planning for each of those facilities. The Plan is a guide to the department's improvement program and is meant to be flexible, adjusted and modified to meet the department and community's needs. The Recreation and Park Commission will authorize necessary adjustments.

In February of 2008, the citizens of San Francisco passed Proposition A, a \$185 million General Obligation Bond for Clean and Safe Neighborhood Parks to address seismic and safety improvements of park and recreation facilities. The bond funds are allocated as follows: \$117.4 million for Neighborhood Parks, \$33.5 million for Waterfront Parks under the Port Commission, \$11.5 million for Park Restrooms, \$8.5 million for Park Athletic Fields, \$5.0 million for Park Nature Trails, \$5.0 million for Community Opportunity Fund and \$4.0 million for Park Forestry.

In November of 2012, the citizens of San Francisco passed Proposition B, a \$195 million General Obligation Bond for San Francisco Clean and Safe Neighborhood Parks to finance construction, reconstruction, renovation, demolition, environmental remediation and/or improvement of park, open space, and recreation facilities. The bond funds are allocated as follows: \$99.0 million for Neighborhood Parks, \$34.5 million for Waterfront Parks under the Port Commission, \$21.0 million for Citywide Parks, \$12.0 million for Community Opportunity Fund, \$15.5 million for Failing Playgrounds, \$4.0 million for Park Forestry, \$4.0 million for Park Nature Trails and \$5.0 million for Water Conservation.

### CAPITAL PROGRAM BUDGET

The original program budget, based on a 1999 assessment, was \$400,000,000, and never escalated to cover increases in labor or material costs for future years. With the passage of the 2012 San Francisco Clean and Safe Neighborhood Parks bond, \$160.5 million has been added to the capital programs budget. With the passage of the 2008 Clean and Safe Neighborhood Parks bond, \$151.5 million has been added to the capital programs budget. Since inception in July 2000, the projected sources of funds, amounts appropriated, bonds sold, and expenditures to date are as follows:

Source	Budget (10 Years)	Appropriated Funds Secured Since FY 00-01	Reserves as of 5/31/14	Expended as of 5/31/14	Encumbered as of 5/31/14	Remaining Balance as of 5/31/14
Neighborhood Park Bond (includes Bond Interest)	110,000,000	119,878,425	-	114,018,711	537,738	5,321,976
2008 Clean & Safe NP G.O. Bond	151,500,000	155,063,981	990,551	114,179,900	21,491,741	18,401,789
2012 Neighborhood Parks Bond	160,500,000	53,536,080	-	2,725,995	1,237,410	49,572,675
Open Space Funding (1) (4)	120,000,000	116,754,450	-	100,139,393	931,345	15,683,712
State and Federal Grants (2,3)	100,000,000	110,489,507	-	101,439,010	1,917,099	7,133,398
Revenue Bonds	30,000,000	65,255,000	-	61,217,190	481,994	3,555,816
Philanthropic Gifts	40,000,000	24,969,631	-	23,114,987	0	1,854,644
<b>Sub-Total</b>	<b>712,000,000</b>	<b>645,947,073</b>	<b>990,551</b>	<b>516,835,185</b>	<b>26,597,327</b>	<b>101,524,011</b>
<b>Other Fund Sources:</b>						
1987 Park Improvement Bond (5)		6,019,575	-	6,019,575	0	-
1992 Golden Gate Park Bond (5)		14,048,160	-	13,961,809	1,609	84,742
1997 Zoo Facilities Bond		53,333,191	-	53,147,469	53,196	132,526
1995 Steinhart Aquarium (includes Bond Interest)		30,456,122	-	30,456,025	0	97
2000 Calif Acad of Science Bond (includes Bond)		93,358,014	-	93,358,013	0	1
Special Area Fund (5)		10,713,560	-	9,011,358	19,965	1,682,237
General Fund & Other Dept. Funds		106,779,646	-	95,966,888	1,120,592	9,692,165
<b>Total</b>	<b>712,000,000</b>	<b>960,655,341</b>	<b>990,551</b>	<b>818,756,323</b>	<b>27,792,689</b>	<b>113,115,778</b>

(1) Projected at \$12 million annual revenue over 10 years.

(2) \$50 million budgeted for Golden Gate Park Projects.

(3) Projected at \$10 million annual revenue over 10 years.

(4) Reflects reduction for PY annual OS project data of \$6.15 Million not maintained in EIS database for "APR" subfund.

(5) Reflects adjustments for PY historical data in EIS Impromptu database.



## PROGRAM STATUS and HIGHLIGHTS

In an effort to provide an additional forum for public discussion on the Department's budget and the capital plan, the San Francisco Parks Alliance hosts planning meetings in each district. Project managers from the capital division are assigned to attend these meetings, where the latest version of the capital plan is reviewed and any general project related questions are answered. The public is also welcome to attend any meeting of the City's Capital Planning Committee, where capital budget allocations are proposed, discussed, and approved.

## PROJECT STATUS

Currently, there have been 307 capital improvement projects initiated, including acquisitions. A total of 211 capital projects have been completed as of May 31, 2014.

Initiation	13
Planning	17
Design	20
Bid	4
Construction	11
Closeout	24
Complete	211
Cancelled	4
On-Hold	3

### Projects under Construction (Site Closures)

Project	District	From	To
Boedekker Park	6	January 2014	September 2014
Douglass Playground - Upper	8	April 2013	TBD
Minnie Lovie Ward - Playfield	11	October 2013	August 2014
Mission Dolores Phase 1, Northern Half	8	March 2014	October 2014



**Program Highlights**

The first issuance of the 2012 San Francisco Clean and Safe Neighborhood Parks General Obligation Bond was received and appropriated in June 2012, and the Planning phase has begun for seven neighborhood park projects and two Citywide Programs.

<b>2012 San Francisco Clean and Safe Neighborhood Parks Bond</b>			
<b>Neighborhood Parks</b>	<b>District</b>	<b>Current Phase</b>	<b>% Complete Current Phase</b>
Angelo J. Rossi Playground	1	Inactive*	NA
Balboa Park	11	Planning	50%
Garfield Square	9	Initiation	NA
George Christopher Playground	8	Initiation	NA
Gilman Playground	10	Design	30%
Glen Canyon Park	8	Design	30%
Hyde & Turk Mini Park	6	Inactive*	NA
Joe DiMaggio Playground	3	Design	90%
Margaret S. Hayward Playground	5	Initiation	NA
Moscone Recreation Center	2	Initiation	NA
Mountain Lake Park	2	Design	60%
Potrero Hill Recreation Center	10	Initiation	NA
South Park	6	Design	60%
West Sunset Playground	4	Design	5%
Willie "Woo Woo" Wong Playground	3	Initiation	NA
<b>Citywide Parks</b>			
Golden Gate Park	1/5	Initiation	NA
John McLaren	9/10	Initiation	NA
Lake Merced	7	Initiation	NA
<b>Citywide Programs</b>			
Community Opportunity Fund	Citywide	Planning	15%
Failing Playgrounds	Citywide	Planning	5%
Forestry	Citywide	Initiation	NA
Trails	Citywide	Initiation	NA
Water Conservation	Citywide	Planning	15%
*Inactive projects will receive funding for Initiation in the second bond issuance.			

The 2008 Clean and Safe Neighborhood Parks Bond continues to progress as follows:



2008 Clean & Safe Neighborhood Parks G.O. Bond Projects	District	Current Phase	Percentage Completed - Current Phase
<b>Phase I:</b>			
Fulton Playground	1	Closeout	99%
Chinese Recreation Center	3	Closeout	99%
McCoppin Square Playground	4	Closeout	99%
Sunset Playground	4	Closeout	99%
Mission Playground	8	Complete	100%
Palega Recreation Center	9	Closeout	94%
Cayuga Playground	11	Closeout	92%
<b>Phase II:</b>			
Cabrillo Playground	1	Closeout	99%
Lafayette Park	2	Closeout	99%
Raymond Kimbell Playground	5	Construction	1%
Glen Canyon Park	8	Closeout	80%
Mission Dolores Park-Helen Diller Playground	8	Complete	100%
Mission Dolores Park Renovation	8	Construction	15%
<b>City-Wide Programs:</b>			
Community Opportunity Fund	City-Wide	Varies	75%
Park Forestry	City-Wide	Varies	64%
Park Playfields Reconstruction			
Beach Chalet	1	Bid/Award	90%
Minnie Lovie Ward	11	Construction	85%
Park Trail Reconstruction			
Grandview Trail	7	Complete	100%
GGP Oak Woodlands, Ph 1*	1	Complete	100%
Billy Goat Hill	8	Complete	100%
Corona Heights	8	Complete	100%
Glen Canyon	8	Construction	30%
Twin Peaks	7/8	Design	60%
Bernal Heights	10	Design	95%
Bayview	10	Planning	5%
Neighborhood Park Restroom			
Group I – Renovation (Bayview & Marina)	Citywide	Complete	100%
Group I – Renovation (McLaren, Michelangelo & Portsmouth)	Citywide	Complete	100%
Group I – Replacement (Mtn Lake, Larson, Parkside)	Citywide	Complete	100%
Group II – Renovation (Hilltop, Lincoln, Balboa)	Citywide	Complete	100%
Group II Replacement (States St)	8	Complete	100%
Great Highway Group	4	Bid/Award	95%
Portsmouth Square	3	Bid/Award	50%
Alamo Square	5	Design	50%
Buena Vista Park	5	On-Hold	NA
Rossi	1	Closeout	50%
Washington Square	3	Construction	2%
Noe Courts	8	Design	0%
Dupont Courts	1	On-Hold	NA

\*Scope has expanded on the GGP Oak Woodlands project, and it has been phased. Phase 1, funded with 2008 Bond Trails Program, is now complete. Phase 2 is funded with 2012 Bond, Trails Program.



**GIFTS & GRANTS UPDATE**

The Capital Program has received approximately \$153 million in gifts, philanthropic support, and state and federal grants over a period of 12 years. RPD actively seeks these important non-City funding sources. The tables below show all non-City funds received to date and more detail is provided in the following expenditures spreadsheets.

PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
17TH ST & FOLSOM ACQ & DEV	STATEWIDE PARKS AGENCY, CA. STATE PARKS DEPT.	2,700,000	2011
24TH STREET/YORK MINI PARK	LAND & WATER CONSERVATION	80,000	2004
900 INNES PARK PLANNING GRANT	PRIORITY CONSERVATION AREA GRANT - SFBCC	500,000	2014
ALAMO SQUARE	CA INTEGRATED WASTE MANAGEMENT	50,000	2002
ALAMO SQUARE PLAY AREA RENOVATION	ROBERT SPJUT & JACQUELINE VALENTINE	8,000	2004
ALAMO SQUARE PLAY AREA RENOVATION	ALAMO SQUARE NEIGHORHOOD ASSOC.	19,000	2004
ALTA PLAZA PARK	FRIENDS OF ALTA PLAZA	10,000	2004
ALTA PLAZA PARK PLAYGROUND	CA INTEGRATED WASTE MANAGEMENT	25,000	2005
ALTA PLAZA PARK NORTHSIDE IRRIGATION	SAN FRANCISCO PUBLIC UTILITIES COMMISSION	583,407	2013
ARGONNE PLAYGROUND	STATE URBAN PARKS AND HEALTHY COMMUNITIES	664,428	2004
BALBOA PARK IMPROVEMENT	THE TRUST OF PUBLIC LAND	2,500,000	2011
BAYVIEW PG - MARTIN LUTHER KING, JR., POOL	STATE GENERAL FUND	492,500	1998
BOEDDEKER PARK	THE TRUST OF PUBLIC LAND	200,000	2010
BOEDDEKER PARK	STATEWIDE PARKS AGENCY, CA. STATE PARKS DEPT.	4,000,000	2011
BOEDDEKER PARK	NATURAL RESOURCE AGENCY, STRATEGIC GROWTH U	493,000	2012
BUENA VISTA PARK	SAN FRANCISCO CONSERVATION CORP	164,760	PRIOR 2000
BUENA VISTA PARK, PHASE II	LAND & WATER CONSERVATION	107,500	2009
CHINESE RECREATION CENTER	STATE GENERAL FUND	541,750	1999
CONSERVATORY OF FLOWERS REPAIR	STATE GENERAL FUND-CDPR & OES	7,812,719	multiple
CREEKS TO PEAKS TRAIL	HABITAT CONSERVATION GRANT	130,679	2013
CROCKER AMAZON/CIVIC CENTER	CA INTEGRATED WASTE MGMT BOARD	68,250	2008
DUBOCE PARK	CA INTEGRATED WASTE MANAGEMENT	25,000	2000
FAY PARK - GARDEN	ESTATE OF CLAIRE F. MCGHEE	15,354	2004
FAY PARK - GARDEN	ESTATE OF MARY FAY BERRIGAN	118,364	PRIOR 2000
GENE FRIEND RECREATION CENTER	SAN FRANCISCO PARKS TRUST	100,000	2010
GGP CO. FAIR BLD & STRYBING ARBORETUM	STRYBING ARBORETUM SOCIETY	240,000	2003
GGP CONSERVATORY OF FLOWERS REPAIR	FRIENDS OF REC AND APRK	9,750,000	2002
GGP JFK DR BIKEWAY IMPROVEMENTS	SF PARKS ALLIANCE	46,301	2012
GGP MUSIC CONCOURSE	SF PARKS ALLIANCE	50,000	2012
GGP MUSIC CONCOURSE	MUSIC CONCOURSE COMMUNITY PARTNERSHIP	1,530,000	2005
GGP PARK SITES	LOCAL ASSISTANCE -PROP 12-2000 PARK BOND ACT	13,524,000	2000
GGP PARK SITES	AB 716-PROP 40-2002 RESOURCES BOND ACT	32,673,000	2003
GGP POLO FIELDS	U.S. SOCCER FOUNDATION	8,000	2009
GGP SOUTH/MURPHY WINDMILL RESTORAT	SAN FRANCISCO PARKS TRUST	520,860	multiple
GGP SOUTH/MURPHY WINDMILL RESTORATION	NATIONAL TRUST FOR HISTORIC PRESERVATION	5,000	2006
GGP SOUTH/MURPHY WINDMILL RESTORATION	CA CULTURAL HISTORICAL ENDOWMENT	488,411	2006
GGP SOUTH/MURPHY WINDMILL RESTORATION	SF PARKS ALLIANCE & MOORE FOUNDATION	513,000	2012
GGP SPRECKELS TEMPLE OF MUSIC(BANDSHELL)	NATIONAL TRUST FOR HISTORIC PRESERVATION	75,000	2007
GGP STRYBING ARBORETUM	SF BOTANICAL GARDEN SOCIETY	198,708	2006, 2008



PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
GLEN CANYON CREEKSIDE LOOP	HABITAT CONSERVATION GRANT	163,587	2011
GLEN CANYON ISLAIS CREEK	HABITAT CONSERVATION GRANT	157,000	2008
GLEN CANYON PARK	TRUST FOR PUBLIC LAND	483,250	2011
GLEN CANYON PARK	COASTAL CONSERVANCY	250,000	2005
GLEN CANYON TRAIL NETWORK	CA DEPT OF FORESTRY AND FIRE PROTECTION	171,978	2012
HARDING PARK CLUBHOUSE	FRIENDS OF REC & PARKS CORP	100,000	2004
HARDING PARK CLUBHOUSE	THE STANLEY LANGENDORF FOUNDATION	250,000	2004
HARDING PARK CLUBHOUSE	SCHWAB ONE-SAN FRANCISCO FIRST TEE	3,045,612	2004
HARDING PARK CLUBHOUSE	PER CAPITA BLOCK GRANT 2002 STATE BOND	3,500,000	2003
HARDING PARK IMPROVEMENTS	R. Z'BERG BLOCK GRANT 2000 STATE BOND	5,016,627	2001
HARDING PARK IMPROVEMENTS	PER CAPITA BLOCK GRANT 2000 STATE BOND	8,111,000	2000
HARVEY MILK CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	1,800,000	2003
HAYES VALLEY PLAYGROUND	THE TRUST OF PUBLIC LAND	1,500,000	2010
HELEN DILLER PG, MISSION DOLORES PARK	FRIENDS OF DOLORES PARK & MERCER FUND	1,500,000	2010
HELEN WILLS PLAYGROUND	URBAN RESOURCES SYSTEMS INC.	9,982	2004
HELEN WILLS PLAYGROUND	ESTATE OF CLAIRE F. MCGHEE	15,354	2004
HELEN WILLS PLAYGROUND	SYZGY FOUNDATION	17,000	2004
HELEN WILLS PLAYGROUND	MURRAY-HAYDEN GRANT PROGRAM	1,500,000	2001
HILLTOP PARK RENOVATION	PROP 84 STATEWIDE PARKS AGENCY	5,000,000	2013
HOFF STREET PARK ACQUISITION	GIFT AS PART OF ACQUISITION BOS RES 475-00	150,000	2002
HOFF STREET PARK ACQUISITION	STATE GENERAL FUND	1,083,500	1999
HOLLY PARK	URBAN PARK AND RECREATION AND RECOVERY	773,150	2002
HUNTINGTON PARK CHILDREN'S PG	SAN FRANCISCO PARKS TRUST	20,000	2006
INDIA BASIN	COASTAL CONSERVANCY	100,000	2000
JAPANTOWN PEACE PLAZA & PAGODA	FRIENDS OF PEACE PLAZA	150,000	PRIOR 2000
JAPANTOWN PEACE PLAZA & PAGODA	WESTERN ADDITION PARKG CORP. THRU DPW	550,000	PRIOR 2000
JOSEPH LEE RECREATION CENTER	URBAN PARK AND RECREATION AND RECOVERY	500,000	2002
KORET CHILDREN'S QUARTERS	PARKS TRUST (KORET FOUNDATION)	954,702	2006, 2007
KOSHLAND PARK	KOSHLAND FAMILY-SF FOUNDATION GRANT	400,000	PRIOR 2000
LA RAZA/POTRERO DEL SOL PARK	STATE URBAN PARKS AND HEALTHY COMMUNITIES	720,559	2004
LAUREL HILL PLAYGROUND	USTA NORTHERN CA	5,000	2004
LINCOLN PARK CHILDREN'S PG	ALBERTSONS MARKET	500,000	2002, 2008
MARGARET HAYWARD PG HISTORIC CH	STATE GENERAL FUND	492,500	1999
MARINA PEDESTRIAN & BICYCLE IMPROVEMENT	BAY AREA AIR QUALITY MGMT DIST	40,045	2008
MCLAREN PARK- Mansell Corridor(Design)*	SF County Transportation Authority, Prop AA	202,228	2012
MCLAREN PARK - Mansell Corridor(Construction)	SF County Transportation Authority, Prop AA	2,325,624	2012
MCLAREN PARK - Mansell Corridor	SF County Transportation Authority, OBAG, PROP K	3,624,850	2013
MCLAREN PARK TRAILS	CA STATE PARKS DEPT, LAND AND WATER CONSERVAT	154,000	2012
MCLAREN PARK-YOSEMITE MARSH	LAND & WATER CONSERVATION	154,020	2003
MCLAREN PARK BIKE SKILLS	LAND & WATER CONSERVATION	249,835	2013



PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
MINNIE AND LOVIE WARD REC CENTER	R. Z'BERG BLOCK GRANT 2002 STATE BOND	42,243	2003
MINNIE AND LOVIE WARD REC CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	351,000	2003
MINNIE AND LOVIE WARD REC CENTER	MURRAY-HAYDEN GRANT PROGRAM	2,314,000	2002
MOSCONE RECREATION CENTER	FEMA PRE-DISASTER MITIGATION GRANT	2,067,176	2006
MOSCONE RECREATION CENTER	SAN FRANCISCO PUBLIC UTILITIES COMMISSION	360,748	2013
NOE COURTS PLAYGROUND	SAN FRANCISCO PARKS TRUST	16,000	2008
PALACE OF FINE ARTS	WALTER JOHNSON	250,435	PRIOR 2000
PALACE OF FINE ARTS	MAYBECK FOUNDATION	6,699,948	2005-2008
PALACE OF FINE ARTS	CA CULTURAL HISTORICAL ENDOWMENT	1,451,250	2007
PALACE OF FINE ARTS	R. Z'BERG BLOCK GRANT 2002 STATE BOND	3,250,000	2003
PALACE OF FINE ARTS IIC	MAYBECK FOUNDATION	1,400,000	2010
PALACE OF FINE ARTS IIC	CA CULTURAL HISTORICAL ENDOWMENT	500,000	2010
PALEGA RECREATION CENTER	PARKS TRUST (INNOVATOR GRANT PROGRAM)	2,000	2009
PINE LAKE TRAIL IMPROVEMENT	RECREATIONAL TRAIL GRANT	220,000	2006
PIONEER PARK	FRIENDS OF RP	352,000	2000
PIONEER PARK	TEA21 PROG SUPP FEDERAL PROG	420,000	2000
PORTSMOUTH SQUARE PG - CLUBHOUSE	RPG210	73,000	PRIOR 2000
POTRERO DEL SOL PARK	SAN FRANCISCO PARKS TRUST	2,000	2008
POTRERO DEL SOL PARK	PARENTS & TEACHERS OF BUENA VISTA	5,000	2008
POTRERO HILL PG COMMUNITY GARDEN	MICHAEL LANZA	53,075	2006
PRESIDIO HEIGHTS PLAYGROUND	SAN FRANCISCO PARKS TRUST	920,800	2007/2010
RANDALL MUSEUM	CA DEPT OF PARKS AND RECREATION	5,477,193	2011
RANDALL MUSEUM - GROUNDS	RANDALL MUSEUM FRIENDS	400,000	2001
ROSSI PLAYGROUND	FRIENDS OF ROSSI PARK	20,000	2007
SMALL CRAFT MARINA	CARL MOYER MEMORIAL, MARINE REPOWER	35,185	2006
SOUTH OF MARKET AREA (SOMA) PARK	URBAN PARK ACT OF 2001 GRANT PROG	1,049,000	2002
SOUTH OF MARKET AREA (SOMA) PARK	YOUTH SOCCER & RECREATIONAL DEV. PROGRAM	630,000	2004
SOUTH SUNSET PG - CHILDREN'S PLAY AREA	CA INTEGRATED WASTE MANAGEMENT	50,000	2002
SOUTH SUNSET PG	NEIGHBORHOODS PARKS COUNCIL	35,000	2006
ST. MARY SQUARE	STATE 84 BOND COMPETITIVE	81,500	1986
STERN GROVE-PINE LAKE	R. Z'BERG BLOCK GRANT 2002 STATE BOND	1,450,000	2003
SUNSET PLAYGROUND	USTA NORTHERN CA	5,000	2004
TWIN PEAKS TRAIL	CA DEPT OF PARKS AND REC	131,041	2011
TWIN PEAKS CONNECTIVETY CONCEPTUAL PLAN	PRIORITY CONSERVATION AREA GRANT - MTC	167,589	2014
URBAN FORESTRY - CITY WIDE	DEPT OF FORESTRY AND FIRE PROTECTION	100,000	2010
URBAN TRAILS	SAN FRANCISCO PARK ALLIANCE	100,000	2011
VIS VALLEY GREENWAY(RT)-CAMPBELL/RUTLAND	STATE GENERAL FUND	492,500	1999
VIS VALLEY GREENWAY-SENIOR PK	LAND & WATER CONSERVATION	102,000	2001
YOUNGBLOOD COLEMAN PLAYFIELD	YOUTH SOCCER BASEBALL PROGRAM	200,000	2005
	<b>TOTAL</b>	<b>\$158,050,077</b>	

\*Note: Gifts and Grants have been merged into one spreadsheet, per Controller guidelines. Grant applications submitted but pending award decision have been deleted and will be added if successful. Award amount edited to tie to Applied for amount.



**RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT MAY 2014**

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND AND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
NPSF	UA	BOND ISSUANCE COST	188,583	-	188,583	-	-	-	-	188,583	-	-	-	-	-	-	-	
<b>BOND ISSUANCE COST Total</b>			188,583	-	188,583	-	-	-	-	188,583	-	-	-	-	-	-	-	
<b>CITYWIDE PARKS Total</b>			5,975,000	-	70,672	3,325	5,901,003	-	-	5,975,000	-	-	-	-	-	-	-	
NPSF	CW	COMMUNITY OPPORTUNITY FUND	1,900,000	-	22,779	36,032	1,841,189	-	-	1,900,000	-	-	-	-	-	-	-	
NPSF	CW	FAILING PLAYGROUNDS	5,000,000	-	57,187	12,516	4,930,298	-	-	5,000,000	-	-	-	-	-	-	-	
NPSF	CW	FORESTRY	1,000,000	-	330	-	999,670	-	-	1,000,000	-	-	-	-	-	-	-	
NPSF	CW	TRAILS	2,000,000	-	-	-	2,000,000	-	-	2,000,000	-	-	-	-	-	-	-	
<b>CITYWIDE PROGRAMS Total</b>			9,900,000	-	80,295	48,548	9,771,157	-	-	9,900,000	-	-	-	-	-	-	-	
NPSF	UA	GO BOC AUDITS & CONTROLLER'S AUDITS SVCS	159,996	-	47,641	112,355	-	-	-	159,996	-	-	-	-	-	-	-	
<b>GO BOC AUDITS &amp; CONTROLLER'S AUDITS SVCS Total</b>			159,996	-	47,641	112,355	-	-	-	159,996	-	-	-	-	-	-	-	
NPSF	11	BALBOA PARK	6,825,000	-	125,902	779,626	5,919,472	-	-	6,825,000	-	-	-	-	-	-	-	
NPSF	9	GARFIELD SQUARE	2,750,000	-	73,429	1,861	2,674,710	-	-	2,750,000	-	-	-	-	-	-	-	
NPSF	8	GEORGE CHRISTOPHER PLAYGROUND	10,000	-	-	-	10,000	-	-	10,000	-	-	-	-	-	-	-	
NPSF	10	GILMAN PLAYGROUND	1,755,000	-	94,881	1,923	1,658,197	-	-	1,755,000	-	-	-	-	-	-	-	
NPSF	8	GLEN CANYON REC CENTER	11,700,000	-	794,352	58,365	10,847,283	-	-	11,700,000	-	-	-	-	-	-	-	
NPSF	3	JOE DIMAGGIO PLAYGROUND	5,362,500	-	632,867	113,505	4,616,128	-	-	5,362,500	-	-	-	-	-	-	-	
NPSF	5	MARGARET S. HAYWARD PLAYGROUND	850,000	-	6,151	-	843,849	-	-	850,000	-	-	-	-	-	-	-	
NPSF	2	MOSCONE RECREATION CENTER	10,000	-	-	-	10,000	-	-	10,000	-	-	-	-	-	-	-	
NPSF	2	MOUNTAIN LAKE PARK	1,950,000	-	61,733	35,216	1,853,051	-	-	1,950,000	-	-	-	-	-	-	-	
NPSF	10	POTRERO HILL RECREATION CENTER	25,000	-	-	-	25,000	-	-	25,000	-	-	-	-	-	-	-	
NPSF	6	SOUTH PARK	1,075,000	-	98,581	27,660	948,759	-	-	975,000	-	-	-	-	100,000	-	-	
NPSF	4	WEST SUNSET PLAYGROUND	3,300,000	-	370,295	39,626	2,890,078	-	-	3,300,000	-	-	-	-	-	-	-	
NPSF	3	WILLIE "WOO WOO" WONG PLAYGROUND	600,000	-	6,057	-	593,943	-	-	600,000	-	-	-	-	-	-	-	
<b>NEIGHBORHOOD PARKS Total</b>			36,212,500	-	2,264,248	1,057,782	32,890,471	-	-	36,112,500	-	-	-	-	100,000	-	-	
NPSF	2	Alta Plaza Water Conservation	103,935	-	47,097	15,400	41,438	-	-	98,935	-	-	-	-	-	-	5,000	
NPSF	2	Moscone Rec Water Conserve Project	97,437	-	27,459	-	69,978	-	-	97,437	-	-	-	-	-	-	-	
NPSF	UA	WATER CONSERVATION	1,003,628	-	-	-	1,003,628	-	-	1,003,628	-	-	-	-	-	-	-	
<b>WATER CONSERVATION Total</b>			1,205,000	-	74,556	15,400	1,115,044	-	-	1,200,000	-	-	-	-	-	-	5,000	
<b>2012 SAN FRANCISCO CLEAN &amp; SAFE NEIGHBORHOOD PARKS</b>			53,641,080	-	2,725,995	1,237,410	49,677,675	-	-	53,536,080	-	-	-	-	-	100,000	5,000	
CSNP	CW	2008 CSP Bond Issuance Cost	727,462	-	725,531	-	1,931	-	727,462	-	-	-	-	-	-	-	-	
<b>BOND ISSUANCE COST Total</b>			727,462	-	725,531	-	1,931	-	727,462	-	-	-	-	-	-	-	-	
CSNP	6	Boeddeker Park and Playground	6,687,106	-	4,625,546	1,107,489	954,071	300,000	209,274	-	338,832	4,943,000	-	585,650	-	-	310,350	
CSNP	UA	Community Opportunity Fund Program	2,743,252	-	1,650,585	164,029	928,639	-	2,637,718	-	-	-	-	105,534	-	-	-	
CSNP	9	CORONADO PG COF PH2	108,546	-	8,756	85,500	14,290	-	108,546	-	-	-	-	-	-	-	-	
CSNP	9	CORONADO PLAYGROUND-COF	7,122	-	7,122	-	-	-	7,122	-	-	-	-	-	-	-	-	
CSNP	11	CROCKER AMAZON STAIRS RENOVATION	211,000	-	23,038	2,885	185,077	-	211,000	-	-	-	-	-	-	-	-	
CSNP	8	Duboce Park Youth Play Area	282,206	-	280,415	1,791	-	-	254,760	-	-	-	27,447	-	-	-	-	
CSNP	11	Geneva Community Gardens	537,534	-	125,365	331,068	81,101	-	537,534	-	-	-	-	-	-	-	-	
CSNP	1	GGP SF LAWN BOWLING GREEN-COF	365,897	-	124,908	240,528	460	-	340,897	-	-	-	-	25,000	-	-	-	
CSNP	10	JOHN KING COMMUNITY GARDEN	68,931	-	404	-	68,527	-	68,931	-	-	-	-	-	-	-	-	
CSNP	4	Larsen Park and Playground	1,197,430	-	168,686	2,810	1,025,934	200,000	250,000	-	250,000	-	150,000	-	-	-	347,430	
CSNP	10	McLaren Park Wayfinding Signs	34,404	-	34,404	-	-	-	34,404	-	-	-	-	-	-	-	-	
CSNP	10	McLaren Playground	756,420	-	688,572	0	67,849	-	756,420	-	-	-	-	-	-	-	-	
CSNP	3	PIONEER PARK	76,896	-	58,168	-	18,728	-	60,626	-	-	-	16,270	-	-	-	-	
CSNP	1	Sutro Dunes	22,768	-	22,768	-	-	-	22,768	-	-	-	-	-	-	-	-	
<b>COMMUNITY OPPORTUNITY FUND Total</b>			13,099,513	-	7,818,736	1,936,100	3,344,676	500,000	5,500,000	-	588,832	4,943,000	-	909,901	-	-	657,780	
CSNP	CW	Controller's Audit	875,915	-	662,023	142,682	71,209	884	526,245	-	236,104	-	-	-	1,744	9,696	101,242	
<b>CONTROLLER'S AUDIT Total</b>			875,915	-	662,023	142,682	71,209	884	526,245	-	236,104	-	-	-	1,744	9,696	101,242	
CSNP	CW	2008 Bond NP Contingency	3,625,546	990,551	-	-	2,634,995	-	3,625,546	-	-	-	-	-	-	-	-	
CSNP	1	Cabrillo Playground	4,546,591	-	4,493,712	9,309	43,569	-	4,500,000	-	46,591	-	-	-	-	-	-	
CSNP	11	Cayuga Playground	9,410,035	-	9,249,896	130,157	29,983	-	7,300,000	-	710,779	-	-	-	-	-	1,399,256	
CSNP	3	Chinese Recreation Center-Seismic/Renov	19,537,075	-	19,366,336	11,043	159,695	-	13,249,645	-	-	6,287,430	-	-	-	-	-	
CSNP	1	Fulton Playground	4,935,000	-	4,914,820	15,383	4,797	-	4,935,000	-	-	-	-	-	-	-	-	
CSNP	8	Glen Canyon Park Renovation	5,800,000	-	5,646,733	152,862	406	-	5,800,000	-	-	-	-	-	-	-	-	
CSNP	2	Lafayette Park Renovation	10,400,000	-	10,198,176	109,671	92,153	-	10,200,000	-	-	-	-	-	-	-	200,000	
CSNP	4	McCoppin Square Playground	3,800,000	-	3,558,925	-	241,075	-	3,800,000	-	-	-	-	-	-	-	-	
CSNP	8	Mission Dolores Park - Helen Diller Playground	3,602,772	-	3,550,167	-	52,606	688,126	1,589,930	-	-	224,716	850,000	-	-	-	250,000	
CSNP	8	Mission Dolores Park Renovation	16,637,175	-	4,154,010	11,208,074	1,275,091	-	16,500,000	-	40,000	-	97,175	-	-	-	-	
CSNP	8	Mission Playground	9,357,000	-	9,255,122	79,805	22,073	-	9,317,000	-	-	-	-	-	-	-	40,000	
CSNP	9	Palega Rec Center	18,200,000	-	16,732,422	601,215	866,363	-	18,200,000	-	-	-	-	-	-	-	-	
CSNP	5	Raymond Kimbell Playground Renovation	4,100,000	-	645,364	2,436,360	1,018,276	-	4,100,000	-	-	-	-	-	-	-	-	
CSNP	4	Sunset Playground	13,915,069	-	13,716,904	5,844	192,321	-	13,900,000	-	15,069	-	-	-	-	-	-	
<b>NEIGHBORHOOD PARKS Total</b>			127,866,263	990,551	105,482,585	14,759,723	6,633,403	688,126	117,017,120	-	86,591	725,848	6,609,321	850,000	-	-	1,889,256	

**RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT MAY 2014**

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND AND 87, 92, 95, 97,00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
CSNP	5	ALAMO SQUARE	564,990	-	325,102	17,414	222,474	-	564,990	-	-	-	-	-	-	-	-	-
CSNP	5	BUENA VISTA PARK	48,621	-	48,621	-	-	-	48,621	-	-	-	-	-	-	-	-	-
CSNP	1	DUPONT TENNIS COURTS RESTROOM REPL	40,000	-	42,649	-	(2,649)	-	40,000	-	-	-	-	-	-	-	-	-
CSNP	4	GREAT HIGHWAY GROUP (Great Highway at Jud	2,711,835	-	366,418	25,488	2,319,929	1,922,792	789,043	-	-	-	-	-	-	-	-	-
CSNP	CW	Group 1 RENOVATION (Bayview PG, Marina Gre	814,894	-	814,894	-	-	-	814,894	-	-	-	-	-	-	-	-	-
CSNP	CW	Group 1 REPLACEMENT (Marina Green West, M	3,857,443	-	3,652,447	152,386	52,610	-	3,793,688	-	-	-	-	-	-	-	-	63,755
CSNP	CW	Group 2 RENOVATION (Balboa Park East, Hilltop	814,519	-	814,519	-	-	-	814,519	-	-	-	-	-	-	-	-	-
CSNP	CW	Group 2 REPLACEMENT (Carl Larsen Park, Dupo	1,777,627	-	1,267,819	395,040	114,768	-	1,777,627	-	-	-	-	-	-	-	-	-
CSNP	8	Noe Courts Park Improvement	124,299	-	80,858	1,601	41,840	-	124,299	-	-	-	-	-	-	-	-	-
CSNP	UA	NP Restroom Repair and Replacement Program	2,103,052	-	706,895	1,042,734	353,422	-	2,103,052	-	-	-	-	-	-	-	-	-
CSNP	3	PORTSMOUTH SQUARE	349,619	-	287,371	57,375	4,873	-	349,619	-	-	-	-	-	-	-	-	-
CSNP	1	ROSSI RESTROOM	1,356,648	-	1,205,055	134,794	16,799	-	1,356,648	-	-	-	-	-	-	-	-	-
<b>NP RESTROOM REPAIR AND REPLACEMENT Total</b>			14,563,547	-	9,612,647	1,826,833	3,124,067	1,922,792	12,577,000	-	-	-	-	-	-	-	-	63,755
CSNP	UA	Park Forestry Program	4,100,000	-	2,556,287	111,281	1,432,431	-	4,000,000	100,000	-	-	-	-	-	-	-	-
<b>PARK FORESTRY Total</b>			4,100,000	-	2,556,287	111,281	1,432,431	-	4,000,000	-	-	-	-	-	-	-	-	-
CSNP	8	Park Trail - Billy Goat Hill (Phase II)	64,737	-	61,021	1,800	1,916	-	64,737	-	-	-	-	-	-	-	-	-
CSNP	8	Park Trail - Corona Heights (Phase II)	204,816	-	203,016	1,800	-	-	204,816	-	-	-	-	-	-	-	-	-
CSNP	1	Park Trail - GGP Oak Woodlands (Phase I)	330,716	-	260,826	15,810	54,080	-	330,716	-	-	-	-	-	-	-	-	-
CSNP	8	Park Trail - Glen Canyon Park (Phase II)	1,621,287	-	748,835	801,837	70,615	-	1,300,700	-	-	320,587	-	-	-	-	-	-
CSNP	7	Park Trail - Grandview (Phase I)	304,264	-	304,264	-	-	-	304,264	-	-	-	-	-	-	-	-	-
CSNP	7/8	Park Trail - Twin Peaks (Phase II)	258,636	-	103,519	13,364	141,753	-	127,595	131,041	-	-	-	-	-	-	-	-
CSNP	10	Park Trail- Bayview Hill Trail Restoration	45,000	-	126	-	44,874	-	45,000	-	-	-	-	-	-	-	-	-
CSNP	10/11	Park Trail- McClaren Park Trail	423,725	-	66,189	306,551	50,985	-	249,196	174,529	-	-	-	-	-	-	-	-
CSNP	7	Park Trail- Mount Davidson Trail	24,000	-	-	-	24,000	-	-	-	-	-	-	-	-	-	-	-
CSNP	UA	Park Trail Reconstruction Program	2,348,976	-	340,330	6,583	2,002,064	-	2,348,976	-	-	-	-	-	-	-	-	-
<b>PARK TRAIL RECONSTRUCTION Total</b>			5,626,157	-	2,088,126	1,147,744	2,390,287	-	5,000,000	626,157	-	-	-	-	-	-	-	-
<b>2008 CLEAN &amp; SAFE NEIGHBORHOOD PARKS G.O. BOND PROJ</b>			166,858,856	990,551	128,945,935	19,924,364	16,998,005	3,111,802	145,347,827	-	911,527	6,395,005	6,609,321	1,759,901	1,744	9,696	2,712,033	
ACQ	CW	Acquisition General	25,934,500	-	16,542,961	37,501	9,354,038	688,175	-	-	23,579,913	1,083,500	-	-	-	-	-	582,912
<b>ACQUISITION Total</b>			25,934,500	-	16,542,961	37,501	9,354,038	688,175	-	-	23,579,913	1,083,500	-	-	-	-	-	582,912
<b>ACQUISITION Total</b>			25,934,500	-	16,542,961	37,501	9,354,038	688,175	-	-	23,579,913	1,083,500	-	-	-	-	-	582,912
NPC	99	Sharp Park Infrastructure and Pump House	359,638	-	255,986	39,361	64,292	-	-	290,000	-	-	5,808	-	-	-	-	63,830
<b>99 OUTSIDE SF Total</b>			359,638	-	255,986	39,361	64,292	-	-	290,000	-	-	5,808	-	-	-	-	63,830
NP	CW	Emerging Needs Projects	1,428,961	-	-	-	1,428,961	-	-	-	-	-	1,428,961	-	-	-	-	-
NP	CW	Master Neighborhood Bond	2,432,112	-	1,927,429	-	504,683	2,432,112	-	-	-	-	-	-	-	-	-	-
NP	CW	Other Program Costs	28,619	-	-	-	28,619	-	-	-	-	-	-	-	-	-	-	-
NP	CW	Program Management Cost	11,458,198	-	10,403,546	160,727	893,925	-	-	11,458,198	-	-	-	-	-	-	-	-
NP	CW	Program Reserve	1,091,462	-	4,333	40,000	1,047,128	-	-	-	-	1,091,462	-	-	-	-	-	-
NP	CW	Revenue Bond Issuance Cost	251,631	-	218,871	-	32,759	-	-	-	-	251,631	-	-	-	-	-	-
<b>CITY-WIDE Total</b>			16,690,983	-	12,582,799	200,727	3,907,457	2,460,732	-	-	11,458,198	-	2,772,053	-	-	-	-	-
NP	1	Lincoln Park Master Plan	45,712	-	-	-	45,712	-	-	-	-	-	45,712	-	-	-	-	-
<b>DISTRICT 1 Total</b>			45,712	-	-	-	45,712	-	-	-	-	-	45,712	-	-	-	-	-
NP	10	Hilltop Park	110,000	-	11,485	-	98,515	-	-	-	-	-	110,000	-	-	-	-	-
NP	10	Little Hollywood Phase 2	516,181	-	42,204	-	473,977	-	-	-	180,000	-	-	-	-	-	-	336,181
NP	10	Potrero Hill PG	1,984,431	-	1,968,045	-	16,387	-	-	58,356	-	-	1,831,500	-	-	-	-	94,575
NP	10	Visitation Valley - Hilltop to Bayview Hill	340,000	-	-	-	340,000	-	-	-	-	-	-	-	-	-	340,000	-
NP	10	Youngblood-Coleman Restroom	407,464	-	407,464	-	-	-	-	-	407,464	-	-	-	-	-	-	-
<b>DISTRICT 10 Total</b>			3,358,076	-	2,429,198	-	928,878	-	-	645,820	-	1,831,500	110,000	-	340,000	-	430,756	
NP	11	Geneva Office Bldg	748,584	-	648,816	96,542	3,227	-	-	-	-	-	-	-	-	-	-	748,584
<b>DISTRICT 11 Total</b>			748,584	-	648,816	96,542	3,227	-	-	-	-	-	-	-	-	-	-	748,584
NP	3	Coit Memorial Tower	2,585,000	-	1,818,553	161,966	604,482	685,000	-	-	-	-	1,900,000	-	-	-	-	-
NP	3	Fay Park - Restroom	139,107	-	139,107	-	-	48,149	-	-	23,770	-	-	67,188	-	-	-	-
NP	3	Ferry Park (Block 202 and 203 Justin Herman Pla	1,672,206	-	1,670,574	-	1,633	-	-	-	-	-	-	-	-	-	1,672,206	-
NP	3	Huntington Park PG	40,000	-	-	-	40,000	-	-	-	-	-	40,000	-	-	-	-	-
NP	3	North Beach PG - Master Plan (WSQ)	174,334	-	174,334	-	-	174,334	-	-	-	-	-	-	-	-	-	-
NP	3	Telegraph Hill	1,550,000	-	408,645	3,631	1,137,723	-	-	-	100,000	-	-	-	-	-	-	1,450,000
NP	3	Union Square Plaza-ADA Remediation	1,375,000	-	641,170	10,990	722,840	-	-	-	-	-	-	-	-	-	1,375,000	-
<b>DISTRICT 3 Total</b>			7,535,647	-	4,852,383	176,587	2,506,677	907,483	-	-	123,770	-	1,900,000	107,188	-	3,047,206	1,450,000	
NP	4	West Sunset Playground Renovation	1,854,575	-	1,826,540	-	28,035	-	-	-	-	-	754,575	-	-	-	-	1,100,000
NP	4	Trocadero Clubhouse	350,000	-	16,199	-	333,801	-	-	-	-	-	-	-	-	-	-	350,000
<b>DISTRICT 4 Total</b>			2,204,575	-	1,842,739	-	361,836	-	-	-	-	-	754,575	-	-	-	-	1,450,000
NP	5	Hayes Valley PG	2,856,539	-	2,813,838	-	42,702	-	-	-	39,458	-	-	739,568	-	-	-	2,077,513
NP	5	LLFE LILY POND FROG ERADICATION	45,788	-	43,859	368	1,562	-	-	-	-	-	45,788	-	-	-	-	-
<b>DISTRICT 5 Total</b>			2,902,327	-	2,857,697	368	44,263	-	-	-	39,458	-	45,788	739,568	-	-	-	2,077,513

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT MAY 2014

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES							GO BOND AND 87, 92, 95, 97,00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT			
NP	6	17TH & Folsom Park	4,532,425	-	1,886,710	45,796	2,599,919	-	-	-	54,121	2,700,000	478,304	-	-	-	-
NP	6	Civic Center Garage Elevator Repair	2,102,152	-	671,057	929,774	501,320	850,000	-	-	252,152	-	-	-	-	-	1,000,000
NP	6	Civic Center Plaza - ADA	850,000	-	28,090	48,945	772,965	-	-	-	-	-	-	-	-	-	850,000
NP	6	Rincon Hill - Guy Place Park	500,000	-	26,338	8,975	464,687	-	-	-	-	-	-	-	-	500,000	-
<b>DISTRICT 6 Total</b>			<b>7,984,577</b>	<b>-</b>	<b>2,612,195</b>	<b>1,033,490</b>	<b>4,338,891</b>	<b>850,000</b>	<b>-</b>	<b>-</b>	<b>306,273</b>	<b>2,700,000</b>	<b>478,304</b>	<b>-</b>	<b>-</b>	<b>1,800,000</b>	<b>1,850,000</b>
NP	7	Balboa Park Improvement - TPL Initiative	2,586,606	-	2,489,130	97,476	-	100,000	-	-	195,711	-	-	1,390,895	-	-	900,000
NP	7	District 7 Failing Playgrounds Renovation	133,585	-	-	-	133,585	-	-	-	-	-	-	-	-	-	133,585
NP	7	Lake Merced Improvement	535,000	-	558,294	-	(23,294)	200,000	-	-	-	-	335,000	-	-	-	-
NP	7	Midtown Terrace Clubhouse Re-Roof	84,866	-	84,718	-	148	-	-	-	-	-	84,866	-	-	-	-
NP	7	Presidio Heights Playground	184,997	-	175,533	-	9,464	-	-	-	174,997	-	-	10,000	-	-	-
NP	7	West Portal Playground	100,000	-	-	-	100,000	-	-	-	-	-	-	-	-	-	100,000
<b>DISTRICT 7 Total</b>			<b>3,625,054</b>	<b>-</b>	<b>3,307,675</b>	<b>97,476</b>	<b>219,903</b>	<b>300,000</b>	<b>-</b>	<b>-</b>	<b>370,708</b>	<b>-</b>	<b>419,866</b>	<b>1,400,895</b>	<b>-</b>	<b>-</b>	<b>1,133,585</b>
NP	8	Buena Vista Park - Master Plan	20,000	-	8,899	-	11,101	20,000	-	-	-	-	-	-	-	-	-
NP	8	Buena Vista Park Phase II	280,407	-	275,224	44	5,139	-	-	-	45,000	107,500	127,907	-	-	-	-
NP	8	Randall Museum Renovation	5,674,440	-	249,589	558,487	4,866,364	-	-	-	-	5,477,193	-	197,247	-	-	-
<b>DISTRICT 8 Total</b>			<b>5,974,847</b>	<b>-</b>	<b>533,711</b>	<b>558,531</b>	<b>4,882,605</b>	<b>20,000</b>	<b>-</b>	<b>-</b>	<b>45,000</b>	<b>5,584,693</b>	<b>127,907</b>	<b>197,247</b>	<b>-</b>	<b>-</b>	<b>-</b>
NP	UA	Master Community Pools	19,247	-	-	-	19,247	-	-	-	19,247	-	-	-	-	-	-
NP	UA	Master Mini-Parks	97,573	-	97,545	-	28	-	-	-	-	-	6,400	-	-	-	91,173
NP	UA	Master Parks & Squares	1,535,911	-	1,475,958	-	59,954	-	-	-	475,954	-	-	-	-	-	1,059,958
NP	UA	Master Playgrounds	224,908	-	183,056	16,371	25,481	-	-	-	216,158	8,750	-	-	-	-	-
NP	UA	Master Rec Centers	127,205	-	-	-	127,205	-	-	-	127,205	-	-	-	-	-	-
NP	UA	Master Regional Parks	197,927	-	164,150	33,777	-	-	-	-	197,927	-	-	-	-	-	-
NP	UA	Master Signage & Information	623,671	-	605,726	-	17,945	-	-	-	-	-	-	-	-	-	623,671
<b>UNALLOCATED Total</b>			<b>2,826,442</b>	<b>-</b>	<b>2,526,435</b>	<b>50,148</b>	<b>249,860</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>1,036,491</b>	<b>8,750</b>	<b>-</b>	<b>6,400</b>	<b>-</b>	<b>-</b>	<b>1,774,802</b>
<b>ACTIVE NEIGHBORHOOD PARKS PROJECTS Total</b>			<b>54,256,463</b>	<b>-</b>	<b>34,449,632</b>	<b>2,253,229</b>	<b>17,553,602</b>	<b>4,538,215</b>	<b>-</b>	<b>-</b>	<b>14,315,718</b>	<b>8,293,443</b>	<b>8,381,513</b>	<b>2,561,298</b>	<b>-</b>	<b>5,187,206</b>	<b>10,979,069</b>
<b>ACTIVE PROJECTS Total</b>			<b>300,690,898</b>	<b>990,551</b>	<b>182,664,524</b>	<b>23,452,503</b>	<b>93,583,319</b>	<b>8,338,192</b>	<b>145,347,827</b>	<b>53,536,080</b>	<b>38,807,158</b>	<b>15,771,948</b>	<b>14,990,835</b>	<b>4,321,199</b>	<b>1,744</b>	<b>5,296,902</b>	<b>14,279,014</b>
NPC	99	Camp Mather	19,690	-	24,604	-	(4,914)	-	-	-	-	-	-	-	-	-	19,690
NPC	99	Lincoln & Sharp Irrigation	620,976	-	620,976	-	-	-	-	-	-	-	-	-	-	-	620,976
NPC	99	Sharp Park Recycled Water Project	343,939	-	343,909	-	30	-	-	-	-	-	-	-	-	-	343,939
NPC	99	Sharp Park Rifle Range	1,791,098	-	1,762,002	45,496	(16,400)	-	-	-	1,241,906	-	-	-	-	-	549,193
NPC	99	Sharp Park Water Tank	133,170	-	131,358	-	1,812	-	-	-	133,170	-	-	-	-	-	-
<b>99 OUTSIDE SF Total</b>			<b>2,908,874</b>	<b>-</b>	<b>2,882,849</b>	<b>45,496</b>	<b>(19,471)</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>1,375,076</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>1,533,798</b>
NPC	1	Argonne PG & Clubhouse	3,005,971	-	3,005,971	-	-	2,019,613	-	-	321,930	664,428	-	-	-	-	-
NPC	1	Cabrillo PG Retaining Wall	811,755	-	811,755	-	-	-	-	-	427,351	-	-	-	-	-	384,403
NPC	1	Lincoln Playground	1,319,225	-	1,319,225	-	-	-	-	-	7,134	812,091	-	-	-	-	500,000
NPC	1	Parcel 4 Natural Area & Signage	301,751	-	301,751	-	-	-	-	-	201,751	-	-	-	-	-	100,000
NPC	1	Richmond RC	6,447,426	-	6,447,426	-	-	-	-	-	6,397,426	-	-	-	-	-	50,000
NPC	1	Rochambeau PG & Clubhouse	2,001,883	-	2,001,883	-	-	1,680,020	-	-	317,863	-	-	-	-	-	4,000
NPC	1	Rossi PG - Children's PS	1,368,303	-	1,368,303	-	-	831,991	-	-	286,312	-	-	-	-	-	250,000
<b>DISTRICT 1 Total</b>			<b>15,256,315</b>	<b>-</b>	<b>15,256,315</b>	<b>-</b>	<b>-</b>	<b>4,531,625</b>	<b>-</b>	<b>-</b>	<b>7,959,768</b>	<b>664,428</b>	<b>812,091</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>1,288,403</b>
NPC	10	Bayview PG - Martin Luther King, Jr., Pool	9,977,521	-	9,977,521	-	-	706,539	-	-	6,326,488	-	-	-	-	-	2,944,493
NPC	10	Herz PG - Coffman Pool	10,729,147	-	10,689,146	-	40,001	8,690,342	-	-	538,805	-	-	-	-	-	1,500,000
NPC	10	India Basin Natural Area	114,811	-	104,905	-	9,905	-	-	-	114,811	-	-	-	-	-	-
NPC	10	India Basin Ph. I & II	344,754	-	344,754	-	-	-	-	-	344,754	-	-	-	-	-	-
NPC	10	India Basin Ph. III (Wetlands Restor)	159,198	-	159,198	-	-	-	-	-	61,268	97,930	-	-	-	-	(0)
NPC	10	Joseph Lee PG & RC	9,971,714	-	9,971,714	-	-	8,453,327	-	-	318,426	500,000	-	-	-	-	699,961
NPC	10	Kelloch - Velasco Park	1,861,263	-	1,586,494	-	274,770	522,233	-	-	40,600	-	680,923	-	-	-	617,507
NPC	10	Little Hollywood Park	545,977	-	545,977	-	-	-	-	-	101,132	-	-	-	-	-	444,845
NPC	10	Louis Sutter PG	764,384	-	764,384	-	-	-	-	-	-	-	-	-	764,384	-	-
NPC	10	McLaren Park - Landscape Improvements	2,349,585	-	2,349,585	-	-	-	-	-	-	-	-	2,353,240	-	-	(3,655)
NPC	10	McLaren Park - McNab Lake Island	61,929	-	61,929	-	-	-	-	-	-	-	-	61,929	-	-	-
NPC	10	McLaren Park - Yosemite Marsh Renovation	628,570	-	628,570	-	-	151,980	-	-	4,844	150,716	-	-	-	-	321,029
NPC	10	Palou/Phelps Mini Park	116,947	-	116,947	-	-	-	-	-	116,947	-	-	-	-	-	-
NPC	10	Potrero del Sol	2,927,175	-	2,921,269	-	5,907	781,645	-	-	110,001	728,530	-	7,000	-	-	1,300,000
NPC	10	Potrero Hill Mini Park	9,895	-	9,895	-	-	-	-	-	9,895	-	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)- Senior Park	509,833	-	509,833	-	-	347,607	-	-	64,187	98,039	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)- Tioga Lot	1,834,647	-	1,834,647	-	-	822,983	-	-	-	-	-	-	-	-	1,011,663
NPC	10	Visitacion Valley Greenway(RT)- VV Day Care Ce	965,489	-	965,489	-	-	-	-	-	-	200,000	-	-	-	-	765,489
NPC	10	Visitacion Valley Greenway(RT)-Agricultural Lot	2,454	-	2,454	-	-	-	-	-	2,454	-	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)-Campbell/Rutla	931,481	-	931,481	-	-	166,420	-	-	272,561	492,500	-	-	-	-	-
NPC	10	Visitacion Valley PG - Clubhouse	2,776,475	-	2,776,475	-	-	703,658	-	-	2,072,817	-	-	-	-	-	-
NPC	10	Youngblood-Coleman PG - Clubhouse	48,554	-	48,554	-	-	48,180	-	-	373	-	-	-	-	-	-
<b>DISTRICT 10 Total</b>			<b>47,631,802</b>	<b>-</b>	<b>47,301,220</b>	<b>-</b>	<b>330,582</b>	<b>21,394,914</b>	<b>-</b>	<b>-</b>	<b>10,500,362</b>	<b>2,267,716</b>	<b>680,923</b>	<b>7,000</b>	<b>3,179,553</b>	<b>-</b>	<b>9,601,333</b>

**RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT MAY 2014**

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES							GO BOND AND 87, 92, 95, 97,00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT			
NPC	11	Balboa Park - MP	3,693	-	3,693	-	-	3,693	-	-	-	-	-	-	-	-	-
NPC	11	Balboa Park - Restroom	581,634	-	581,634	-	-	131,634	-	-	450,000	-	-	-	-	-	(0)
NPC	11	Brazil St. Improvements	126,631	-	126,631	-	-	-	-	-	-	-	-	-	-	126,631	
NPC	11	Brooks Park - Community Garden	314,459	-	314,459	-	-	-	-	-	164,459	-	-	-	-	150,000	
NPC	11	Crocker Amazon PG - Children's PS Phase I	366,460	-	366,460	-	-	5,000	-	-	274,434	-	-	-	-	87,027	
NPC	11	Crocker Amazon PG - Skateboard Park	633,694	-	633,694	-	-	-	-	-	400,000	-	-	-	170,382	63,312	
NPC	11	Excelsior Playground	1,255,351	-	1,255,351	-	-	1,205,351	-	-	50,000	-	-	-	-	-	
NPC	11	Excelsior Playground Lights	188,862	-	188,862	-	-	-	-	-	-	-	-	-	-	188,862	
NPC	11	Geneva Car Barn Improvements	1,236,579	-	395,046	-	841,533	838,000	-	-	398,579	-	-	-	-	-	
NPC	11	Lessing/Sears Mini Park	427,203	-	427,203	-	-	350,142	-	-	77,061	-	-	-	-	-	
NPC	11	Minnie & Lovie Ward (Oceanview) RC & PG	15,705,555	-	15,705,555	-	-	11,473,375	-	-	585,852	2,707,243	-	-	-	939,885	
<b>DISTRICT 11 Total</b>			20,840,120	-	19,998,587	-	841,533	14,007,194	-	-	2,400,385	2,707,243	-	-	170,382	1,554,916	
NPC	2	Alta Plaza Park - Children's PS	817,812	-	817,812	-	-	332,016	-	-	132,742	25,000	-	-	-	328,054	
NPC	2	Moscone PG - Children's PS	864,059	-	864,059	-	-	758,143	-	-	63,016	-	-	-	-	42,900	
NPC	2	Moscone Recreation Center Phase 1	7,843,103	-	7,843,103	-	-	1,513,441	-	-	161,275	2,067,176	4,101,210	-	-	-	
NPC	2	Palace of Fine Arts - HS	13,315,473	-	13,051,604	26,568	237,301	1,856,303	-	-	698,326	3,451,250	-	6,097,987	-	1,211,607	
NPC	2	Palace of Fine Arts Park (incl Lagoon)	3,776,502	-	3,776,502	-	-	504,414	-	-	154,048	1,803,170	-	1,314,870	-	-	
NPC	2	PFA Parking Strategies - SFCTA	606,757	-	606,757	-	-	-	-	-	-	-	-	-	-	606,757	
<b>DISTRICT 2 Total</b>			27,223,706	-	26,959,836	26,568	237,301	4,964,318	-	-	1,209,407	7,346,596	4,101,210	7,412,857	-	2,189,318	
NPC	3	Chinese Playground	336,736	-	336,736	-	-	-	-	-	21,310	315,426	-	-	-	-	
NPC	3	Chinese RC Feasibility Study	458,930	-	457,441	-	1,489	345,955	-	-	-	112,975	-	-	-	-	
NPC	3	Coit Tower Renovation	302,149	-	293,774	-	8,376	-	-	-	302,149	-	-	-	-	-	
NPC	3	Fay Park - Garden	915,855	-	915,855	-	-	137,684	-	-	602,057	-	92,516	-	-	83,597	
NPC	3	Helen Wills Park & Clubhouse	3,442,767	-	3,425,767	-	17,000	1,296,533	-	-	619,252	1,500,000	26,982	-	-	-	
NPC	3	MID-EMBARCADERO-Music Conc & One Market	228,948	-	175,870	-	53,077	-	-	-	128,948	-	-	-	100,000	-	
NPC	3	North Beach PG - Pool & Clubhouse	9,863,318	-	9,863,318	-	-	3,433,701	-	-	4,109,595	-	-	-	-	2,320,021	
NPC	3	Pioneer Park	2,374,632	-	2,374,632	-	-	-	-	-	639,652	420,000	-	-	-	1,314,980	
NPC	3	Pioneer Park Coit Tower	9,259	-	9,259	-	-	-	-	-	9,259	-	-	-	-	-	
NPC	3	Portsmouth Square PG - Clubhouse	2,387,630	-	2,387,630	-	-	-	-	-	1,206,005	-	-	73,000	1,110,375	(1,751)	
NPC	3	St. Mary's Square	2,274,081	-	2,274,081	-	-	1,429,379	-	-	763,202	81,500	-	-	-	-	
NPC	3	Union Square	4,945,511	-	4,945,511	-	-	-	-	-	-	-	-	-	4,945,511	-	
NPC	3	Washington Square Paving Only	43,028	-	43,028	-	-	-	-	-	43,028	-	-	-	-	-	
NPC	3	Woh Hei Yuen Clubhouse	1,563,903	-	1,563,903	-	-	-	-	-	1,563,903	-	-	-	-	-	
<b>DISTRICT 3 Total</b>			29,146,746	-	29,066,804	-	79,942	6,643,251	-	-	10,121,336	2,316,926	-	192,498	1,110,375	5,045,511	3,716,847
NPC	4	Larsen Park Sava Pool	16,083,976	-	16,040,722	-	43,254	1,546,457	-	-	-	-	10,429,847	-	-	-	4,107,672
NPC	4	McCoppin Square - Irrigation	466,300	-	466,300	-	-	-	-	-	13,556	-	-	-	-	452,744	
NPC	4	Parkside Square - Children's PS / Landscape	1,572,991	-	1,572,991	-	-	1,119,217	-	-	102,624	-	-	-	-	351,150	
NPC	4	Pine Lake Park - Meadow	4,847,580	-	4,847,580	-	-	3,059,862	-	-	117,718	1,670,000	-	-	-	-	
NPC	4	South Sunset PG - Children's PS	847,270	-	847,270	-	-	665,667	-	-	131,603	50,000	-	-	-	-	
NPC	4	Stern Grove - Concert Meadow	384,831	-	384,831	-	-	384,831	-	-	-	-	-	-	-	-	
NPC	4	Stern Grove - Master Plan	1,005,093	-	1,005,093	-	-	966,268	-	-	38,825	-	-	-	-	-	
NPC	4	West Sunset PG - Fence Replacement	4,512	-	4,512	-	-	4,512	-	-	-	-	-	-	-	-	
<b>DISTRICT 4 Total</b>			25,212,554	-	25,169,300	-	43,254	7,746,815	-	-	404,326	1,720,000	10,429,847	-	-	-	4,911,566
NPC	5	Alamo Square - Children's PS	1,288,826	-	1,288,826	-	-	854,184	-	-	383,982	50,000	-	-	-	660	
NPC	5	Alamo Square - Irrigation Renovation	395,545	-	135,725	-	259,820	-	-	-	-	-	-	-	-	395,545	
NPC	5	Hamilton PG & RC & Pool	17,862,688	-	17,858,204	-	4,484	915,311	-	-	444,406	-	16,252,971	-	-	250,000	
NPC	5	Japantown Peace Plaza & Pagoda	2,965,469	-	2,965,469	-	-	-	-	-	328,578	-	700,000	-	-	1,936,890	
NPC	5	Koshland Park	1,449,697	-	1,449,697	-	-	500,597	-	-	549,100	-	400,000	-	-	-	
NPC	5	Western Addition Improvement	272,487	-	271,187	-	1,300	-	-	-	-	-	-	-	-	272,487	
<b>DISTRICT 5 Total</b>			24,234,712	-	23,969,108	-	265,604	2,270,092	-	-	1,706,067	50,000	16,252,971	1,100,000	-	-	2,855,582
NPC	6	Franklin Square & Youngblood Coleman- Field R	2,425,415	-	2,425,415	-	-	315,677	-	-	1,899,739	200,000	-	-	-	10,000	
NPC	6	Franklin Square Park Renovation	1,189,489	-	1,177,625	-	11,864	-	-	-	-	741,896	-	-	-	447,593	
NPC	6	Hoff Street Park	1,308,577	-	1,308,577	-	-	669,744	-	-	638,833	-	-	-	-	-	
NPC	6	Hyde-Turk Mini Park	521,166	-	521,166	-	-	-	-	-	501,166	-	-	-	-	20,000	
NPC	6	Jefferson Square Assessment	4,997	-	4,997	-	-	-	-	-	4,997	-	-	-	-	-	
NPC	6	Margaret Hayward PG Historic CH	979,424	-	979,424	-	-	-	-	-	-	-	-	-	-	979,424	
NPC	6	Sgt. John Macaulay Park	618,775	-	618,775	-	-	-	-	-	618,775	-	-	-	-	-	
NPC	6	SOMA Park (Victoria Manalo Draves Park) Restr	4,276,063	-	3,887,394	-	388,669	1,546,877	-	-	429,039	1,679,000	-	-	371,147	250,000	
NPC	6	South Park Fencing	87,067	-	87,067	-	-	-	-	-	87,067	-	-	-	-	-	
<b>DISTRICT 6 Total</b>			11,410,974	-	11,010,441	-	400,532	2,532,298	-	-	4,179,615	1,879,000	741,896	-	371,147	1,707,018	
NPC	7	Aptos Playground	3,029,309	-	3,029,309	-	-	2,865,394	-	-	34,000	-	-	-	-	129,915	
NPC	7	Aptos Playground Phase II	820,647	-	820,647	-	-	22,768	-	-	127,000	-	-	-	-	670,879	
NPC	7	Harding Park Clubhouse	8,285,612	-	7,751,057	-	534,555	-	-	-	40,000	3,500,000	-	-	-	4,745,612	

**RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT MAY 2014**

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND AND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
NPC	7	Harding Park GC Renovation	10,703,596	-	10,703,596	-	-	-	-	-	-	1,124,321	9,579,275	-	-	-	-	-
NPC	7	Harding Park Maintenance Facility	2,744,694	-	2,744,694	-	-	-	-	-	-	715,661	2,029,033	-	-	-	-	-
NPC	7	Harding Park Parking Lot	1,652,740	-	1,652,740	-	-	-	-	-	-	133,421	1,519,319	-	-	-	-	-
NPC	7	J.P. Murphy PG - Clubhouse	4,189,207	-	4,189,207	-	-	-	3,707,240	-	-	481,966	-	-	-	-	-	-
NPC	7	Junipero Serra P/G - Clubhouse (Phase 1)	3,363,150	-	3,363,150	-	-	-	1,850,000	-	-	433,655	-	740,000	-	-	-	339,495
NPC	7	Lake Merced Fishing Pier Replacement	1,481,991	-	1,481,991	-	-	-	-	-	-	-	-	-	-	1,349,991	-	132,000
NPC	7	Lake Merced Habitat Entrance Natural Area	98,025	-	84,715	-	13,310	-	-	-	-	98,025	-	-	-	-	-	-
NPC	7	Lake Merced Master Plan	14,232	-	14,232	-	-	-	-	-	-	14,232	-	-	-	-	-	-
NPC	7	Lake Merced Overlook and Trail	243,968	-	220,098	-	23,871	-	-	-	-	98,108	-	-	-	-	-	145,860
NPC	7	Midtown Terrace Playground	1,257,990	-	1,257,990	-	-	-	-	-	-	-	1,257,990	-	-	-	-	-
NPC	7	Midtown Terrace Reservoir Top	38,792	-	38,792	-	-	-	5,000	-	-	33,792	-	-	-	-	-	-
NPC	7	Miraloma PG	455,374	-	455,373	-	0	-	-	-	-	-	-	-	-	-	-	455,374
NPC	7	Sunnyside Clubhouse & PG	3,197,275	-	3,196,673	-	602	-	3,117,630	-	-	63,268	-	16,378	-	-	-	-
NPC	7	Sunnyside Clubhouse Phase II	709,506	-	709,506	-	-	-	617,399	-	-	81,806	-	10,302	-	-	-	-
NPC	7	Sunnyside Conservatory	4,205,829	-	4,200,982	-	4,847	-	992,532	-	-	173,829	-	-	-	-	-	3,039,468
NPC	7	West Portal Playground/Clubhouse	2,207,307	-	2,207,307	-	-	-	2,049,770	-	-	157,537	-	-	-	-	-	-
<b>DISTRICT 7 Total</b>			<b>48,699,243</b>	<b>-</b>	<b>48,122,058</b>	<b>-</b>	<b>577,185</b>	<b>-</b>	<b>15,227,733</b>	<b>-</b>	<b>-</b>	<b>3,810,620</b>	<b>16,627,627</b>	<b>2,024,670</b>	<b>-</b>	<b>1,349,991</b>	<b>-</b>	<b>9,658,602</b>
NPC	8	Buena Vista Park Landscape Imp.	2,542,406	-	2,542,406	-	-	-	43,838	-	-	55,927	-	2,408,368	-	34,273	-	-
NPC	8	Corona Heights Natural Areas	29,005	-	29,005	-	-	-	-	-	-	29,005	-	-	-	-	-	-
NPC	8	Douglass PG	260,660	-	260,660	-	-	-	249,290	-	-	11,370	-	-	-	-	-	-
NPC	8	Duboce Park - Children's PS	25,000	-	25,000	-	-	-	-	-	-	25,000	-	-	-	-	-	-
NPC	8	Duboce Park - Harvey Milk Center	11,574,366	-	11,574,366	-	-	-	7,300,595	-	-	977,719	1,800,000	1,496,052	-	-	-	-
NPC	8	Duboce Park - Scott Street Labyrinth	94,266	-	94,266	-	-	-	-	-	-	94,266	-	-	-	-	-	-
NPC	8	Duboce Park-Dog Play Area	273,000	-	209,931	-	63,069	-	-	-	-	15,000	-	-	-	-	-	258,000
NPC	8	Eureka Valley PG - RC	5,786,438	-	5,786,438	-	-	-	3,700,550	-	-	2,085,888	-	-	-	-	-	-
NPC	8	Glen Park PG - Canyon - NA	503,000	-	439,250	-	63,750	-	-	-	-	253,000	250,000	-	-	-	-	-
NPC	8	Glen Park PG - Canyon & Assessment	312,403	-	312,403	-	-	-	95,196	-	-	217,207	-	-	-	-	-	-
NPC	8	Mission Dolores Park PG-Clubhouse	24,326	-	24,326	-	-	-	24,326	-	-	-	-	-	-	-	-	-
NPC	8	Noe Courts Playground	486,398	-	467,474	-	18,924	-	-	-	-	-	-	-	-	-	-	486,398
NPC	8	Noe Courts Retaining Wall	157,324	-	157,324	-	-	-	157,324	-	-	-	-	-	-	-	-	-
NPC	8	Randall Museum - Grounds	1,958,869	-	1,958,869	-	-	-	1,308,013	-	-	463,618	-	187,238	-	-	-	-
NPC	8	Upper Noe Dog Park	68,299	-	68,299	-	-	-	66,031	-	-	2,268	-	-	-	-	-	-
NPC	8	Upper Noe PG - RC	11,351,494	-	11,351,494	-	-	-	10,524,619	-	-	126,875	-	-	-	-	-	700,000
NPC	8	Walter Haas Playground	1,713,191	-	1,713,191	-	-	-	1,302,000	-	-	411,191	-	-	-	-	-	-
<b>DISTRICT 8 Total</b>			<b>37,160,446</b>	<b>-</b>	<b>37,014,702</b>	<b>-</b>	<b>145,743</b>	<b>-</b>	<b>24,771,782</b>	<b>-</b>	<b>-</b>	<b>4,743,336</b>	<b>2,075,000</b>	<b>3,904,420</b>	<b>187,238</b>	<b>34,273</b>	<b>-</b>	<b>1,444,398</b>
NPC	9	24th Street Mini Park	1,051,674	-	1,051,674	-	-	-	282,935	-	-	689,172	79,567	-	-	-	-	-
NPC	9	Bernal Heights Park (Phase I)	660,462	-	660,462	-	-	-	103,937	-	-	556,525	-	-	-	-	-	-
NPC	9	Bernal Heights Park (Phase II)	363,773	-	363,773	-	-	-	21,167	-	-	342,606	-	-	-	-	-	-
NPC	9	Garfield Square - Children's PS & PF	970,022	-	970,022	-	-	-	500,925	-	-	469,098	-	-	-	-	-	-
NPC	9	Garfield Square - Master Plan	29,245	-	29,245	-	-	-	29,245	-	-	-	-	-	-	-	-	-
NPC	9	Holly Park	2,112,319	-	2,112,319	-	-	-	1,267,018	-	-	72,151	773,150	-	-	-	-	-
NPC	9	Mission Pool	850,810	-	850,810	-	-	-	86,743	-	-	764,066	-	-	-	-	-	-
NPC	9	Parque Ninos Unidos - Clubhouse	2,523,836	-	2,523,836	-	-	-	1,620,000	-	-	903,836	-	-	-	-	-	-
NPC	9	Rolph Park PG & Clubhouse (Phase 1)	3,292,657	-	3,292,657	-	-	-	2,343,423	-	-	131,522	-	-	-	-	-	817,712
NPC	9	St. Mary's PG	3,178,697	-	2,779,262	-	399,435	-	312,559	-	-	50,000	-	2,816,138	-	-	-	-
NPC	9	St. Mary's PG - Dog Park	114,097	-	114,097	-	-	-	114,097	-	NULL	-	-	-	-	-	-	-
<b>DISTRICT 9 Total</b>			<b>15,147,592</b>	<b>-</b>	<b>14,748,158</b>	<b>-</b>	<b>399,435</b>	<b>-</b>	<b>6,682,048</b>	<b>-</b>	<b>-</b>	<b>3,978,977</b>	<b>852,717</b>	<b>2,816,138</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>817,712</b>
<b>COMPLETED NEIGHBORHOOD PARKS PROJECTS Total</b>			<b>304,873,083</b>	<b>-</b>	<b>301,499,377</b>	<b>72,064</b>	<b>3,301,642</b>	<b>-</b>	<b>110,772,070</b>	<b>-</b>	<b>-</b>	<b>52,389,276</b>	<b>38,507,252</b>	<b>41,764,165</b>	<b>8,899,593</b>	<b>5,844,575</b>	<b>5,416,658</b>	<b>41,279,494</b>
<b>COMPLETED PROJECTS Total</b>			<b>304,873,083</b>	<b>-</b>	<b>301,499,377</b>	<b>72,064</b>	<b>3,301,642</b>	<b>-</b>	<b>110,772,070</b>	<b>-</b>	<b>-</b>	<b>52,389,276</b>	<b>38,507,252</b>	<b>41,764,165</b>	<b>8,899,593</b>	<b>5,844,575</b>	<b>5,416,658</b>	<b>41,279,494</b>
CON	CW	Contingency	10,632,636	-	7,662,978	378,911	2,590,747	-	-	-	-	10,632,636	-	-	-	-	-	-
<b>CONTINGENCY Total</b>			<b>10,632,636</b>	<b>-</b>	<b>7,662,978</b>	<b>378,911</b>	<b>2,590,747</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>10,632,636</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>CONTINGENCY Total</b>			<b>10,632,636</b>	<b>-</b>	<b>7,662,978</b>	<b>378,911</b>	<b>2,590,747</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>10,632,636</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>ACTIVE PROJECTS Total</b>			<b>10,632,636</b>	<b>-</b>	<b>7,662,978</b>	<b>378,911</b>	<b>2,590,747</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>10,632,636</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
GGP	1	GGP 3rd & Kezar and Panhandle Lighting	379,857	-	379,857	-	-	-	-	-	-	37,769	-	-	342,088	-	-	-
<b>GOLDEN GATE PARK PROJECTS Total</b>			<b>379,857</b>	<b>-</b>	<b>379,857</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>37,769</b>	<b>-</b>	<b>-</b>	<b>342,088</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>GOLDEN GATE PARK PROJECTS Total</b>			<b>379,857</b>	<b>-</b>	<b>379,857</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>37,769</b>	<b>-</b>	<b>-</b>	<b>342,088</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>OTHER BONDS &amp; CAPITAL PROJECTS Total</b>			<b>379,857</b>	<b>-</b>	<b>379,857</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>37,769</b>	<b>-</b>	<b>-</b>	<b>342,088</b>	<b>-</b>	<b>-</b>	<b>-</b>
GGP	1	GGP 45th & Lincoln Way PG Restroom Improv.	100,000	-	-	-	100,000	-	-	-	-	-	-	-	-	-	-	100,000
<b>GOLDEN GATE PARK PROJECTS Total</b>			<b>100,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100,000</b>
<b>GOLDEN GATE PARK PROJECTS Total</b>			<b>100,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100,000</b>
<b>OTHER BONDS &amp; CAPITAL PROJECTS GOLDEN GATE PARK PRO</b>			<b>100,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100,000</b>
GGP	1	GGP Alvord Tunnel	163,340	-	98,614	13,340	51,386	-	-	-	-	113,340	-	-	-	-	-	50,000
GGP	1	GGP BIKE LANES	100,000	-	79,207	-	20,793	-	-	-	-	-	-	-	-	-	-	100,000

**RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT MAY 2014**

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES							GO BOND AND 87, 92, 95, 97,000	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT	
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
GGP	1	GGP Bison Paddock	1,074,375	-	1,074,375	-	-	-	-	-	-	3,200	925,722	-	-	129,354	-	16,100
GGP	1	GGP Bison Paddock Fencing	200,000	-	1,366	10,000	188,634	-	-	-	-	-	-	-	-	-	-	200,000
GGP	1	GGP Bowling Green Restroom	183,955	-	183,955	-	-	-	-	-	-	43,955	140,000	-	-	-	-	-
GGP	1	GGP Carousel	922,960	-	922,960	-	-	-	-	-	-	-	821,033	-	-	-	-	101,927
GGP	1	GGP Children's Quarter Carousel Plaza	1,311,771	-	1,309,678	2,093	-	-	-	-	-	163,192	960,000	-	188,579	-	-	-
GGP	1	GGP CNG (Compressed Natural Gas) Station	100,000	-	100,000	-	-	-	-	-	-	-	-	-	-	-	-	100,000
GGP	1	GGP Conservatory of Flowers Repair	20,502,313	-	20,502,313	-	-	-	-	-	-	-	8,734,323	-	9,855,728	100,000	-	1,812,262
GGP	1	GGP County Fair Building	2,972,077	-	2,972,077	-	-	-	-	-	-	-	2,738,788	-	233,289	-	-	-
GGP	1	GGP East Entrance	1,195,605	-	1,195,605	-	-	-	-	-	-	-	-	-	-	1,195,605	-	-
GGP	1	GGP Equestrian ctr (Stables)	641,290	-	641,290	-	-	-	-	-	-	51,381	310,085	-	-	219,653	-	60,171
GGP	1	GGP Fuhrman Bequest	1,143,000	-	189,460	-	953,540	-	-	-	-	-	-	-	-	-	-	1,143,000
GGP	1	GGP Historic Designation	26,972	-	26,972	-	-	-	-	-	-	-	-	-	-	26,972	-	-
GGP	1	GGP Japanese Tea Garden Bridges	811,603	-	811,603	-	-	-	-	-	-	-	-	-	-	811,603	-	-
GGP	1	GGP Japanese Tea Garden Path of Travel	174,301	-	174,301	-	-	-	-	-	-	-	-	-	-	174,301	-	-
GGP	1	GGP Japanese Tea Garden-Historic Str	71,676	-	71,676	-	-	-	-	-	-	-	-	-	71,676	-	-	-
GGP	1	GGP Kezar Pavilion Seismic Evaluation	250,000	-	162,898	-	87,102	-	-	-	-	-	-	-	-	-	-	250,000
GGP	1	GGP Kezar Running Track Replacement	2,000,000	-	61,672	89,683	1,848,645	-	-	-	-	-	-	-	-	-	-	2,000,000
GGP	1	GGP Koret Children's Quarters	3,088,466	-	3,088,466	-	-	-	-	-	-	25,000	2,297,344	-	766,122	-	-	0
GGP	1	GGP McLaren Lodge Restoration	306,379	-	306,379	-	-	-	-	-	-	-	306,379	-	-	-	-	-
GGP	1	GGP Millwright Cottage Renovation	1,324,294	-	1,324,294	-	-	-	-	-	-	128,539	1,195,755	-	-	-	-	-
GGP	1	GGP MLK Drive Repaving	3,096,501	-	3,091,926	(3,180)	7,755	-	-	-	-	365,394	2,255,176	-	-	-	-	475,931
GGP	1	GGP Music Concourse-Cafe Plaza	50,000	-	266	-	49,734	-	-	-	-	-	-	-	-	-	-	50,000
GGP	1	GGP Music Concourse-DeYoung Mus	3,000,000	-	3,000,000	-	-	-	-	-	-	-	3,000,000	-	-	-	-	-
GGP	1	GGP Music Concourse-Fountains	1,608,094	-	1,608,094	-	-	-	-	-	-	105,141	1,502,953	-	-	-	-	-
GGP	1	GGP Music Concourse-Site Furnishings	707,328	-	707,328	-	-	-	-	-	-	80,725	626,603	-	-	-	-	-
GGP	1	GGP Music Concourse-Surface Improvements	9,998,386	-	9,887,568	-	110,818	-	-	-	-	4,554	7,278,658	-	-	87,510	-	2,627,664
GGP	1	GGP North & South Lakes	4,204,363	-	4,204,363	-	-	-	-	-	-	-	-	-	-	4,204,363	-	-
GGP	1	GGP Panhandle Restroom & Curbs	186,534	-	186,534	-	-	-	-	-	-	-	-	-	-	186,534	-	-
GGP	1	GGP Park Aid Station Renovation	2,411,319	-	2,411,319	-	-	-	-	-	-	615,819	1,795,500	-	-	-	-	-
GGP	1	GGP Polo Field Renovation	1,361,745	-	1,352,141	-	9,604	-	-	-	-	151,745	1,210,000	-	-	-	-	-
GGP	1	GGP Portals of the Past	100,000	-	100,000	-	-	-	-	-	-	-	100,000	-	-	-	-	-
GGP	1	GGP Renov & Rehab (State 2000 Bond Act)	1,239,488	-	1,239,488	-	-	-	-	-	-	93,634	1,145,853	-	-	-	-	-
GGP	1	GGP Rhododendron Dell	2,304,723	-	2,304,723	-	-	-	-	-	-	206,258	2,073,305	-	-	25,160	-	-
GGP	1	GGP Roadway Paving (JFK-WEST TR DR)	1,428,828	-	1,428,828	-	-	-	-	-	-	214,984	1,213,844	-	-	-	-	-
GGP	1	GGP RPD Projects	5,704,529	-	5,520,466	1,609	182,453	-	-	-	-	-	-	-	-	5,704,529	-	-
GGP	1	GGP Signage	819,950	-	819,950	-	-	-	-	-	-	134,950	685,000	-	-	-	-	-
GGP	1	GGP South/Murphy Windmill Restoration	6,645,288	-	4,866,285	-	1,779,003	-	-	-	-	595,824	4,260,411	-	563,000	-	-	1,226,054
GGP	1	GGP Spreckels Temple of Music	1,541,817	-	1,541,817	-	-	-	-	-	-	28,293	861,480	-	-	529,515	-	122,529
GGP	1	GGP Stow Lake	2,010,094	-	1,858,259	-	151,836	-	-	-	-	-	1,700,000	-	-	310,094	-	-
GGP	1	GGP Strybing Arboretum (Botanical Gardens Pa	3,177,832	-	3,177,832	-	-	-	-	-	-	12,414	2,960,000	-	65,670	-	-	139,748
GGP	1	GGP Transverse Drive (South PerCrossover)	2,499,433	-	2,499,433	-	-	-	-	-	-	-	2,499,433	-	-	-	-	-
GGP	1	GGP Urban Forestry Yard	57,800	-	57,800	-	-	-	-	-	-	-	57,800	-	-	-	-	-
GGP	1	GGP Waller Drive	393,567	-	393,567	-	-	-	-	-	-	-	393,567	-	-	-	-	-
<b>GGP</b>		<b>GOLDEN GATE PARK PROJECTS Total</b>	<b>93,111,994</b>	<b>-</b>	<b>87,557,147</b>	<b>113,545</b>	<b>5,441,303</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3,138,340</b>	<b>54,049,011</b>	<b>-</b>	<b>11,744,065</b>	<b>13,705,192</b>	<b>-</b>	<b>10,475,386</b>
<b>GGP</b>		<b>GOLDEN GATE PARK PROJECTS Total</b>	<b>93,111,994</b>	<b>-</b>	<b>87,557,147</b>	<b>113,545</b>	<b>5,441,303</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3,138,340</b>	<b>54,049,011</b>	<b>-</b>	<b>11,744,065</b>	<b>13,705,192</b>	<b>-</b>	<b>10,475,386</b>
OTH	2	East Harbor Gangway Replacement	400,000	-	291,239	67,335	41,426	-	-	-	-	-	-	-	-	-	-	400,000
OTH	1	GGP Music Concourse-CA ACD Sc	125,814,136	-	125,814,038	-	98	-	-	-	-	-	2,000,000	-	-	123,814,136	-	-
OTH	9/10	Mansell Corridor Improvements	109,842	-	106,702	240	2,900	-	-	-	-	109,842	-	-	-	-	-	-
OTH	2	Marina West Harbor Renovation	27,934,215	-	27,917,619	38	16,558	-	-	-	-	-	-	-	-	-	-	27,934,215
OTH	2	MYH Dredging & Sand Mining/East Harbor Tox	53,859	-	49,930	-	3,929	-	-	-	-	-	-	-	-	-	-	53,859
<b>OTH</b>		<b>OTHER MAJOR PROJECTS Total</b>	<b>154,312,053</b>	<b>-</b>	<b>154,179,528</b>	<b>67,614</b>	<b>64,911</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>109,842</b>	<b>2,000,000</b>	<b>-</b>	<b>123,814,136</b>	<b>-</b>	<b>-</b>	<b>28,388,075</b>
<b>OTH</b>		<b>OTHER MAJOR PROJECTS Total</b>	<b>154,312,053</b>	<b>-</b>	<b>154,179,528</b>	<b>67,614</b>	<b>64,911</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>109,842</b>	<b>2,000,000</b>	<b>-</b>	<b>123,814,136</b>	<b>-</b>	<b>-</b>	<b>28,388,075</b>
PFR	CW	Playing Field Replacement	22,311,499	-	13,221,395	3,364,247	5,725,857	768,163	9,716,154	-	-	15,148	51,120	8,500,000	-	-	-	3,260,915
<b>PFR</b>		<b>PLAYING FIELD REPLACEMENT Total</b>	<b>22,311,499</b>	<b>-</b>	<b>13,221,395</b>	<b>3,364,247</b>	<b>5,725,857</b>	<b>768,163</b>	<b>9,716,154</b>	<b>-</b>	<b>-</b>	<b>15,148</b>	<b>51,120</b>	<b>8,500,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3,260,915</b>
<b>PFR</b>		<b>PLAYING FIELD REPLACEMENT Total</b>	<b>22,311,499</b>	<b>-</b>	<b>13,221,395</b>	<b>3,364,247</b>	<b>5,725,857</b>	<b>768,163</b>	<b>9,716,154</b>	<b>-</b>	<b>-</b>	<b>15,148</b>	<b>51,120</b>	<b>8,500,000</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3,260,915</b>
VAR	CW	ADA Coordination	128,021	-	106,179	-	21,842	-	-	-	-	19,999	-	-	-	-	-	108,022
VAR	CW	Community Garden	2,292,452	-	2,119,152	40,132	133,168	-	-	-	-	2,292,452	-	-	-	-	-	-
VAR	CW	Eastern Neighborhood Impact Fee	160,000	-	79,659	14,356	65,985	-	-	-	-	160,000	-	-	-	-	-	-
VAR	CW	Harding Irrigation Retrofit	345,500	-	317,244	-	28,256	-	-	-	-	-	-	-	-	-	-	345,500
VAR	CW	Kezar Pavillion	93,351	-	99,374	-	(6,023)	-	-	-	-	20,944	72,407	-	-	-	-	-
VAR	CW	Natural Areas-Capital Plan Impl & Acquis	1,699,743	-	1,695,405	-	4,338	-	-	-	-	1,699,743	-	-	-	-	-	-
VAR	CW	ParkRen - Various*	2,709,963	-	2,495,610	17,805	196,548	-	-	-	-	2,709,217	-	-	745	-	-	-
VAR	CW	ParkRen-ADA Compliance	1,695,431	-	869,437	112,910	713,084	-	-	-	-	(5,332)	-	-	-	-	-	1,700,763

**RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT MAY 2014**

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND AND 87, 92, 95, 97,00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
VAR	CW	ParkRen-Children's Play Area	1,208	-	1,208	-	-	-	-	-	-	1,208	-	-	-	-	-	-
VAR	CW	ParkRen-Dog Runs	510,185	-	510,185	-	-	-	-	-	-	510,185	-	-	-	-	-	-
VAR	CW	ParkRen-Erosion Control	968,383	-	521,835	5,004	441,544	-	-	-	-	68,697	-	-	-	-	-	899,686
VAR	CW	ParkRen-Fencing	91,919	-	91,919	-	-	-	-	-	-	91,919	-	-	-	-	-	-
VAR	CW	ParkRen-Field Rehabilitation	2,061,281	-	2,021,517	-	39,764	-	-	-	-	36,823	-	-	-	-	-	2,024,457
VAR	CW	ParkRen-Hazard Materials	1,188,014	-	1,178,406	-	9,608	-	-	-	-	201,667	-	-	-	-	-	986,347
VAR	CW	ParkRen-Irrigation	11,400	-	11,400	-	-	-	-	-	-	11,400	-	-	-	-	-	-
VAR	CW	ParkRen-Resurfacing	3,157,191	-	2,714,360	199	442,631	-	-	-	-	2,233,716	-	-	-	175,000	-	748,475
VAR	CW	ParkRen-Security Systems: Lighting and Alarms	977,949	-	821,956	100,202	55,791	-	-	-	-	204,190	-	-	4,028	-	-	769,731
VAR	CW	ParkRen-Structural Maintenance	1,214,184	-	1,194,051	-	20,134	-	-	-	-	1,214,184	-	-	-	-	-	-
VAR	CW	Portrero Community Garden Retaining Wall	66,054	-	57,250	-	8,804	-	-	-	-	66,054	-	-	-	-	-	-
VAR	CW	Volunteer Program	124,983	-	124,983	-	-	-	-	-	-	124,983	-	-	-	-	-	-
<b>VARIOUS CITY-WIDE Total</b>			<b>19,497,213</b>	<b>-</b>	<b>17,031,131</b>	<b>290,608</b>	<b>2,175,474</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>11,662,050</b>	<b>72,407</b>	<b>-</b>	<b>4,774</b>	<b>175,000</b>	<b>-</b>	<b>7,582,982</b>
<b>VARIOUS CITY-WIDE Total</b>			<b>19,497,213</b>	<b>-</b>	<b>17,031,131</b>	<b>290,608</b>	<b>2,175,474</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>11,662,050</b>	<b>72,407</b>	<b>-</b>	<b>4,774</b>	<b>175,000</b>	<b>-</b>	<b>7,582,982</b>
ZOO	7	BOND ADMINISTRATION	166,979	-	166,979	-	-	-	-	-	-	-	-	-	-	166,979	-	-
ZOO	7	CITY ATTORNEY	30,000	-	30,000	-	-	-	-	-	-	-	-	-	-	30,000	-	-
ZOO	7	PROGRAM MANAGEMENT	426,745	-	426,745	-	-	-	-	-	-	-	-	-	-	426,745	-	-
ZOO	7	ZOO 4TH BS INCINERATOR	271,983	-	271,983	-	-	-	-	-	-	-	-	-	-	271,983	-	-
ZOO	7	ZOO 4TH BS LION HOUSE PROJECT	136,941	-	136,941	-	-	-	-	-	-	-	-	-	-	136,941	-	-
ZOO	7	ZOO 4TH BS PROJ-ASIAN RHINOCEROS	922,245	-	922,245	-	-	-	-	-	-	-	-	-	-	922,245	-	-
ZOO	7	ZOO 4TH BS S.A. FOREST BUILDING	193,387	-	193,387	-	-	-	-	-	-	-	-	-	-	193,387	-	-
ZOO	7	ZOO 4TH BS-BLACK RHINO/NILE HIPPO	4,338,819	-	4,334,714	-	4,105	-	-	-	-	-	-	-	-	4,338,819	-	-
ZOO	7	ZOO ADA ACCESS COMPLIANCE	222,575	-	113,608	53,196	55,771	-	-	-	-	-	-	-	-	222,575	-	-
ZOO	7	ZOO ADMIN BLDG	110,105	-	110,105	-	-	-	-	-	-	-	-	-	-	110,105	-	-
ZOO	7	ZOO ANIMAL RESOURCE CENTER	2,635,463	-	2,635,463	-	-	-	-	-	-	-	-	-	-	2,635,463	-	-
ZOO	7	ZOO ART ENRICHMENT PROGRAM	784,606	-	784,606	-	-	-	-	-	-	-	-	-	-	784,606	-	-
ZOO	7	ZOO BOND AFRICA! SAVANA	13,793,203	-	13,793,203	-	-	-	-	-	-	-	-	-	-	13,379,423	-	413,781
ZOO	7	ZOO BOND-QUARANTINE AND HOLDING	2,645,247	-	2,645,247	-	-	-	-	-	-	-	-	-	-	2,645,247	-	-
ZOO	7	ZOO BOND-REPAIR AND RENOVATION	753,291	-	753,291	-	-	-	-	-	-	-	-	-	-	753,291	-	-
ZOO	7	ZOO CAROUSEL RESTORATION	693,000	-	693,000	-	-	-	-	-	-	-	-	-	-	693,000	-	-
ZOO	7	ZOO CORRIDOR CONSTRUCTION	1,000,000	-	1,000,000	-	-	-	-	-	-	-	-	-	-	-	-	1,000,000
ZOO	7	ZOO DISABILITY ACCESS COMPLIANCE	1,130,650	-	1,057,569	-	73,081	-	-	-	-	-	-	-	-	1,130,650	-	-
ZOO	7	ZOO EDUCATION BLDG.	3,999,931	-	3,999,931	-	-	-	-	-	-	-	-	-	-	3,999,931	-	-
ZOO	7	ZOO ENTRY AND ZOO STREET	15,355,958	-	15,355,958	-	-	-	-	-	-	-	-	-	-	15,355,958	-	-
ZOO	7	ZOO Facilities Bond Projects	1,175,851	-	1,175,851	-	-	-	-	-	-	-	-	-	-	1,175,851	-	-
ZOO	7	ZOO TIGER AND LION GROTTOS	1,697,607	-	1,698,038	-	(431)	-	-	-	-	-	-	-	-	1,697,607	-	-
ZOO	7	ZOO WAREHOUSE(ZOO SUPPPORT FACILITY)	2,261,523	-	2,261,523	-	-	-	-	-	-	-	-	-	-	2,261,523	-	-
<b>ZOO FACILITIES IMPROVEMENT Total</b>			<b>54,746,107</b>	<b>-</b>	<b>54,560,386</b>	<b>53,196</b>	<b>132,526</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>53,332,327</b>	<b>-</b>	<b>1,413,781</b>
<b>ZOO FACILITIES IMPROVEMENT Total</b>			<b>54,746,107</b>	<b>-</b>	<b>54,560,386</b>	<b>53,196</b>	<b>132,526</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>53,332,327</b>	<b>-</b>	<b>1,413,781</b>
<b>OTHER BONDS &amp; CAPITAL PROJECTS Total</b>			<b>343,978,867</b>	<b>-</b>	<b>326,549,586</b>	<b>3,889,210</b>	<b>13,540,071</b>	<b>768,163</b>	<b>9,716,154</b>	<b>-</b>	<b>14,925,380</b>	<b>56,172,538</b>	<b>8,500,000</b>	<b>11,748,839</b>	<b>191,026,655</b>	<b>-</b>	<b>51,121,138</b>	
<b>Grand Total</b>			<b>960,655,341</b>	<b>990,551</b>	<b>818,756,323</b>	<b>27,792,689</b>	<b>113,115,778</b>	<b>119,878,425</b>	<b>155,063,981</b>	<b>53,536,080</b>	<b>116,754,450</b>	<b>110,489,507</b>	<b>65,255,000</b>	<b>24,969,631</b>	<b>197,215,062</b>	<b>10,713,560</b>	<b>106,779,646</b>	