

CAPITAL IMPROVEMENT DIVISION PROGRAM MANAGEMENT REPORT CAPITAL IMPROVEMENT PLAN



FUNDED BY:

PROPOSITION B – 2012 SF CLEAN AND SAFE NEIGHBORHOOD PARKS BOND
PROPOSITION A – 2008 CLEAN AND SAFE NEIGHBORHOOD PARKS BOND
PROPOSITION A - 2000 NEIGHBORHOOD PARK BOND
PROPOSITION C - OPEN SPACE FUND
STATE AND FEDERAL GRANTS
PHILANTHROPIC GIFTS



Expenditures through June 30, 2015



PROGRAM STATUS REPORT

CAPITAL PROGRAM

A \$1,011.5 Million Capital Improvement Program

STATUS DATE

June 30, 2015

RECREATION AND PARK DEPARTMENT

Philip A. Ginsburg, General Manager

CAPITAL PROGRAM MANAGER

Dawn Kamalanathan

BACKGROUND

In March of 2000 the citizens of San Francisco passed Proposition A, a \$110 Million General Obligation Bond, and Proposition C, a continuation of the Open Space Fund, to implement the Recreation and Park Department's Capital Improvement Plan. The Capital Plan outlines the renovation of the Department's 230 facilities in at least 440 projects over a ten-year period beginning with Fiscal Year 2000-2001. The Plan defines the anticipated start year for the planning for each of those facilities. The Plan is a guide to the department's improvement program and is meant to be flexible, adjusted and modified to meet the department and community's needs. The Recreation and Park Commission will authorize necessary adjustments.

In February of 2008, the citizens of San Francisco passed Proposition A, a \$185 million General Obligation Bond for Clean and Safe Neighborhood Parks to address seismic and safety improvements of park and recreation facilities. The bond funds are allocated as follows: \$117.4 million for Neighborhood Parks, \$33.5 million for Waterfront Parks under the Port Commission, \$11.5 million for Park Restrooms, \$8.5 million for Park Athletic Fields, \$5.0 million for Park Nature Trails, \$5.0 million for Community Opportunity Fund and \$4.0 million for Park Forestry.

In November of 2012, the citizens of San Francisco passed Proposition B, a \$195 million General Obligation Bond for San Francisco Clean and Safe Neighborhood Parks to finance construction, reconstruction, renovation, demolition, environmental remediation and/or improvement of park, open space, and recreation facilities. The bond funds are allocated as follows: \$99.0 million for Neighborhood Parks, \$34.5 million for Waterfront Parks under the Port Commission, \$21.0 million for Citywide Parks, \$12.0 million for Community Opportunity Fund, \$15.5 million for Failing Playgrounds, \$4.0 million for Park Forestry, \$4.0 million for Park Nature Trails and \$5.0 million for Water Conservation.

CAPITAL PROGRAM BUDGET

The original program budget, based on a 1999 assessment, was \$400,000,000, and never escalated to cover increases in labor or material costs for future years. With the passage of the 2012 San Francisco Clean and Safe Neighborhood Parks bond, \$160.5 million has been added to the capital programs budget. With the passage of the 2008 Clean and Safe Neighborhood Parks bond, \$151.5 million has been added to the capital programs budget. Since inception in July 2000, the projected sources of funds, amounts appropriated, bonds sold, and expenditures to date are as follows:

Source	Budget (10 Years)	Appropriated Funds Secured Since FY 00-01	Reserves as of 6/30/15	Expended as of 6/30/15	Encumbered as of 6/30/15	Remaining Balance as of 6/30/15
Neighborhood Park Bond (includes Bond Interest)	110,000,000	119,878,425	-	117,442,212	1,270,398	1,165,815
2008 Clean & Safe NP G.O. Bond	151,500,000	153,930,933	-	141,393,945	6,698,077	5,838,911
2012 Neighborhood Parks Bond	160,500,000	53,536,080	-	9,619,617	5,147,281	38,769,182
Open Space Funding (1) (4)	120,000,000	126,528,988	-	103,914,593	1,504,264	21,110,130
State and Federal Grants (2,3)	100,000,000	115,692,034	-	103,811,721	978,106	10,902,207
Revenue Bonds	30,000,000	69,776,665	-	61,912,217	1,248,608	6,615,840
Philanthropic Gifts	40,000,000	24,991,841	-	22,745,312	907	2,245,622
Sub-Total	712,000,000	664,334,965	-	560,839,617	16,847,641	86,647,707
Other Fund Sources:						
1987 Park Improvement Bond (5)		6,014,169	-	6,014,169	0	-
1992 Golden Gate Park Bond (5)		14,675,952	-	14,638,936	8,110	28,906
1997 Zoo Facilities Bond		53,387,144	-	53,274,503	53,196	59,445
1995 Steinhart Aquarium (includes Bond Interest)		30,456,122	-	30,456,122	0	0
2000 Calif Acad of Science Bond (includes Bond Interest)		93,358,014	-	93,358,013	0	1
Special Area Fund (5)		\$21,501,560	365,000	10,393,182	594,306	\$10,149,072
General Fund & Other Dept. Funds		\$127,722,572	-	108,275,292	2,017,799	17,429,481
Total	712,000,000	1,011,450,498	365,000	877,249,835	19,521,051	114,314,612

(1) Projected at \$12 million annual revenue over 10 years.

(2) \$50 million budgeted for Golden Gate Park Projects.

(3) Projected at \$10 million annual revenue over 10 years.

(4) Reflects reduction for PY annual OS project data of \$6.15 Million not maintained in EIS database for "APR" subfund.

(5) Reflects adjustments for PY historical data in EIS Impromptu database.



PROGRAM STATUS and HIGHLIGHTS

In an effort to provide an additional forum for public discussion on the Department's budget and the capital plan, the San Francisco Parks Alliance hosts planning meetings in each district. Project managers from the capital division are assigned to attend these meetings, where the latest version of the capital plan is reviewed and any general project related questions are answered. The public is also welcome to attend any meeting of the City's Capital Planning Committee, where capital budget allocations are proposed, discussed, and approved.

PROJECT STATUS

Currently, there have been 307 capital improvement projects initiated, including acquisitions. A total of 218 capital projects have been completed as of June 30, 2015.

Initiation	7
Planning	22
Design	15
Bid	7
Construction	11
Closeout	21
Complete	218
Cancelled	4
On-Hold	2

Projects under Construction (Site Closures)

Project	District	From	To
Beach Chalet Playing Field	1	November 2014	November 2015
Joe DiMaggio Playground	3	January 2015	November 2015
Larsen Playground, north of Vincente between 19th and 20th Avenue	4	July 2014	November 2015
Mission Dolores Phase 1, Southern Half	8	June 2015	January 2016



Program Highlights

The first issuance of the 2012 San Francisco Clean and Safe Neighborhood Parks General Obligation Bond was received and appropriated in June 2012, and the Planning phase has begun for seven neighborhood park projects and three Citywide Programs.

2012 San Francisco Clean and Safe Neighborhood Parks Bond			
			% Complete
Neighborhood Parks	District	Current Phase	Current Phase
Angelo J. Rossi Playground	1	Inactive*	NA
Balboa Park	11	Design	60%
Garfield Square	9	Planning	20%
George Christopher Playground	8	Planning	1%
Gilman Playground	10	Bid	95%
Glen Canyon Park	8	Bid	50%
Hyde & Turk Mini Park	6	Inactive*	NA
Joe DiMaggio Playground	3	Construction	60%
Margaret S. Hayward Playground	5	Planning	1%
Moscone Recreation Center	2	Planning	10%
Mountain Lake Park	2	Bid	65%
Potrero Hill Recreation Center	10	Planning	1%
South Park	6	Design	95%
West Sunset Playground	4	Design	99%
Willie "Woo Woo" Wong Playground	3	Planning	30%
Citywide Parks			
Golden Gate Park	1/5	Initiation	NA
John McLaren	9/10	Initiation	NA
Lake Merced	7	Initiation	NA
Citywide Programs			
Community Opportunity Fund	Citywide	Planning	40%
Failing Playgrounds	Citywide	Planning	97%
Forestry	Citywide	Initiation	NA
Trails	Citywide	Initiation	NA
Water Conservation	Citywide	Planning	70%
*Inactive projects will receive funding for Initiation in the second bond issuance.			



The 2008 Clean and Safe Neighborhood Parks Bond continues to progress as follows:

2008 Clean & Safe Neighborhood Parks G.O. Bond Projects	District	Current Phase	Percentage Completed - Current Phase
Phase I:			
Fulton Playground	1	Closeout	99%
Chinese Recreation Center	3	Complete	100%
McCoppin Square Playground	4	Complete	100%
Sunset Playground	4	Complete	100%
Mission Playground	8	Complete	100%
Palega Recreation Center	9	Complete	100%
Cayuga Playground	11	Complete	100%
Phase II:			
Cabrillo Playground	1	Closeout	99%
Lafayette Park	2	Complete	100%
Raymond Kimbell Playground	5	Construction	99%
Glen Canyon Park	8	Closeout	98%
Mission Dolores Park-Helen Diller Playground	8	Complete	100%
Mission Dolores Park Renovation	8	Construction	75%
City-Wide Programs:			
Community Opportunity Fund	City-Wide	Varies	85%
Park Forestry	City-Wide	Varies	64%
Park Playfields Reconstruction			
Beach Chalet	1	Construction	65%
Minnie Lovie Ward	11	Closeout	99%
Park Trail Reconstruction			
Grandview Trail	7	Complete	100%
GGP Oak Woodlands, Ph 1*	1	Complete	100%
Billy Goat Hill	8	Complete	100%
Corona Heights	8	Complete	100%
Glen Canyon	8	Construction	99%
Twin Peaks	7/8	Design	75%
Bernal Heights	10	Design	99%
Bayview	10	Planning	5%
Neighborhood Park Restroom			
Group I – Renovation (Bayview & Marina)	Citywide	Complete	100%
Group I – Renovation (McLaren, Michelangelo & Portsmouth)	Citywide	Complete	100%
Group I – Replacement (Mtn Lake, Larson, Parkside)	Citywide	Complete	100%
Group II – Renovation (Hilltop, Lincoln, Balboa)	Citywide	Complete	100%
Group II Replacement (States St)	8	Complete	100%
Great Highway Group	4	Closeout	80%
Portsmouth Square	3	Closeout	95%
Alamo Square	5	Bid	75%
Buena Vista Park	5	On-Hold	NA
Rossi	1	Complete	100%
Washington Square	3	Closeout	95%
Noe Courts	8	Bid	80%
Dupont Courts	1	Construction	70%

*Scope has expanded on the GGP Oak Woodlands project, and it has been phased. Phase 1, funded with 2008 Bond Trails Program, is now complete. Phase 2 is funded with 2012 Bond, Trails Program.



GIFTS & GRANTS UPDATE

The Capital Program has received approximately \$158 million in gifts, philanthropic support, and state and federal grants over a period of 12 years. RPD actively seeks these important non-City funding sources. The tables below show all non-City funds received to date and more detail is provided in the following expenditures spreadsheets.

PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
17TH ST & FOLSOM ACQ & DEV	STATEWIDE PARKS AGENCY, CA. STATE PARKS DEPT.	2,700,000	2011
17th ST & FOLSOM DEVELOPMENT	HOUSING RELATED PARKS GRANT ALLOCATION	500,000	2014
24TH STREET/YORK MINI PARK	LAND & WATER CONSERVATION	80,000	2004
900 INNES PARK PLANNING GRANT	PRIORITY CONSERVATION AREA GRANT - SFBCC	500,000	2014
ALAMO SQUARE	CA INTEGRATED WASTE MANAGEMENT	50,000	2002
ALAMO SQUARE PLAY AREA RENOVATION	ROBERT SPJUT & JACQUELINE VALENTINE	8,000	2004
ALAMO SQUARE PLAY AREA RENOVATION	ALAMO SQUARE NEIGHORHOOD ASSOC.	19,000	2004
ALTA PLAZA PARK	FRIENDS OF ALTA PLAZA	10,000	2004
ALTA PLAZA PARK PLAYGROUND	CA INTEGRATED WASTE MANAGEMENT	25,000	2005
ALTA PLAZA PARK NORTHSIDE IRRIGATION	SAN FRANCISCO PUBLIC UTILITIES COMMISSION	583,407	2013
ARGONNE PLAYGROUND	STATE URBAN PARKS AND HEALTHY COMMUNITIES	664,428	2004
BALBOA PARK IMPROVEMENT	THE TRUST OF PUBLIC LAND	2,500,000	2011
BALBOA POOL RENOVATIONS	HOUSING RELATED PARKS GRANT ALLOCATION	610,425	2014
BAYVIEW PG - MARTIN LUTHER KING, JR., POOL	STATE GENERAL FUND	492,500	1998
BOEDEDEKER PARK	THE TRUST OF PUBLIC LAND	200,000	2010
BOEDEDEKER PARK	STATEWIDE PARKS AGENCY, CA. STATE PARKS DEPT.	4,000,000	2011
BOEDEDEKER PARK	NATURAL RESOURCE AGENCY, STRATEGIC GROWTH U	493,000	2012
BUENA VISTA PARK	SAN FRANCISCO CONSERVATION CORP	164,760	PRIOR 2000
BUENA VISTA PARK, PHASE II	LAND & WATER CONSERVATION	107,500	2009
CHINESE RECREATION CENTER	STATE GENERAL FUND	541,750	1999
CONSERVATORY OF FLOWERS REPAIR	STATE GENERAL FUND-CDPR & OES	7,812,719	multiple
CREEKS TO PEAKS TRAIL	HABITAT CONSERVATION GRANT	130,679	2013
CROCKER AMAZON/CIVIC CENTER	CA INTEGRATED WASTE MGMT BOARD	68,250	2008
DUBOCE PARK	CA INTEGRATED WASTE MANAGEMENT	25,000	2000
FAY PARK - GARDEN	ESTATE OF CLAIRE F. MCGHEE	15,354	2004
FAY PARK - GARDEN	ESTATE OF MARY FAY BERRIGAN	118,364	PRIOR 2000
GENE FRIEND RECREATION CENTER	SAN FRANCISCO PARKS TRUST	100,000	2010
GENEVA COMMUNITY GARDEN	HOUSING RELATED PARKS GRANT ALLOCATION	700,000	2014
GGP COMMUNITY GARDEN VERTICAL GARDEN	ECOMEDIA	100,000	2014
GGP CO. FAIR BLD & STRYBING ARBORETUM	STRYBING ARBORETUM SOCIETY	240,000	2003
GGP CONSERVATORY OF FLOWERS REPAIR	FRIENDS OF REC AND APRK	9,750,000	2002
GGP JFK DR BIKEWAY IMPROVEMENTS	SF PARKS ALLIANCE	46,301	2012
GGP MUSIC CONCOURSE	SF PARKS ALLIANCE	50,000	2012
GGP MUSIC CONCOURSE	MUSIC CONCOURSE COMMUNITY PARTNERSHIP	1,530,000	2005
GGP PARK SITES	LOCAL ASSISTANCE -PROP 12-2000 PARK BOND ACT	13,524,000	2000
GGP PARK SITES	AB 716-PROP 40-2002 RESOURCES BOND ACT	32,673,000	2003
GGP POLO FIELDS	U.S. SOCCER FOUNDATION	8,000	2009
GGP SOUTH/MURPHY WINDMILL RESTORAT	SAN FRANCISCO PARKS TRUST	520,860	multiple
GGP SOUTH/MURPHY WINDMILL RESTORATION	NATIONAL TRUST FOR HISTORIC PRESERVATION	5,000	2006
GGP SOUTH/MURPHY WINDMILL RESTORATION	CA CULTURAL HISTORICAL ENDOWMENT	488,411	2006
GGP SOUTH/MURPHY WINDMILL RESTORATION	SF PARKS ALLIANCE & MOORE FOUNDATION	513,000	2012
GGP SPRECKELS TEMPLE OF MUSIC(BANDSHELL)	NATIONAL TRUST FOR HISTORIC PRESERVATION	75,000	2007
GGP STRYBING ARBORETUM	SF BOTANICAL GARDEN SOCIETY	198,708	2006, 2008



PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
GLEN CANYON CREEKSIDE LOOP	HABITAT CONSERVATION GRANT	163,587	2011
GLEN CANYON ISLAIS CREEK	HABITAT CONSERVATION GRANT	157,000	2008
GLEN CANYON PARK	TRUST FOR PUBLIC LAND	483,250	2011
GLEN CANYON PARK	COASTAL CONSERVANCY	250,000	2005
GLEN CANYON TRAIL NETWORK	CA DEPT OF FORESTRY AND FIRE PROTECTION	171,978	2012
HARDING PARK CLUBHOUSE	FRIENDS OF REC & PARKS CORP	100,000	2004
HARDING PARK CLUBHOUSE	THE STANLEY LANGENDORF FOUNDATION	250,000	2004
HARDING PARK CLUBHOUSE	SCHWAB ONE-SAN FRANCISCO FIRST TEE	3,045,612	2004
HARDING PARK CLUBHOUSE	PER CAPITA BLOCK GRANT 2002 STATE BOND	3,500,000	2003
HARDING PARK IMPROVEMENTS	R. Z'BERG BLOCK GRANT 2000 STATE BOND	5,016,627	2001
HARDING PARK IMPROVEMENTS	PER CAPITA BLOCK GRANT 2000 STATE BOND	8,111,000	2000
HARVEY MILK CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	1,800,000	2003
HAYES VALLEY PLAYGROUND	THE TRUST OF PUBLIC LAND	1,500,000	2010
HELEN DILLER PG, MISSION DOLORES PARK	FRIENDS OF DOLORES PARK & MERCER FUND	1,500,000	2010
HELEN WILLS PLAYGROUND	URBAN RESOURCES SYSTEMS INC.	9,982	2004
HELEN WILLS PLAYGROUND	ESTATE OF CLAIRE F. MCGHEE	15,354	2004
HELEN WILLS PLAYGROUND	SYZGY FOUNDATION	17,000	2004
HELEN WILLS PLAYGROUND	MURRAY-HAYDEN GRANT PROGRAM	1,500,000	2001
HILLTOP PARK RENOVATION	PROP 84 STATEWIDE PARKS AGENCY	5,000,000	2013
HILLTOP PARK RENOVATION	HOUSING RELATED PARKS GRANT ALLOCATION	500,000	2014
HOFF STREET PARK ACQUISITION	GIFT AS PART OF ACQUISITION BOS RES 475-00	150,000	2002
HOFF STREET PARK ACQUISITION	STATE GENERAL FUND	1,083,500	1999
HOLLY PARK	URBAN PARK AND RECREATION AND RECOVERY	773,150	2002
HUNTINGTON PARK CHILDREN'S PG	SAN FRANCISCO PARKS TRUST	20,000	2006
INDIA BASIN	COASTAL CONSERVANCY	100,000	2000
JAPANTOWN PEACE PLAZA & PAGODA	FRIENDS OF PEACE PLAZA	150,000	PRIOR 2000
JAPANTOWN PEACE PLAZA & PAGODA	WESTERN ADDITION PARKG CORP. THRU DPW	550,000	PRIOR 2000
JOE DIMAGGIO PLAYGROUND	FRIENDS OF JOE DIMAGGIO PLAYGROUND	500,000	2015
JOSEPH LEE RECREATION CENTER	URBAN PARK AND RECREATION AND RECOVERY	500,000	2002
KIMBALL PLAYGROUND & CLUBHOUSE RENOV.	HOUSING RELATED PARKS GRANT ALLOCATION	800,000	
KORET CHILDREN'S QUARTERS	PARKS TRUST (KORET FOUNDATION)	954,702	2006, 2007
KOSHLAND PARK	KOSHLAND FAMILY-SF FOUNDATION GRANT	400,000	PRIOR 2000
LA RAZA/POTRERO DEL SOL PARK	STATE URBAN PARKS AND HEALTHY COMMUNITIES	720,559	2004
LAUREL HILL PLAYGROUND	USTA NORTHERN CA	5,000	2004
LINCOLN PARK CHILDREN'S PG	ALBERTSONS MARKET	500,000	2002, 2008
MARGARET HAYWARD PG HISTORIC CH	STATE GENERAL FUND	492,500	1999
MARINA PEDESTRIAN & BICYCLE IMPROVEMENT	BAY AREA AIR QUALITY MGMT DIST	40,045	2008
MCLAREN PARK- Mansell Corridor(Design)*	SF County Transportation Authority, Prop AA	202,228	2012
MCLAREN PARK - Mansell Corridor(Construction)	SF County Transportation Authority, Prop AA	2,325,624	2012
MCLAREN PARK - Mansell Corridor	SF County Transportation Authority, OBAG, PROP K	3,624,850	2013
MCLAREN PARK - Mansell Corridor	NATURAL RESOURCE AGENCY, STRATEGIC GROWTH U	848,059	2014
MCLAREN PARK TRAILS	CA STATE PARKS DEPT, LAND AND WATER CONSERVAT	154,000	2012
MCLAREN PARK-YOSEMITE MARSH	LAND & WATER CONSERVATION	154,020	2003
MCLAREN PARK BIKE SKILLS	LAND & WATER CONSERVATION	249,835	2013



PROJECT SITE	GRANTOR/DONOR	AMOUNT	YEAR
MINNIE AND LOVIE WARD REC CENTER	R. Z'BERG BLOCK GRANT 2002 STATE BOND	42,243	2003
MINNIE AND LOVIE WARD REC CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	351,000	2003
MINNIE AND LOVIE WARD REC CENTER	MURRAY-HAYDEN GRANT PROGRAM	2,314,000	2002
MOSCONE RECREATION CENTER	FEMA PRE-DISASTER MITIGATION GRANT	2,067,176	2006
MOSCONE RECREATION CENTER	SAN FRANCISCO PUBLIC UTILITIES COMMISSION	360,748	2013
NOE COURTS PLAYGROUND	SAN FRANCISCO PARKS TRUST	16,000	2008
NOE COURTS TOWN SQUARE	NATURAL RESOURCE AGENCY, STRATEGIC GROWTH U	599,809	2014
NOE COURTS TOWN SQUARE	LAND & WATER CONSERVATION	743,543	2014
PALACE OF FINE ARTS	WALTER JOHNSON	250,435	PRIOR 2000
PALACE OF FINE ARTS	MAYBECK FOUNDATION	6,699,948	2005-2008
PALACE OF FINE ARTS	CA CULTURAL HISTORICAL ENDOWMENT	1,451,250	2007
PALACE OF FINE ARTS	R. Z'BERG BLOCK GRANT 2002 STATE BOND	3,250,000	2003
PALACE OF FINE ARTS IIC	MAYBECK FOUNDATION	1,400,000	2010
PALACE OF FINE ARTS IIC	CA CULTURAL HISTORICAL ENDOWMENT	500,000	2010
PALEGA RECREATION CENTER	PARKS TRUST (INNOVATOR GRANT PROGRAM)	2,000	2009
PINE LAKE TRAIL IMPROVEMENT	RECREATIONAL TRAIL GRANT	220,000	2006
PIONEER PARK	FRIENDS OF RP	352,000	2000
PIONEER PARK	TEA21 PROG SUPP FEDERAL PROG	420,000	2000
PORTSMOUTH SQUARE PG - CLUBHOUSE	RPG210	73,000	PRIOR 2000
POTRERO DEL SOL PARK	SAN FRANCISCO PARKS TRUST	2,000	2008
POTRERO DEL SOL PARK	PARENTS & TEACHERS OF BUENA VISTA	5,000	2008
POTRERO HILL PG COMMUNITY GARDEN	MICHAEL LANZA	53,075	2006
PRESIDIO HEIGHTS PLAYGROUND	SAN FRANCISCO PARKS TRUST	920,800	2007/2010
RANDALL MUSEUM	CA DEPT OF PARKS AND RECREATION	5,477,193	2011
RANDALL MUSEUM	RANDALL MUSEUM FRIENDS	3,500,000	2015
RANDALL MUSEUM - GROUNDS	RANDALL MUSEUM FRIENDS	400,000	2001
ROSSI PLAYGROUND	FRIENDS OF ROSSI PARK	20,000	2007
SMALL CRAFT MARINA	CARL MOYER MEMORIAL, MARINE REPOWER	35,185	2006
SOUTH OF MARKET AREA (SOMA) PARK	URBAN PARK ACT OF 2001 GRANT PROG	1,049,000	2002
SOUTH OF MARKET AREA (SOMA) PARK	YOUTH SOCCER & RECREATIONAL DEV. PROGRAM	630,000	2004
SOUTH SUNSET PG - CHILDREN'S PLAY AREA	CA INTEGRATED WASTE MANAGEMENT	50,000	2002
SOUTH SUNSET PG	NEIGHBORHOODS PARKS COUNCIL	35,000	2006
ST. MARY SQUARE	STATE 84 BOND COMPETITIVE	81,500	1986
STERN GROVE-PINE LAKE	R. Z'BERG BLOCK GRANT 2002 STATE BOND	1,450,000	2003
SUNSET PLAYGROUND	USTA NORTHERN CA	5,000	2004
TWIN PEAKS TRAIL	CA DEPT OF PARKS AND REC	131,041	2011
TWIN PEAKS CONNECTIVETY CONCEPTUAL PLAN	PRIORITY CONSERVATION AREA GRANT - MTC	167,589	2014
URBAN FORESTRY - CITY WIDE	DEPT OF FORESTRY AND FIRE PROTECTION	100,000	2010
URBAN TRAILS	SAN FRANCISCO PARK ALLIANCE	100,000	2011
VIS VALLEY GREENWAY(RT)-CAMPBELL/RUTLAND	STATE GENERAL FUND	492,500	1999
VIS VALLEY GREENWAY-SENIOR PK	LAND & WATER CONSERVATION	102,000	2001
YOUNGBLOOD COLEMAN PLAYFIELD	YOUTH SOCCER BASEBALL PROGRAM	200,000	2005
	TOTAL	\$167,951,913	

*Note: Gifts and Grants have been merged into one spreadsheet, per Controller guidelines. Grant applications submitted but pending award decision have been deleted and will be added if successful. Award amount edited to tie to Applied for amount.

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES							GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT			
NPSF	UA	Bond Issuance Cost	188,583	-	188,583	-	-	-	-	188,583	-	-	-	-	-	-	-
BOND ISSUANCE COST Total			188,583	-	188,583	-	-	-	-	188,583	-	-	-	-	-	-	-
NPSF	1	Golden Gate Park	457,000	-	53,642	3,325	400,033	-	-	457,000	-	-	-	-	-	-	-
NPSF	9	John McLaren Park	2,919,990	-	16,129	27,218	2,876,643	-	-	2,041,931	30,000	848,059	-	-	-	-	-
NPSF	7	Lake Merced Park	645,200	-	3,229	-	641,971	-	-	645,200	-	-	-	-	-	-	-
CITYWIDE PARKS Total			4,022,190	-	73,000	30,543	3,918,647	-	-	3,144,131	30,000	848,059	-	-	-	-	-
NPSF	CW	Community Opportunity Fund	2,307,639	-	217,689	15,511	2,074,439	-	-	1,807,639	-	500,000	-	-	-	-	-
NPSF	CW	Failing Playgrounds	1,075,000	-	86,804	-	988,196	-	-	1,075,000	-	-	-	-	-	-	-
NPSF	CW	Forestry	31,230	-	1,198	-	30,032	-	-	31,230	-	-	-	-	-	-	-
NPSF	CW	Trails	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
CITYWIDE PROGRAMS Total			1,106,230	-	88,002	-	1,018,228	-	-	1,106,230	-	-	-	-	-	-	-
NPSF	UA	GOBOC Audits & Controller's Audits Svcs	159,996	-	75,326	84,670	-	-	159,996	-	-	-	-	-	-	-	-
GOBOC AUDITS & CONTROLLER'S AUDITS SVCS Total			159,996	-	75,326	84,670	-	-	159,996	-	-	-	-	-	-	-	-
NPSF	CW	2012 Bond NP Contingency	2,166,070	-	-	-	2,166,070	-	-	2,166,070	-	-	-	-	-	-	-
NPSF	11	Balboa Park	2,719,425	-	604,434	462,850	1,652,142	-	-	2,109,000	610,425	-	-	-	-	-	-
NPSF	9	Garfield Square	1,604,000	-	140,757	1,810	1,461,433	-	-	1,604,000	-	-	-	-	-	-	-
NPSF	8	George Christopher Playground	300,000	-	2,460	2,050	295,490	-	-	300,000	-	-	-	-	-	-	-
NPSF	10	Gilman Playground	1,800,000	-	299,914	1,020,363	479,723	-	-	1,800,000	-	-	-	-	-	-	-
NPSF	8	Glen Canyon Rec Center	12,000,000	-	2,271,566	70,749	9,657,685	-	-	12,000,000	-	-	-	-	-	-	-
NPSF	3	Joe DiMaggio Playground	7,003,485	-	3,025,530	2,743,575	1,234,379	-	-	6,800,000	-	-	203,485	-	-	-	-
NPSF	5	Margaret S. Hayward Playground	3,734,000	-	186,715	224	3,547,062	-	-	850,000	-	-	-	-	2,884,000	-	-
NPSF	2	Moscone Recreation Center	300,000	-	11,292	-	288,708	-	-	300,000	-	-	-	-	-	-	-
NPSF	2	Mountain Lake Park	2,278,710	-	185,099	9,900	2,083,711	-	-	2,000,000	-	-	-	-	-	-	278,710
NPSF	10	Potrero Hill Recreation Center	300,000	-	5,442	-	294,558	-	-	300,000	-	-	-	-	-	-	-
NPSF	6	South Park	2,500,000	-	223,113	1,216	2,275,671	-	-	1,000,000	-	-	-	-	1,500,000	-	-
NPSF	4	West Sunset Playground	13,200,000	-	1,360,056	45,698	11,794,246	-	-	13,200,000	-	-	-	-	-	-	-
NPSF	3	Willie "Woo Woo" Wong Playground	950,000	-	173,088	649,828	127,084	-	-	950,000	-	-	-	-	-	-	-
NEIGHBORHOOD PARKS Total			50,855,690	-	8,489,467	5,008,263	37,357,960	-	-	45,379,070	610,425	-	203,485	-	4,384,000	278,710	-
NPSF	2	Alta Plaza Water Conservation	151,035	-	127,397	7,418	16,220	-	-	146,035	-	-	-	-	-	-	5,000
NPSF	2	Moscone Rec Water Conserve Project	137,437	-	47,946	-	89,491	-	-	137,437	-	-	-	-	-	-	-
NPSF	UA	Water Conservation	617,528	-	6,785	-	610,743	-	-	617,528	-	-	-	-	-	-	-
WATER CONSERVATION Total			906,000	-	182,128	7,418	716,455	-	-	901,000	-	-	-	-	-	-	5,000
2012 SAN FRANCISCO CLEAN & SAFE NEIGHBORHOOD P			59,546,329	-	9,314,195	5,146,404	45,085,729	-	-	52,686,650	30,000	1,958,484	-	203,485	-	4,384,000	283,710
CSNP	CW	2008 CSP Bond Issuance Cost	584,964	-	583,033	-	1,931	-	-	584,964	-	-	-	-	-	-	-
BOND ISSUANCE COST Total			584,964	-	583,033	-	1,931	-	-	584,964	-	-	-	-	-	-	-
CSNP	11	Balboa Park	2,823,575	-	2,823,575	-	-	67,859	244,048	-	165,711	-	-	1,445,957	-	-	900,000
CSNP	6	Boeddeker Park and Playground	6,663,496	-	6,022,529	20,315	620,652	280,000	205,164	-	338,832	4,943,500	-	646,000	-	-	250,000
CSNP	UA	Community Opportunity Fund Program	287,646	-	267,680	-	19,967	-	287,646	-	-	-	-	-	-	-	-
CSNP	11	Crocker Amazon Stairs Renovation	216,000	-	39,527	10,460	166,013	-	211,000	-	-	-	-	-	-	-	5,000
CSNP	8	Duboce Park Youth Play Area	282,206	-	280,415	1,791	-	-	254,760	-	-	-	-	27,447	-	-	-
CSNP	11	Geneva Community Gardens	1,276,703	-	403,889	1,981	870,832	-	561,703	-	700,000	-	-	-	-	-	15,000
CSNP	1	GGP SF Lawn Bowling Green	449,884	-	409,659	20,041	20,184	-	340,897	92,361	-	-	-	16,626	-	-	-
CSNP	10	John King Community Garden	527,000	-	54,739	8,054	464,208	-	68,931	458,069	-	-	-	-	-	-	-
CSNP	9	Jose Coronado Playground Phase 2	104,680	-	104,680	-	-	-	104,680	-	-	-	-	-	-	-	-
CSNP	9	Jose Coronado Playground	7,122	-	7,122	-	-	-	7,122	-	-	-	-	-	-	-	-
CSNP	4	Larsen Park and Playground	1,467,430	-	996,289	44,682	426,459	220,000	250,000	-	500,000	-	-	150,000	-	-	347,430
CSNP	1	Lincoln Park Steps	243,123	-	240,541	1,088	1,494	-	234,623	-	-	-	-	8,500	-	-	-
CSNP	10	McKinley Square Hillside	60,406	-	41,448	365	18,593	-	60,406	-	-	-	-	-	-	-	-
CSNP	10	McLaren Bike Skills Park	204,818	-	59,975	2,500	142,343	-	179,818	-	-	-	-	25,000	-	-	-
CSNP	10	McLaren Burrows/Peru Streets	44,555	-	41,055	-	3,500	-	38,055	-	-	-	-	6,500	-	-	-
CSNP	10	McLaren Park Wayfinding Signs	34,404	-	34,404	-	-	-	34,404	-	-	-	-	-	-	-	-
CSNP	10	McLaren Playground	756,420	-	735,650	0	20,770	-	756,420	-	-	-	-	-	-	-	-
CSNP	11	Minnie & Lovie Ward (Oceanview)	56,935	-	56,935	-	-	-	56,935	-	-	-	-	-	-	-	-
CSNP	1	Muriel Leff Park	7,463	-	7,463	-	-	-	7,463	-	-	-	-	-	-	-	-
CSNP	8	Noe Courts	252,996	-	-	-	252,996	-	210,712	-	-	-	-	42,284	-	-	-
CSNP	1	Panhandle Park	189,528	-	189,528	353	(353)	-	189,528	-	-	-	-	-	-	-	-
CSNP	3	Pioneer Park	101,896	-	64,713	-	37,183	-	60,626	-	-	-	-	16,270	-	-	25,000
CSNP	9	Precita Park	56,227	-	56,227	-	-	-	56,227	-	-	-	-	-	-	-	-

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
CSNP	10	Ralph D House Community Park	158,900	-	48,792	-	110,108	-	158,900	-	-	-	-	-	-	-	-	-
CSNP	8	Sunnyside Conservatory	24,290	-	5,455	-	18,835	-	24,290	-	-	-	-	-	-	-	-	-
CSNP	1	Sutro Dunes	22,768	-	22,768	-	-	-	22,768	-	-	-	-	-	-	-	-	-
CSNP	3	Sue Bierman Waterfront Park	173,300	-	173,300	-	-	-	154,550	-	-	-	-	18,750	-	-	-	-
CSNP	8	Upper Douglas Park	735,326	-	733,840	1,439	47	-	718,326	-	-	-	-	17,000	-	-	-	-
COMMUNITY OPPORTUNITY FUND Total			17,229,096	-	13,922,195	113,069	3,193,832	567,859	5,500,000	550,430	1,004,543	5,643,500	-	2,420,334	-	-	1,542,430	
CSNP	CW	Controller's Audit	896,759	-	687,464	128,536	80,758	884	526,245	-	251,865	-	47,748	1,744	9,696	58,577		
CONTROLLER'S AUDIT Total			896,759	-	687,464	128,536	80,758	884	526,245	-	251,865	-	47,748	1,744	9,696	58,577		
CSNP	CW	2008 Bond NP Contingency	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
CSNP	1	Cabrillo Playground	4,546,591	-	4,531,710	7,770	7,111	-	4,500,000	-	46,591	-	-	-	-	-	-	
CSNP	11	Cayuga Playground	9,410,035	-	9,369,977	20,000	20,058	-	7,300,000	-	-	710,779	-	-	-	-	1,399,256	
CSNP	3	Chinese Recreation Center-Seismic/Ren	19,394,221	-	19,372,330	3,821	18,069	-	13,115,628	-	-	6,278,592	-	-	-	-	-	
CSNP	1	Fulton Playground	4,935,000	-	4,931,662	-	3,338	-	4,935,000	-	-	-	-	-	-	-	-	
CSNP	8	Glen Canyon Park Renovation	6,191,000	-	6,089,558	12,869	88,573	-	6,191,000	-	-	-	-	-	-	-	-	
CSNP	2	Lafayette Park Renovation	10,400,000	-	10,394,110	2,222	3,668	-	10,200,000	-	-	-	-	-	-	-	200,000	
CSNP	4	McCoppin Square Playground	3,800,000	-	3,596,762	-	203,238	-	3,800,000	-	-	-	-	-	-	-	-	
CSNP	8	Mission Dolores Park - Helen Diller Playg	3,550,167	-	3,550,167	-	-	670,661	1,589,930	-	-	-	191,096	850,000	-	-	248,480	
CSNP	8	Mission Dolores Park Renovation	19,987,175	-	16,301,791	3,205,559	479,825	-	18,300,000	-	290,000	-	1,397,175	-	-	-	-	
CSNP	8	Mission Playground	9,357,000	-	9,321,973	-	35,027	-	9,317,000	-	-	-	-	-	-	-	40,000	
CSNP	9	Palega Rec Center	17,900,000	-	17,571,791	64,552	263,657	-	17,900,000	-	-	-	-	-	-	-	-	
CSNP	5	Raymond Kimbell Playground Renovation	4,900,000	-	3,684,860	840,142	374,997	-	4,100,000	-	-	800,000	-	-	-	-	-	
CSNP	4	Sunset Playground	13,826,841	-	13,788,291	4,920	33,630	-	13,811,772	-	-	15,069	-	-	-	-	-	
NEIGHBORHOOD PARKS Total			128,198,029	-	122,504,982	4,161,856	1,531,191	670,661	115,060,330	-	336,591	1,525,848	7,866,864	850,000	-	-	1,887,736	
CSNP	5	Alamo Square	616,190	-	597,374	3,344	15,472	-	616,190	-	-	-	-	-	-	-	-	
CSNP	5	Buena Vista Park	48,621	-	48,621	-	-	-	48,621	-	-	-	-	-	-	-	-	
CSNP	1	Dupont Tennis Courts Restroom Repl	427,835	-	335,641	75,251	16,943	-	427,835	-	-	-	-	-	-	-	-	
CSNP	4	Great Highway Group (at Judah and at T	2,331,835	-	2,165,121	50,231	116,484	1,822,792	509,043	-	-	-	-	-	-	-	-	
CSNP	CW	Group 1 Renovation (Bayview PG, Marina	814,894	-	814,894	-	-	-	814,894	-	-	-	-	-	-	-	-	
CSNP	CW	Group 1 Replacement (Marina Green We	3,877,343	-	3,799,771	-	77,572	-	3,813,588	-	-	-	-	-	-	-	63,755	
CSNP	CW	Group 2 Renovation (Balboa Park East, H	814,519	-	814,519	-	-	-	814,519	-	-	-	-	-	-	-	-	
CSNP	CW	Group 2 Replacement (Carl Larsen Park,	1,379,556	-	1,370,943	-	8,613	-	1,379,556	-	-	-	-	-	-	-	-	
CSNP	8	Noe Courts Park Improvement	293,827	-	155,484	100,356	37,987	-	293,827	-	-	-	-	-	-	-	-	
CSNP	UA	NP Restroom Repair and Replacement P	377,878	-	293,327	-	84,551	-	377,878	-	-	-	-	-	-	-	-	
CSNP	3	Portsmouth Square	2,098,607	-	1,970,124	106,598	21,886	-	2,098,607	-	-	-	-	-	-	-	-	
CSNP	1	Rossi Restroom	1,359,534	-	1,356,237	-	3,297	-	1,359,534	-	-	-	-	-	-	-	-	
CSNP	3	Washington Square Restroom	1,789,147	-	1,784,097	7,351	(2,301)	-	1,789,147	-	-	-	-	-	-	-	-	
NP RESTROOM REPAIR AND REPLACEMENT Total			16,229,786	-	15,506,153	343,129	380,504	1,822,792	14,343,240	-	-	-	-	-	-	-	63,755	
CSNP	UA	Park Forestry Program	3,300,000	-	2,591,624	36,029	672,347	-	3,200,000	-	-	100,000	-	-	-	-	-	
PARK FORESTRY Total			3,300,000	-	2,591,624	36,029	672,347	-	3,200,000	-	-	100,000	-	-	-	-	-	
CSNP	8	Park Trail - Bernal Height	144,090	-	137,342	225	6,523	-	144,090	-	-	-	-	-	-	-	-	
CSNP	8	Park Trail - Billy Goat Hill (Phase II)	61,021	-	61,021	-	-	-	61,021	-	-	-	-	-	-	-	-	
CSNP	8	Park Trail - Corona Heights (Phase II)	203,016	-	203,016	-	-	-	203,016	-	-	-	-	-	-	-	-	
CSNP	1	Park Trail - GGP Oak Woodlands (Phase	330,716	-	276,308	1,312	53,097	-	330,716	-	-	-	-	-	-	-	-	
CSNP	8	Park Trail - Glen Canyon Park (Phase II)	2,087,247	-	1,979,636	87,810	19,802	-	1,766,660	-	-	320,587	-	-	-	-	-	
CSNP	7	Park Trail - Grandview (Phase I)	304,264	-	304,264	-	-	-	304,264	-	-	-	-	-	-	-	-	
CSNP	7/8	Park Trail - Twin Peaks (Phase II)	375,247	-	154,860	5,798	214,589	-	244,206	-	-	131,041	-	-	-	-	-	
CSNP	10	Park Trail - Bayview Hill Trail Restoration	45,000	-	126	-	44,874	-	45,000	-	-	-	-	-	-	-	-	
CSNP	10/11	Park Trail - McClaren Park Trail	524,932	-	488,270	4,828	31,834	-	350,403	-	-	174,529	-	-	-	-	-	
CSNP	7	Park Trail - Mount Davidson Trail	24,000	-	-	-	24,000	-	24,000	-	-	-	-	-	-	-	-	
CSNP	UA	Park Trail Reconstruction Program	1,526,623	-	259,534	4,778	1,262,311	-	1,526,623	-	-	-	-	-	-	-	-	
PARK TRAIL RECONSTRUCTION Total			5,626,157	-	3,664,376	104,750	1,657,031	-	5,000,000	-	-	626,157	-	-	-	-	-	
2008 CLEAN & SAFE NEIGHBORHOOD PARKS G.O. BOND			172,064,791	-	159,659,827	4,887,369	7,517,595	3,062,196	144,214,779	550,430	1,592,999	7,895,505	7,866,864	3,318,082	1,744	9,696	3,552,497	
ACQU	CW	Acquisition General	30,566,760	-	16,610,851	627,851	13,328,058	688,175	-	-	27,710,653	1,583,500	-	-	-	-	584,432	
ACQUISITION Total			30,566,760	-	16,610,851	627,851	13,328,058	688,175	-	-	27,710,653	1,583,500	-	-	-	-	584,432	
ACQUISITION Total			30,566,760	-	16,610,851	627,851	13,328,058	688,175	-	-	27,710,653	1,583,500	-	-	-	-	584,432	
ACQU	1	Lincoln Park Master Plan	45,712	-	-	-	45,712	-	-	-	-	-	45,712	-	-	-	-	
DISTRICT 1 Total			45,712	-	-	-	45,712	-	-	-	-	-	45,712	-	-	-	-	
NP	2	Alta Plaza Park Pathways Improvement	878,000	-	13,628	-	864,372	-	-	-	-	-	-	-	-	-	878,000	

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES									
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
NP	2	Noe Valley Town Square Square	1,086,053	-	-	-	1,086,053	-	-	-	-	342,510	743,543	-	-	-	-
DISTRICT 2 Total			1,086,053	-	-	-	1,086,053	-	-	-	-	342,510	743,543	-	-	-	-
NP	3	Coit Memorial Tower	2,585,000	-	2,552,195	22,193	10,613	685,000	-	-	-	-	1,900,000	-	-	-	-
NP	3	Fay House Stabilization	350,000	-	120,616	16,337	213,047	250,000	-	-	-	-	100,000	-	-	-	-
NP	3	Fay Park - Restroom	139,107	-	139,107	-	-	48,149	-	-	-	23,770	-	-	67,188	-	-
NP	3	Ferry Park (Block 202 and 203 Justin Her	1,672,206	-	1,670,574	-	1,633	-	-	-	-	-	-	-	-	1,672,206	-
NP	3	Huntington Park PG	20,000	-	20,000	-	-	-	-	-	-	-	-	20,000	-	-	-
NP	3	North Beach PG - Master Plan (WSQ)	174,334	-	174,334	-	-	174,334	-	-	-	-	-	-	-	-	-
NP	3	Portsmouth Square Improvement	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
NP	3	Portsmouth Square Improvement	405,000	365,000	34,853	-	5,147	-	-	-	40,000	-	-	-	-	-	365,000
NP	3	Telegraph Hill	1,583,470	-	1,494,851	79,109	9,509	-	-	-	133,470	-	-	-	-	-	1,450,000
NP	3	Union Square Plaza-ADA Remediation	1,375,000	-	749,371	501,603	124,025	-	-	-	-	-	-	-	-	1,375,000	-
DISTRICT 3 Total			8,304,117	365,000	6,955,901	619,243	363,973	1,157,483	-	-	197,240	-	2,000,000	87,188	-	3,412,206	1,450,000
NP	4	South Sunset Recreation Center Clubhou	220,840	-	-	-	220,840	-	-	-	-	-	-	-	-	-	220,840
NP	4	West Sunset Playground Renovation	1,854,575	-	1,826,540	-	28,035	-	-	-	-	754,575	-	-	-	-	1,100,000
NP	4	Trocadero Clubhouse	525,000	-	431,129	70,753	23,118	-	-	-	-	-	-	-	-	-	525,000
DISTRICT 4 Total			2,600,415	-	2,257,668	70,753	271,994	-	-	-	-	754,575	-	-	-	-	1,845,840
NP	5	Buchanan Street Mall Playground Assess	25,000	-	-	-	25,000	-	-	-	-	-	-	-	-	-	25,000
NP	5	Hayes Valley PG	2,856,539	-	2,813,838	-	42,702	-	-	-	39,458	-	-	739,568	-	-	2,077,513
NP	5	Lily Pond Frog Eradication	45,788	-	44,565	368	856	-	-	-	-	45,788	-	-	-	-	-
DISTRICT 5 Total			2,927,327	-	2,858,403	368	68,557	-	-	-	39,458	-	45,788	739,568	-	-	2,102,513
NP	6	17th & Folsom Park	6,352,425	-	3,088,051	24,220	3,240,154	-	-	-	54,121	3,200,000	478,304	-	-	2,420,000	200,000
NP	6	Civic Center Garage Elevator Repair	2,102,152	-	972,764	835,782	293,605	850,000	-	-	252,152	-	-	-	-	-	1,000,000
NP	6	Civic Center Plaza - ADA	2,100,000	-	1,461,069	43,657	595,274	-	-	-	-	-	-	-	-	-	2,100,000
NP	6	Rincon Hill - Guy Place Park	3,000,000	-	207,319	91,796	2,700,885	-	-	-	-	-	-	-	-	3,000,000	-
DISTRICT 6 Total			13,554,577	-	5,729,203	995,455	6,829,919	850,000	-	-	306,273	3,200,000	478,304	-	-	5,420,000	3,300,000
NP	7	Balboa Park Improvement - TPL Initiative	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
NP	7	District 7 Falling Playgrounds Renovation	133,585	-	-	-	133,585	-	-	-	-	-	-	-	-	-	133,585
NP	7	Golden Gate Heights Park	121,700	-	-	5,000	116,700	-	-	-	-	-	-	-	-	-	121,700
NP	7	Lake Merced Improvement	1,335,000	-	1,358,294	-	(23,294)	200,000	-	-	-	-	335,000	-	-	-	800,000
NP	7	Midtown Terrace Clubhouse Re-Roof	84,866	-	84,718	-	148	-	-	-	-	84,866	-	-	-	-	-
NP	7	Presidio Heights Playground	184,997	-	175,533	-	9,464	-	-	-	174,997	-	-	10,000	-	-	-
NP	7	West Portal Playground	250,000	-	-	-	250,000	-	-	-	-	-	-	-	-	-	250,000
DISTRICT 7 Total			2,110,148	-	1,618,545	5,000	486,603	200,000	-	-	174,997	-	419,866	10,000	-	-	1,305,285
NP	8	Buena Vista Park - Master Plan	20,000	-	8,899	-	11,101	20,000	-	-	-	-	-	-	-	-	-
NP	8	Buena Vista Park Phase II	280,407	-	275,630	-	4,777	-	-	-	45,000	107,500	127,907	-	-	-	-
NP	8	Buena Vista Park-Urban Forestry Divisor	138,164	-	70,488	-	67,676	-	-	-	38,164	-	-	-	-	-	100,000
NP	8	Randall Museum Renovation	6,021,565	-	883,454	307,074	4,831,037	300,000	-	-	-	5,477,193	-	244,372	-	-	-
DISTRICT 8 Total			6,460,136	-	1,238,471	307,074	4,914,591	320,000	-	-	83,164	5,584,693	127,907	244,372	-	-	100,000
NP	10	Franklin Square Improvemenet	40,000	-	-	-	40,000	-	-	-	-	-	-	-	-	40,000	-
NP	10	Jackson Playground	135,000	-	-	-	135,000	-	-	-	-	-	-	-	-	110,000	25,000
NP	10	Hilltop Park	210,000	-	43,593	-	166,407	-	-	-	100,000	-	-	110,000	-	-	-
NP	10	Herz Playground	300,000	-	72,730	125,487	101,783	-	-	-	-	-	-	-	-	-	300,000
NP	10	Little Hollywood Phase 2	516,181	-	322,827	150,323	43,031	-	-	-	180,000	-	-	-	-	-	336,181
NP	10	Potrero Hill PG	1,984,431	-	1,968,045	-	16,387	-	-	-	58,356	-	1,831,500	-	-	-	94,575
NP	10	Potrero Hill RC Trail Lighting	180,000	-	-	-	180,000	-	-	-	-	-	-	-	-	180,000	-
NP	10	Visitation Valley - Hilltop to Bayview Hill	791,000	-	-	-	791,000	-	-	-	-	-	-	-	-	791,000	-
NP	10	Youngblood-Coleman Restroom	407,464	-	407,464	-	-	-	-	-	407,464	-	-	-	-	-	-
DISTRICT 10 Total			4,564,076	-	2,814,658	275,809	1,473,608	-	-	-	745,820	-	1,831,500	110,000	-	1,121,000	755,756
NP	11	Crocker Amazon Playfield	200,000	-	185,619	-	14,381	200,000	-	-	-	-	-	-	-	-	-
NP	11	Geneva Office Bldg	878,584	-	816,380	59,902	2,303	-	-	-	-	-	-	-	-	-	878,584
DISTRICT 11 Total			1,078,584	-	1,001,999	59,902	16,683	200,000	-	-	-	-	-	-	-	-	878,584
NPC	99	Sharp Park Golf Course Irrigation Retrofit	549,000	-	490,578	-	58,422	-	-	299,000	-	-	-	-	-	-	250,000
NPC	99	Sharp Park Infrastructure and Pump Hou	1,209,684	-	400,880	606,519	202,285	-	-	-	290,000	-	5,808	-	-	-	913,876
NPC	99	Sharp Park Pump Replacement	850,000	-	507,896	80,796	261,308	-	-	-	-	-	-	-	-	-	850,000
99 OUTSIDE SF Total			2,608,684	-	1,399,354	687,315	522,014	-	-	299,000	290,000	-	5,808	-	-	-	2,013,876
NP	CW	Emerging Needs Projects	28,961	-	-	-	28,961	-	-	-	-	28,961	-	-	-	-	-
NP	CW	FY15 Add Back	280,000	-	-	-	280,000	-	-	-	-	-	-	-	-	-	280,000

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES								GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
NP	CW	Master Neighborhood Bond	2,086,061	-	1,927,429	-	158,632	2,086,061	-	-	-	-	-	-	-	-	-	-
NP	CW	Other Program Costs	28,619	-	28,619	-	-	28,619	-	-	-	-	-	-	-	-	-	-
NP	CW	Program Management Cost	13,334,923	-	11,824,306	157,133	1,353,483	-	-	-	13,334,923	-	-	-	-	-	-	-
NP	CW	Program Reserve	2,504,388	-	4,333	40,000	2,460,055	-	-	-	-	-	2,504,388	-	-	-	-	-
NP	CW	Revenue Bond Issuance Cost	3,206,504	-	244,271	-	2,962,233	-	-	-	-	-	3,206,504	-	-	-	-	-
CITY-WIDE Total			21,469,456	-	14,028,959	197,133	7,243,364	2,114,681	-	-	13,334,923	-	5,739,853	-	-	-	-	280,000
NP	UA	Master Community Pools	19,247	-	-	-	19,247	-	-	-	19,247	-	-	-	-	-	-	-
NP	UA	Master Mini-Parks	97,573	-	97,573	-	-	-	-	-	-	-	-	6,400	-	-	-	91,173
NP	UA	Master Parks & Squares	1,535,911	-	1,475,958	-	59,954	-	-	-	475,954	-	-	-	-	-	-	1,059,958
NP	UA	Master Playgrounds	225,715	-	183,056	16,313	26,346	-	-	-	216,965	8,750	-	-	-	-	-	-
NP	UA	Master Rec Centers	127,205	-	-	-	127,205	-	-	-	127,205	-	-	-	-	-	-	-
NP	UA	Master Regional Parks	197,927	-	164,150	33,777	-	-	-	-	197,927	-	-	-	-	-	-	-
NP	UA	Master Signage & Information	823,671	-	612,755	29,231	181,685	-	-	-	-	-	-	-	-	-	-	823,671
UNALLOCATED Total			3,027,250	-	2,533,492	79,321	414,437	-	-	-	1,037,298	8,750	-	6,400	-	-	-	1,974,802
ACTIVE NEIGHBORHOOD Parks PROJECTS Total			70,714,535	365,000	42,450,282	3,297,372	24,601,881	4,842,164	-	299,000	16,551,682	9,536,986	11,449,313	1,197,528	-	9,953,206	16,884,655	
ACTIVE PROJECTS Total			332,892,414	365,000	228,035,155	13,958,996	90,533,263	8,592,535	144,214,779	53,536,080	45,885,334	20,974,475	19,316,177	4,719,095	1,744	14,346,902	21,305,295	
NPC	1	Argonne PG & Clubhouse	3,005,971	-	3,005,971	-	-	2,019,613	-	-	321,930	664,428	-	-	-	-	-	-
NPC	1	Cabrillo PG Retaining Wall	811,755	-	811,755	-	-	-	-	-	427,351	-	-	-	-	-	-	384,403
NPC	1	Lincoln Playground	1,319,225	-	1,319,225	-	-	-	-	-	7,134	-	812,091	-	-	-	-	500,000
NPC	1	Parcel 4 Natural Area & Signage	301,751	-	301,751	-	-	-	-	-	201,751	-	-	-	-	-	-	100,000
NPC	1	Richmond RC	6,447,426	-	6,447,426	-	-	-	-	-	6,397,426	-	-	-	-	-	-	50,000
NPC	1	Rochambeau PG & Clubhouse	2,001,883	-	2,001,883	-	-	1,680,020	-	-	317,863	-	-	-	-	-	-	4,000
NPC	1	Rossi PG - Children's PS	1,368,303	-	1,368,303	-	-	831,991	-	-	286,312	-	-	-	-	-	-	250,000
DISTRICT 1 Total			15,256,315	-	15,256,315	-	-	4,531,625	-	-	7,959,768	664,428	812,091	-	-	-	-	1,288,403
NPC	2	Alta Plaza Park - Children's PS	817,812	-	817,812	-	-	332,016	-	-	132,742	25,000	-	-	-	-	-	328,054
NPC	2	Alta Plaza Irrigation	936,130	-	930,176	-	5,954	-	-	-	-	-	-	-	-	-	-	936,130
NPC	2	Moscone PG - Children's PS	864,059	-	864,059	-	-	758,143	-	-	63,016	-	-	-	-	-	-	42,900
NPC	2	Moscone Recreation Center Phase 1	7,843,103	-	7,843,103	-	-	1,513,441	-	-	161,275	2,067,176	4,101,210	-	-	-	-	-
NPC	2	Palace of Fine Arts - HS	13,091,012	-	13,055,604	26,568	8,841	1,643,449	-	-	698,326	3,451,250	-	6,097,987	-	-	-	1,200,000
NPC	2	Palace of Fine Arts Park (incl Lagoon)	3,776,502	-	3,776,502	-	-	504,414	-	-	154,048	1,803,170	-	1,314,870	-	-	-	-
NPC	2	PFA Parking Strategies - SFCTA	606,757	-	606,757	-	-	-	-	-	-	-	-	-	-	-	-	606,757
DISTRICT 2 Total			27,935,375	-	27,894,012	26,568	14,795	4,751,464	-	-	1,209,407	7,346,596	4,101,210	7,412,857	-	-	-	3,113,841
NPC	3	Chinese Playground	336,736	-	336,736	-	-	-	-	-	21,310	315,426	-	-	-	-	-	-
NPC	3	Chinese RC Feasibility Study	457,441	-	457,441	-	-	344,466	-	-	112,975	-	-	-	-	-	-	-
NPC	3	Coit Tower Renovation	302,149	-	293,774	-	8,376	-	-	-	302,149	-	-	-	-	-	-	-
NPC	3	Fay Park - Garden	915,855	-	915,855	-	-	137,684	-	-	602,057	-	-	92,516	-	-	-	83,597
NPC	3	Helen Wills Park & Clubhouse	3,442,767	-	3,425,767	-	17,000	1,296,533	-	-	619,252	1,500,000	-	26,982	-	-	-	-
NPC	3	Mid-Embarcadero-Music Conc & One Ma	228,948	-	175,870	-	53,077	-	-	-	128,948	-	-	-	-	100,000	-	-
NPC	3	North Beach PG - Pool & Clubhouse	9,863,318	-	9,863,318	-	-	3,433,701	-	-	4,109,595	-	-	-	-	-	-	2,320,021
NPC	3	Pioneer Park	2,374,632	-	2,374,632	-	-	-	-	-	639,652	420,000	-	-	-	-	-	1,314,980
NPC	3	Pioneer Park Coit Tower	9,259	-	9,259	-	-	9,259	-	-	-	-	-	-	-	-	-	-
NPC	3	Portsmouth Square PG - Clubhouse	2,387,630	-	2,387,630	-	-	-	-	-	1,206,005	-	-	73,000	1,108,625	-	-	-
NPC	3	St. Mary's Square	2,274,081	-	2,274,081	-	-	1,429,379	-	-	763,202	81,500	-	-	-	-	-	-
NPC	3	Union Square	4,945,511	-	4,945,511	-	-	-	-	-	-	-	-	-	-	4,945,511	-	-
NPC	3	Washington Square Paving Only	43,028	-	43,028	-	-	-	-	-	43,028	-	-	-	-	-	-	-
NPC	3	Woh Hei Yuen Clubhouse	1,563,903	-	1,563,903	-	-	-	-	-	1,563,903	-	-	-	-	-	-	-
DISTRICT 3 Total			29,145,257	-	29,066,804	-	78,453	6,641,762	-	-	10,121,336	2,316,926	-	192,498	1,108,625	5,045,511	-	3,718,598
NPC	4	Larsen Park Sava Pool	16,083,976	-	16,040,722	-	43,254	1,546,457	-	-	-	-	10,429,847	-	-	-	-	4,107,672
NPC	4	McCoppin Square - Irrigation	466,300	-	466,300	-	-	-	-	-	13,556	-	-	-	-	-	-	452,744
NPC	4	Parkside Square - Children's PS / Landsc	1,572,991	-	1,572,991	-	-	1,119,217	-	-	102,624	-	-	-	-	-	-	351,150
NPC	4	Pine Lake Park - Meadow	4,847,580	-	4,847,580	-	-	3,059,862	-	-	117,718	1,670,000	-	-	-	-	-	-
NPC	4	South Sunset PG - Children's PS	847,270	-	847,270	-	-	665,667	-	-	131,603	50,000	-	-	-	-	-	-
NPC	4	Stern Grove - Concert Meadow	384,831	-	384,831	-	-	384,831	-	-	-	-	-	-	-	-	-	-
NPC	4	Stern Grove - Master Plan	1,005,093	-	1,005,093	-	-	966,268	-	-	38,825	-	-	-	-	-	-	-
NPC	4	West Sunset PG - Fence Replacement	4,512	-	4,512	-	-	4,512	-	-	-	-	-	-	-	-	-	-
DISTRICT 4 Total			25,212,554	-	25,169,300	-	43,254	7,746,815	-	-	404,326	1,720,000	10,429,847	-	-	-	-	4,911,566
NPC	5	Alamo Square - Children's PS	1,288,826	-	1,288,826	-	-	854,184	-	-	383,982	50,000	-	-	-	-	-	660
NPC	5	Alamo Square - Irrigation Renovation	1,456,636	-	343,386	942	1,112,308	-	-	-	-	-	-	-	-	-	-	1,456,636

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES									
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
NPC	5	Hamilton PG & RC & Pool	17,858,204	-	17,858,204	-	-	915,311	-	-	-	443,599	-	16,249,294	-	-	250,000
NPC	5	Japantown Peace Plaza & Pagoda	2,965,469	-	2,965,469	-	-	-	-	-	-	328,578	-	-	700,000	-	1,936,890
NPC	5	Koshland Park	1,449,697	-	1,449,697	-	-	500,597	-	-	-	549,100	-	-	400,000	-	-
NPC	5	Western Addition Improvement	272,487	-	271,187	-	1,300	-	-	-	-	-	-	-	-	-	272,487
DISTRICT 5 Total			25,291,319	-	24,176,769	942	1,113,608	2,270,092	-	-	-	1,705,260	50,000	16,249,294	1,100,000	-	3,916,673
NPC	6	Franklin Square & Youngblood Coleman-	2,425,415	-	2,425,415	-	-	315,677	-	-	-	1,899,739	200,000	-	-	-	10,000
NPC	6	Franklin Square Park Renovation	1,189,489	-	1,177,625	-	11,864	-	-	-	-	-	-	741,896	-	-	447,593
NPC	6	Hoff Street Park	1,308,577	-	1,308,577	-	-	669,744	-	-	-	638,833	-	-	-	-	-
NPC	6	Hyde-Turk Mini Park	521,166	-	521,166	-	-	-	-	-	-	501,166	-	-	-	-	20,000
NPC	6	Jefferson Square Assessment	4,997	-	4,997	-	-	-	-	-	-	4,997	-	-	-	-	-
NPC	6	Margaret Hayward PG Historic CH	979,424	-	979,424	-	-	-	-	-	-	-	-	-	-	-	979,424
NPC	6	Sgt. John Macaulay Park	618,775	-	618,775	-	-	-	-	-	-	618,775	-	-	-	-	-
NPC	6	SOMA Park (Victoria Manalo Draves Park	4,276,063	-	3,887,395	-	388,668	1,546,877	-	-	-	429,039	1,679,000	-	-	371,147	250,000
NPC	6	South Park Fencing	87,067	-	87,067	-	-	-	-	-	-	87,067	-	-	-	-	-
DISTRICT 5 Total			11,410,974	-	11,010,442	-	400,532	2,532,298	-	-	-	4,179,615	1,879,000	741,896	-	371,147	1,707,018
NPC	7	Aptos Playground	3,029,309	-	3,029,309	-	-	2,865,399	-	-	-	34,000	-	-	-	-	129,915
NPC	7	Aptos Playground Phase II	820,647	-	820,647	-	-	22,768	-	-	-	127,000	-	-	-	-	670,879
NPC	7	Harding Park Clubhouse	8,285,612	-	7,751,057	-	534,555	-	-	-	-	40,000	3,500,000	-	-	-	4,745,612
NPC	7	Harding Park GC Renovation	10,703,596	-	10,703,596	-	-	-	-	-	-	1,124,321	9,579,275	-	-	-	-
NPC	7	Harding Park Maintenance Facility	2,744,694	-	2,744,694	-	-	-	-	-	-	715,661	2,029,033	-	-	-	-
NPC	7	Harding Park Parking Lot	1,652,740	-	1,652,740	-	-	-	-	-	-	133,421	1,519,319	-	-	-	-
NPC	7	J.P. Murphy PG - Clubhouse	4,189,207	-	4,189,207	-	-	3,707,240	-	-	-	481,966	-	-	-	-	-
NPC	7	Junipero Serra PG -Clubhouse (Phase 1)	3,363,150	-	3,363,150	-	-	1,850,000	-	-	-	433,655	-	740,000	-	-	339,495
NPC	7	Lake Merced Fishing Pier Replacement	1,481,991	-	1,481,991	-	-	-	-	-	-	-	-	-	-	1,349,991	132,000
NPC	7	Lake Merced Habitat Entrance Natural Ar	78,025	-	78,026	-	(0)	-	-	-	-	78,025	-	-	-	-	-
NPC	7	Lake Merced Master Plan	14,232	-	14,232	-	-	-	-	-	-	14,232	-	-	-	-	-
NPC	7	Lake Merced Overlook and Trail	243,968	-	220,098	-	23,871	-	-	-	-	98,108	-	-	-	-	145,860
NPC	7	Midtown Terrace Playground	1,257,990	-	1,257,990	-	-	-	-	-	-	-	1,257,990	-	-	-	-
NPC	7	Midtown Terrace Reservoir Top	38,792	-	38,792	-	-	5,000	-	-	-	33,792	-	-	-	-	-
NPC	7	Miraloma PG	455,374	-	455,373	-	0	-	-	-	-	-	-	-	-	-	455,374
NPC	7	Sunnyside Clubhouse & PG	3,197,275	-	3,196,673	-	602	3,117,630	-	-	-	63,268	-	16,378	-	-	-
NPC	7	Sunnyside Clubhouse Phase II	709,506	-	709,506	-	-	617,399	-	-	-	81,806	-	10,302	-	-	-
NPC	7	Sunnyside Conservatory	4,205,829	-	4,200,982	-	4,847	992,532	-	-	-	173,829	-	-	-	-	3,039,468
NPC	7	West Portal Playground/Clubhouse	2,207,307	-	2,207,307	-	-	2,049,770	-	-	-	157,537	-	-	-	-	-
DISTRICT 7 Total			48,679,243	-	48,115,368	-	563,874	15,227,733	-	-	-	3,790,620	16,627,627	2,024,670	-	1,349,991	9,658,602
NPC	8	Buena Vista Park Landscape Imp.	2,542,406	-	2,542,406	-	-	43,838	-	-	-	55,927	-	2,408,368	-	34,273	-
NPC	8	Corona Heights Natural Areas	29,005	-	29,005	-	-	-	-	-	-	29,005	-	-	-	-	-
NPC	8	Douglass PG	260,660	-	260,660	-	-	249,290	-	-	-	11,370	-	-	-	-	-
NPC	8	Duboce Park - Children's PS	25,000	-	25,000	-	-	-	-	-	-	25,000	-	-	-	-	-
NPC	8	Duboce Park - Harvey Milk Center	11,574,366	-	11,574,366	-	-	7,300,595	-	-	-	977,719	1,800,000	1,496,052	-	-	-
NPC	8	Duboce Park - Scott Street Labyrinth	94,266	-	94,266	-	-	-	-	-	-	94,266	-	-	-	-	-
NPC	8	Duboce Park-Dog Play Area	273,000	-	209,931	-	63,069	-	-	-	-	15,000	-	-	-	-	258,000
NPC	8	Eureka Valley PG - RC	5,786,438	-	5,786,438	-	-	3,700,550	-	-	-	2,085,888	-	-	-	-	-
NPC	8	Glen Park PG - Canyon - NA	503,000	-	439,250	-	63,750	-	-	-	-	253,000	250,000	-	-	-	-
NPC	8	Glen Park PG - Canyon & Assessment	312,403	-	312,403	-	-	95,196	-	-	-	217,207	-	-	-	-	-
NPC	8	Mission Dolores Park PG-Clubhouse	24,326	-	24,326	-	-	24,326	-	-	-	-	-	-	-	-	-
NPC	8	Noe Courts Playground	486,398	-	467,474	-	18,924	-	-	-	-	-	-	-	-	-	486,398
NPC	8	Noe Courts Retaining Wall	157,324	-	157,324	-	-	157,324	-	-	-	-	-	-	-	-	-
NPC	8	Randall Museum - Grounds	1,958,869	-	1,958,869	-	-	1,308,013	-	-	-	463,618	-	-	187,238	-	-
NPC	8	Upper Noe Dog Park	68,299	-	68,299	-	-	66,031	-	-	-	2,268	-	-	-	-	-
NPC	8	Upper Noe PG - RC	11,351,494	-	11,351,494	-	-	10,524,619	-	-	-	126,875	-	-	-	-	700,000
NPC	8	Walter Haas Playground	1,713,191	-	1,713,191	-	-	1,302,000	-	-	-	411,191	-	-	-	-	-
DISTRICT 8 Total			37,160,446	-	37,014,702	-	145,743	24,771,782	-	-	-	4,743,336	2,075,000	3,904,420	187,238	34,273	1,444,398
NPC	9	24th Street Mini Park	1,051,674	-	1,051,674	-	-	282,935	-	-	-	689,172	79,567	-	-	-	-
NPC	9	Bernal Heights Park (Phase I)	660,462	-	660,462	-	-	103,937	-	-	-	556,525	-	-	-	-	-
NPC	9	Bernal Heights Park (Phase II)	363,773	-	363,773	-	-	21,167	-	-	-	342,606	-	-	-	-	-
NPC	9	Garfield Square - Children's PS & PF	970,022	-	970,022	-	-	500,925	-	-	-	469,098	-	-	-	-	-
NPC	9	Garfield Square - Master Plan	29,245	-	29,245	-	-	29,245	-	-	-	-	-	-	-	-	-

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES										
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT	
NPC	9	Holly Park	2,112,319	-	2,112,319	-	-	1,267,018	-	-	-	72,151	773,150	-	-	-	-	-
NPC	9	Mission Pool	850,810	-	850,810	-	-	86,743	-	-	-	764,066	-	-	-	-	-	-
NPC	9	Parque Ninos Unidos - Clubhouse	2,523,836	-	2,523,836	-	-	1,620,000	-	-	-	903,836	-	-	-	-	-	-
NPC	9	Rolph Park PG & Clubhouse (Phase 1)	3,292,657	-	3,292,657	-	-	2,343,423	-	-	-	131,522	-	-	-	-	-	817,712
NPC	9	St. Mary's PG	3,178,697	-	2,779,262	-	399,435	312,559	-	-	-	50,000	-	2,816,138	-	-	-	-
NPC	9	St. Mary's PG - Dog Park	114,097	-	114,097	-	-	114,097	-	-	-	-	-	-	-	-	-	-
DISTRICT 9 Total			15,147,592	-	14,748,158	-	399,435	6,682,048	-	-	3,978,977	852,717	2,816,138	-	-	-	-	817,712
NPC	10	Bayview PG - Martin Luther King, Jr., Pod	9,977,521	-	9,977,521	-	-	706,539	-	-	-	6,326,488	-	-	-	-	-	2,944,493
NPC	10	Herz PG - Coffman Pool	10,689,146	-	10,689,146	-	-	8,650,342	-	-	-	538,804	-	-	-	-	-	1,500,000
NPC	10	India Basin Natural Area	114,811	-	104,905	-	9,905	-	-	-	-	114,811	-	-	-	-	-	-
NPC	10	India Basin Ph. I & II	344,754	-	344,754	-	-	-	-	-	-	344,754	-	-	-	-	-	-
NPC	10	India Basin Ph. III (Wetlands Restoration)	159,198	-	159,198	-	-	-	-	-	-	61,268	97,930	-	-	-	-	(0)
NPC	10	Joseph Lee PG & RC	9,971,714	-	9,971,714	-	-	8,453,327	-	-	-	318,426	500,000	-	-	-	-	699,961
NPC	10	Kelloch - Velasco Park	1,861,263	-	1,602,303	192,732	66,228	522,233	-	-	-	40,600	-	680,923	-	-	-	617,507
NPC	10	Little Hollywood Park	545,977	-	545,977	-	-	-	-	-	-	101,132	-	-	-	-	-	444,845
NPC	10	Louis Sutter PG	764,384	-	764,384	-	-	-	-	-	-	-	-	-	-	-	764,384	-
NPC	10	McLaren Park - Landscape Improvement	2,349,585	-	2,349,585	-	-	-	-	-	-	-	-	-	-	-	2,349,585	-
NPC	10	McLaren Park - McNab Lake Island	61,929	-	61,929	-	-	-	-	-	-	-	-	-	-	-	61,929	-
NPC	10	McLaren Park - Yosemite Marsh Renovat	648,570	-	635,259	13,311	151,980	-	-	-	24,844	150,716	-	-	-	-	-	321,029
NPC	10	Palou/Phelps Mini Park	116,947	-	116,947	-	-	-	-	-	-	116,947	-	-	-	-	-	-
NPC	10	Potrero del Sol	2,927,175	-	2,921,269	-	5,907	781,645	-	-	-	110,001	728,530	-	7,000	-	-	1,300,000
NPC	10	Potrero Hill Mini Park	9,895	-	9,895	-	-	-	-	-	-	9,895	-	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)- Senior F	509,833	-	509,833	-	-	347,607	-	-	-	64,187	98,039	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)- Tioga Ld	1,834,647	-	1,834,647	-	-	822,983	-	-	-	-	-	-	-	-	-	1,011,663
NPC	10	Visitacion Valley Greenway(RT)- VV Day	965,489	-	965,489	-	-	-	-	-	-	200,000	-	-	-	-	-	765,489
NPC	10	Visitacion Valley Greenway(RT)-Agricultu	2,454	-	2,454	-	-	-	-	-	-	2,454	-	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)-Campbe	931,481	-	931,481	-	-	166,420	-	-	-	272,561	492,500	-	-	-	-	-
NPC	10	Visitacion Valley PG - Clubhouse	2,776,475	-	2,776,475	-	-	703,658	-	-	-	2,072,817	-	-	-	-	-	-
NPC	10	Youngblood-Coleman PG - Clubhouse	48,554	-	48,554	-	-	48,180	-	-	-	373	-	-	-	-	-	-
DISTRICT 10 Total			47,611,802	-	47,323,719	192,732	95,350	21,354,914	-	-	10,520,362	2,267,716	680,923	7,000	3,175,898	-	9,604,988	
NPC	11	Balboa Park - MP	3,693	-	3,693	-	-	3,693	-	-	-	-	-	-	-	-	-	-
NPC	11	Balboa Park - Restroom	581,634	-	581,634	-	-	131,634	-	-	-	450,000	-	-	-	-	-	(0)
NPC	11	Brazil St. Improvements	376,631	-	126,631	-	250,000	-	-	-	-	-	-	-	-	-	-	376,631
NPC	11	Brooks Park - Community Garden	314,459	-	314,459	-	-	-	-	-	-	164,459	-	-	-	-	-	150,000
NPC	11	Crocker Amazon PG - Children's PS Pha	366,460	-	366,460	-	-	5,000	-	-	-	274,434	-	-	-	-	-	87,027
NPC	11	Crocker Amazon PG - Skateboard Park	633,694	-	633,694	-	-	-	-	-	-	400,000	-	-	-	170,382	-	63,312
NPC	11	Excelsior Playground	1,255,351	-	1,255,351	-	-	1,205,351	-	-	-	50,000	-	-	-	-	-	-
NPC	11	Excelsior Playground Lights	188,862	-	188,862	-	-	-	-	-	-	-	-	-	-	-	-	188,862
NPC	11	Geneva Car Barn Improvements	1,236,579	-	769,566	463,343	3,670	838,000	-	-	-	398,579	-	-	-	-	-	-
NPC	11	Lessing/Sears Mini Park	427,203	-	427,203	-	-	350,142	-	-	-	77,061	-	-	-	-	-	-
NPC	11	Minnie & Lovie Ward (Oceanview) RC & I	15,705,555	-	15,705,555	-	-	11,473,375	-	-	-	585,852	2,707,243	-	-	-	-	939,085
DISTRICT 11 Total			21,090,120	-	20,373,107	463,343	253,670	14,007,194	-	-	2,400,385	2,707,243	-	-	170,382	-	1,804,916	
NPC	99	Camp Mather	19,690	-	24,604	-	(4,914)	-	-	-	-	-	-	-	-	-	-	19,690
NPC	99	Lincoln & Sharp Irrigation	620,976	-	620,976	-	-	-	-	-	-	-	-	-	-	-	-	620,976
NPC	99	Sharp Park Recycled Water Project	343,939	-	343,909	-	30	-	-	-	-	-	-	-	-	-	-	343,939
NPC	99	Sharp Park Rifle Range	1,791,098	-	1,765,362	42,594	(16,858)	-	-	-	-	1,241,906	-	-	-	-	-	549,193
NPC	99	Sharp Park Water Tank	133,170	-	131,358	-	1,812	-	-	-	-	133,170	-	-	-	-	-	-
99 OUTSIDE SF Total			2,908,874	-	2,886,209	42,594	(19,929)	-	-	-	1,375,076	-	-	-	-	-	-	1,533,798
COMPLETED NEIGHBORHOOD PARKS PROJECTS Total			306,849,871	-	303,034,905	726,179	3,088,786	110,517,728	-	-	52,388,468	38,507,252	41,760,488	8,899,593	5,839,169	5,416,658	43,520,514	
COMPLETED PROJECTS Total			306,849,871	-	303,034,905	726,179	3,088,786	110,517,728	-	-	52,388,468	38,507,252	41,760,488	8,899,593	5,839,169	5,416,658	43,520,514	
CON	CW	Contingency	13,111,073	-	9,059,721	673,303	3,378,050	-	-	-	-	13,111,073	-	-	-	-	-	-
CONTINGENCY Total			13,111,073	-	9,059,721	673,303	3,378,050	-	-	-	-	13,111,073	-	-	-	-	-	
CONTINGENCY Total			13,111,073	-	9,059,721	673,303	3,378,050	-	-	-	-	13,111,073	-	-	-	-	-	
ACTIVE PROJECTS Total			208,448	-	207,007	-	1,441	-	-	-	-	-	-	-	-	-	-	
GGP	1	GGP 3rd & Kezar and Panhandle Lightin	379,857	-	379,857	-	-	-	-	-	-	-	37,769	-	-	-	342,088	-
GGP	1	GGP 45th & Lincoln Way PG Restroom I	790,000	-	2,872	-	787,128	-	-	-	-	-	-	-	-	-	-	790,000
GGP	1	GGP Alvord Tunnel	873,340	-	142,585	3,453	727,303	-	-	-	113,340	-	-	-	-	-	-	760,000
GGP	1	GGP Bike Lanes	100,000	-	79,207	10,000	10,793	-	-	-	-	-	-	-	-	-	-	100,000

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES							GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT	
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT				
GGP	1	GGP Bison Paddock	1,074,375	-	1,074,375	-	-	-	-	-	-	3,200	925,722	-	-	129,354	-	16,100
GGP	1	GGP Bison Paddock Fencing	200,000	-	145,355	44,048	10,598	-	-	-	-	-	-	-	-	-	-	200,000
GGP	1	GGP Bowling Green Restroom	183,955	-	183,955	-	-	-	-	-	-	43,955	140,000	-	-	-	-	-
GGP	1	GGP Conservatory of Flowers Reglazing	950,000	-	-	-	950,000	-	-	-	-	-	-	-	-	-	-	950,000
GGP	1	GGP Carrousel	922,960	-	922,960	-	-	-	-	-	-	-	821,033	-	-	-	-	101,927
GGP	1	GGP Children's Quarter Carousel Plaza	1,309,678	-	1,309,678	-	-	-	-	-	161,099	960,000	-	188,579	-	-	-	-
GGP	1	GGP CNG (Compressed Natural Gas) St	100,000	-	100,000	-	-	-	-	-	-	-	-	-	-	-	-	100,000
GGP	1	GGP Conservatory of Flowers Repair	20,502,313	-	20,502,313	-	-	-	-	-	-	8,734,323	-	9,855,728	100,000	-	-	1,812,262
GGP	1	GGP County Fair Building	2,972,077	-	2,972,077	-	-	-	-	-	-	2,738,788	-	233,289	-	-	-	-
GGP	1	GGP East Entrance	1,195,605	-	1,195,605	-	-	-	-	-	-	-	-	-	-	-	1,195,605	-
GGP	1	GGP Equestrian ctr (Stables)	641,290	-	641,290	-	-	-	-	-	51,381	310,085	-	-	-	-	219,653	60,171
GGP	1	GGP Fuhrman Bequest	465,727	-	189,460	-	276,267	-	-	-	-	-	-	(677,273)	-	-	-	1,143,000
GGP	1	GGP Historic Designation	26,972	-	26,972	-	-	-	-	-	-	-	-	-	-	-	26,972	-
GGP	1	GGP Japanese Tea Garden Bridges	811,603	-	811,603	-	-	-	-	-	-	-	-	-	-	-	811,603	-
GGP	1	GGP Japanese Tea Garden Path of Trav	174,301	-	174,301	-	-	-	-	-	-	-	-	-	-	-	174,301	-
GGP	1	GGP Japanese Tea Garden-Historic Str	71,676	-	71,676	-	-	-	-	-	-	-	-	71,676	-	-	-	-
GGP	1	GGP Kezar Pavilion Seismic Evaluation	270,944	-	189,866	-	81,079	-	-	-	20,944	-	-	-	-	-	-	250,000
GGP	1	GGP Kezar Running Track Replacement	3,244,245	-	3,019,161	7,484	217,600	-	-	-	-	-	-	200,000	-	1,044,245	-	2,000,000
GGP	1	GGP Koret Children's Quarters	3,088,466	-	3,088,466	-	-	-	-	-	25,000	2,297,344	-	766,122	-	-	-	0
GGP	1	GGP McLaren Lodge Restoration	306,379	-	306,379	-	-	-	-	-	-	306,379	-	-	-	-	-	-
GGP	1	GGP Millwright Cottage Renovation	1,324,294	-	1,324,294	-	-	-	-	-	128,539	1,195,755	-	-	-	-	-	-
GGP	1	GGP MLK Drive Repaving	3,077,841	-	3,102,499	-	(24,659)	-	-	-	365,394	2,255,176	-	-	-	-	-	457,271
GGP	1	GGP Music Concourse-Cafe Plaza	50,000	-	266	-	49,734	-	-	-	-	-	-	-	-	-	-	50,000
GGP	1	GGP Music Concourse-DeYoung Mus	3,000,000	-	3,000,000	-	-	-	-	-	-	3,000,000	-	-	-	-	-	-
GGP	1	GGP Music Concourse-Fountains	1,608,094	-	1,608,094	-	-	-	-	-	105,141	1,502,953	-	-	-	-	-	-
GGP	1	GGP Music Concourse-Site Furnishings	707,328	-	707,328	-	-	-	-	-	80,725	626,603	-	-	-	-	-	-
GGP	1	GGP Music Concourse-Surface Improver	9,998,386	-	9,887,568	-	110,818	-	-	-	4,554	7,278,658	-	-	-	87,510	-	2,627,664
GGP	1	GGP North & South Lakes	4,204,363	-	4,204,363	-	-	-	-	-	-	-	-	-	-	4,204,363	-	-
GGP	1	GGP Panhandle Pedestrian Safety	500,000	-	6,940	-	493,060	-	-	-	-	-	-	-	-	-	-	500,000
GGP	1	GGP Panhandle Restroom & Curbs	186,534	-	186,534	-	-	-	-	-	-	-	-	-	-	186,534	-	-
GGP	1	GGP Park Aid Station Renovation	2,411,319	-	2,411,319	-	-	-	-	-	615,819	1,795,500	-	-	-	-	-	-
GGP	1	GGP Polo Field Renovation	1,361,745	-	1,352,141	-	9,604	-	-	-	151,745	1,210,000	-	-	-	-	-	-
GGP	1	GGP Portals of the Past	100,000	-	100,000	-	-	-	-	-	-	100,000	-	-	-	-	-	-
GGP	1	GGP Renov & Rehab (State 2000 Bond A	1,239,488	-	1,239,488	-	-	-	-	-	93,634	1,145,853	-	-	-	-	-	-
GGP	1	GGP Rhododendron Dell	2,304,723	-	2,304,723	-	-	-	-	-	206,258	2,073,305	-	-	-	25,160	-	-
GGP	1	GGP Roadway Paving (JFK-WEST TR D	1,428,828	-	1,428,828	-	-	-	-	-	214,984	1,213,844	-	-	-	-	-	-
GGP	1	GGP RPD Projects	5,439,911	-	5,436,842	1,131	1,938	-	-	-	-	-	-	-	-	5,439,911	-	-
GGP	1	GGP Signage	819,950	-	819,950	-	-	-	-	-	134,950	685,000	-	-	-	-	-	-
GGP	1	GGP South/Murphy Windmill Restoration	6,647,381	-	4,878,244	-	1,769,137	-	-	-	597,917	4,260,411	-	563,000	-	-	-	1,226,054
GGP	1	GGP Spreckels Temple of Music	1,541,817	-	1,541,817	-	-	-	-	-	28,293	861,480	-	-	-	529,515	-	122,529
GGP	1	GGP Stow Lake	1,858,259	-	1,858,259	-	-	-	-	-	-	1,700,000	-	-	-	158,259	-	-
GGP	1	GGP Strybing Arboretum (Botanical Gard	3,177,832	-	3,177,832	-	-	-	-	-	12,414	2,960,000	-	65,670	-	-	-	139,748
GGP	1	GGP Transverse Drive (South PerCrosso	2,499,433	-	2,499,433	-	-	-	-	-	-	2,499,433	-	-	-	-	-	-
GGP	1	GGP Urban Forestry Yard	57,800	-	57,800	-	-	-	-	-	-	57,800	-	-	-	-	-	-
GGP	1	GGP West End (Great Highway) Fence)	325,000	-	-	-	325,000	-	-	-	-	-	-	200,000	-	-	-	125,000
GGP	1	GGP Waller Drive	393,567	-	393,567	-	-	-	-	-	-	393,567	-	-	-	-	-	-
GOLDEN GATE PARK PROJECTS Total			96,919,654	-	91,058,139	66,115	5,795,400	-	-	-	3,159,284	54,086,780	200,000	11,266,792	14,675,072	-	-	13,531,725
GOLDEN GATE PARK PROJECTS Total			96,919,654	-	91,058,139	66,115	5,795,400	-	-	-	3,159,284	54,086,780	200,000	11,266,792	14,675,072	-	-	13,531,725
OTH	2	East Harbor Gangway Replacement	202,446	-	202,446	-	-	-	-	-	-	-	-	-	-	-	-	202,446
OTH	1	GGP Music Concourse-CA ACD Sc	125,814,136	-	125,814,135	-	1	-	-	-	-	2,000,000	-	-	-	123,814,136	-	-
OTH	9/10	Mansell Corridor Improvements	109,842	-	113,710	-	(3,868)	-	-	-	109,842	-	-	-	-	-	-	-
OTH	2	Marina East Harbor Sediment Remediatio	2,241,456	-	749,045	46,615	1,445,797	-	-	-	-	-	-	-	-	-	-	2,241,456
OTH	2	Marina West Harbor Renovation	27,811,181	-	27,811,324	-	(143)	-	-	-	-	-	-	-	-	-	-	27,811,181
OTH	2	Marina Yacht Harbor Ped Improvements	60,581	-	57,160	-	3,421	-	-	-	-	-	-	-	-	-	-	60,581
OTH	2	MYH Dredging & Sand Mining/East Harb	49,930	-	49,930	-	0	-	-	-	-	-	-	-	-	-	-	49,930
OTHER MAJOR PROJECTS Total			156,289,573	-	154,797,750	46,615	1,445,209	-	-	-	109,842	2,000,000	-	-	123,814,136	-	-	30,365,595
OTHER MAJOR PROJECTS Total			156,289,573	-	154,797,750	46,615	1,445,209	-	-	-	109,842	2,000,000	-	-	123,814,136	-	-	30,365,595
PFR		Playing Field Replacement	25,313,117	-	18,164,536	3,284,305	3,864,276	768,163	9,716,154	-	15,148	51,120	8,500,000	-	-	-	-	6,262,533

RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT 6-30-15

CATEGORY	DISTRICT	CAPITAL PROJECT NAME	BUDGET	RESERVE	ACTUAL	ENC	BALANCE	FAMIS FUNDING SOURCES									
								NP BOND	CSP BOND	2012 BOND	OSP	GRANT	REV BOND	GIFT	GO BOND 87, 92, 95, 97, 00	SPECIAL AREA FUNDS	GENERAL FUND AND OTHER DEPT
PLAYING FIELD REPLACEMENT Total			25,313,117	-	18,164,536	3,284,305	3,864,276	768,163	9,716,154	-	15,148	51,120	8,500,000	-	-	-	6,262,533
PLAYING FIELD REPLACEMENT Total			25,313,117	-	18,164,536	3,284,305	3,864,276	768,163	9,716,154	-	15,148	51,120	8,500,000	-	-	-	6,262,533
VAR	CW	ADA Coordination	128,021	-	106,179	-	21,842	-	-	-	19,999	-	-	-	-	-	108,022
VAR	CW	Community Garden	2,802,364	-	2,286,091	21,530	494,742	-	-	-	2,700,776	-	-	101,588	-	-	-
VAR	CW	Eastern Neighborhood Impact Fee	1,738,000	-	110,329	907	1,626,764	-	-	-	-	-	-	-	-	1,738,000	-
VAR	CW	Harding Irrigation Retrofit	345,500	-	317,244	-	28,256	-	-	-	-	-	-	-	-	-	345,500
VAR	CW	Kezar Pavillion	72,407	-	72,407	-	-	-	-	-	72,407	-	-	-	-	-	-
VAR	CW	Low Flow Plumbing Installation	300,000	-	100,965	44,533	154,502	-	-	-	-	-	-	-	-	-	300,000
VAR	CW	Natural Areas-Capital Plan Impl & Acquis	1,699,743	-	1,695,405	-	4,338	-	-	-	1,699,743	-	-	-	-	-	-
VAR	CW	Open Space Urban Forestry	1,000,000	-	192,688	1,092	806,220	-	-	-	-	-	-	-	-	-	1,000,000
VAR	CW	ParkRen - Various*	2,709,963	-	2,520,262	7,116	182,584	-	-	-	2,709,217	-	-	745	-	-	-
VAR	CW	ParkRen-ADA Compliance	3,180,071	-	1,529,185	273,858	1,377,028	-	-	-	(5,332)	-	-	-	-	-	3,185,403
VAR	CW	ParkRen-Children's Play Area	1,208	-	1,208	-	-	-	-	-	1,208	-	-	-	-	-	-
VAR	CW	ParkRen-Dog Runs	510,185	-	510,185	-	-	-	-	-	510,185	-	-	-	-	-	-
VAR	CW	ParkRen-Erosion Control	1,413,890	-	612,622	176,872	624,396	-	-	-	68,697	-	-	-	-	-	1,345,193
VAR	CW	ParkRen-Fencing	91,919	-	91,919	-	-	-	-	-	91,919	-	-	-	-	-	-
VAR	CW	ParkRen-Field Rehabilitation	2,061,281	-	2,021,517	-	39,764	-	-	-	36,823	-	-	-	-	-	2,024,457
VAR	CW	ParkRen-Hazard Materails	1,188,014	-	1,178,406	-	9,608	-	-	-	201,667	-	-	-	-	-	986,347
VAR	CW	ParkRen-Irrigation	11,400	-	11,400	-	-	-	-	-	11,400	-	-	-	-	-	-
VAR	CW	ParkRen-Resurfacing	3,436,402	-	2,776,542	160,270	499,590	-	-	-	2,212,926	-	-	-	-	175,000	1,048,475
VAR	CW	ParkRen-Security Systems: Lighting and	1,187,949	-	901,370	26,164	260,415	-	-	-	204,190	-	-	4,028	-	-	979,731
VAR	CW	ParkRen-Structural Maintenance	1,214,184	-	1,194,051	-	20,134	-	-	-	1,214,184	-	-	-	-	-	-
VAR	CW	Portrero Community Garden Retaining W	57,250	-	57,250	-	-	-	-	-	57,250	-	-	-	-	-	-
VAR	CW	Volunteer Program	124,983	-	124,983	-	-	-	-	-	124,983	-	-	-	-	-	-
VARIOUS CITY-WIDE Total			25,274,734	-	18,412,209	712,343	6,150,182	-	-	-	11,859,837	72,407	-	106,361	175,000	1,738,000	11,323,129
VARIOUS CITY-WIDE Total			25,274,734	-	18,412,209	712,343	6,150,182	-	-	-	11,859,837	72,407	-	106,361	175,000	1,738,000	11,323,129
ZOO	7	Bond Administration	166,979	-	166,979	-	-	-	-	-	-	-	-	-	-	166,979	-
ZOO	7	City Attorney	30,000	-	30,000	-	-	-	-	-	-	-	-	-	-	30,000	-
ZOO	7	Program Management	426,745	-	426,745	-	-	-	-	-	-	-	-	-	-	426,745	-
ZOO	7	Zoo 4th BS Incinerator	271,983	-	271,983	-	-	-	-	-	-	-	-	-	-	271,983	-
ZOO	7	Zoo 4th BS Lion House Project	136,941	-	136,941	-	-	-	-	-	-	-	-	-	-	136,941	-
ZOO	7	Zoo 4th BS Asian Rhinoceros	922,245	-	922,245	-	-	-	-	-	-	-	-	-	-	922,245	-
ZOO	7	Zoo 4th BS S.A. Forest Building	193,387	-	193,387	-	-	-	-	-	-	-	-	-	-	193,387	-
ZOO	7	Zoo 4th BS Black Rhino/Nile Hippo	4,338,819	-	4,334,714	-	4,105	-	-	-	-	-	-	-	-	4,338,819	-
ZOO	7	Zoo ADA Access Compliance	222,575	-	113,608	53,196	55,771	-	-	-	-	-	-	-	-	222,575	-
ZOO	7	Zoo Admin Bldg	110,105	-	110,105	-	-	-	-	-	-	-	-	-	-	110,105	-
ZOO	7	Zoo Animal Resource Center	2,635,463	-	2,635,463	-	-	-	-	-	-	-	-	-	-	2,635,463	-
ZOO	7	Zoo Art Ehrichment Program	784,606	-	784,606	-	-	-	-	-	-	-	-	-	-	784,606	-
ZOO	7	Zoo Bond-Africa Savana	13,793,203	-	13,793,203	-	-	-	-	-	-	-	-	-	-	13,793,203	413,781
ZOO	7	Zoo Bond-Quarantine and Holding	2,645,247	-	2,645,247	-	-	-	-	-	-	-	-	-	-	2,645,247	-
ZOO	7	Zoo Bond-Repair and Renovation	753,291	-	753,291	-	-	-	-	-	-	-	-	-	-	753,291	-
ZOO	7	Zoo Carosel Restoration	693,000	-	693,000	-	-	-	-	-	-	-	-	-	-	693,000	-
ZOO	7	Zoo Corridor Construction	1,000,000	-	1,000,000	-	-	-	-	-	-	-	-	-	-	-	1,000,000
ZOO	7	Zoo Disability Access Compliance	1,184,603	-	1,184,603	-	-	-	-	-	-	-	-	-	-	1,184,603	-
ZOO	7	Zoo Education Bldg	3,999,931	-	3,999,931	-	-	-	-	-	-	-	-	-	-	3,999,931	-
ZOO	7	Zoo Entry and Zoo Street	15,355,958	-	15,355,958	-	-	-	-	-	-	-	-	-	-	15,355,958	-
ZOO	7	Zoo Facilities Bond Projects	1,175,851	-	1,175,851	-	-	-	-	-	-	-	-	-	-	1,175,851	-
ZOO	7	Zoo Tiger and Lion Grottos	1,697,607	-	1,698,038	-	(431)	-	-	-	-	-	-	-	-	1,697,607	-
ZOO	7	Zoo Warehouse (Zoo Support Facility)	2,261,523	-	2,261,523	-	-	-	-	-	-	-	-	-	-	2,261,523	-
ZOO FACILITIES IMPROVEMENT Total			54,800,060	-	54,687,420	53,196	59,445	-	-	-	-	-	-	-	-	53,386,280	1,413,781
ZOO FACILITIES IMPROVEMENT Total			54,800,060	-	54,687,420	53,196	59,445	-	-	-	-	-	-	-	-	53,386,280	1,413,781
OTHER BONDS & CAPITAL PROJECTS Total			358,597,139	-	337,120,054	4,162,573	17,314,512	768,163	9,716,154	-	15,144,112	56,210,307	8,700,000	11,373,153	192,050,488	1,738,000	62,896,763
Grand Total			1,011,450,498	365,000	877,249,835	19,521,051	114,314,612	119,878,425	153,930,933	53,536,080	126,528,988	115,692,034	69,776,665	24,991,841	197,891,401	21,501,560	127,722,572