

CAPITAL IMPROVEMENT DIVISION PROGRAM MANAGEMENT REPORT CAPITAL IMPROVEMENT PLAN



FUNDED BY:
PROPOSITION A - 2000 NEIGHBORHOOD PARK BOND
PROPOSITION C - OPEN SPACE FUND
STATE AND FEDERAL GRANTS
PHILANTHROPIC GIFTS



San Francisco Recreation & Parks

Expenditures through December 31, 2007



PROGRAM STATUS REPORT

CAPITAL PROGRAM

A \$400 Million Capital Improvement Program

STATUS DATE

December 31, 2007

RECREATION AND PARK DEPARTMENT

Yomi Agunbiade, General Manager

CAPITAL PROGRAM MANAGER

Rhoda Parhams

BACKGROUND

In March of 2000 the citizens of San Francisco passed Proposition A, a \$110 Million General Obligation Bond, and Proposition C, a continuation of the Open Space Fund, to implement the Recreation and Park Department's Capital Improvement Plan. The Capital Plan outlines the renovation of the Department's 230 facilities in at least 440 projects over a ten-year period beginning with Fiscal Year 2000-2001. The Plan defines the anticipated start year for the planning for each of those facilities. The Plan is a guide to the department's improvement program and is meant to be flexible, adjusted and modified to meet the department and community's needs. The Recreation and Park Commission will authorize necessary adjustments.

CAPITAL PROGRAM BUDGET

The original program budget, based on a 1999 assessment, is \$400,000,000. That assessment was not escalated to cover possible increases in labor or material costs for future years. Since inception in July 2000, the projected sources of funds, amounts appropriated, bonds sold, and expenditures to date are as follows:

Source	Budget (10 Years)	Appropriated Funds Secured Since FY 00-01	Reserves & Pending Appn. For Grant/Gift as of 12/31/07	Expended as of 12/31/07	Encumbered as of 12/31/07	Remaining Balance as of 12/31/07
Neighborhood Park Bond (includes Bond Interest)	110,000,000	116,130,673	137,600	94,261,011	13,143,471	8,588,591
Open Space Funding ^{(1) (7)}	120,000,000	89,950,932	-	70,648,486	1,186,491	18,115,954
State and Federal Grants ^(2,3)	100,000,000	95,723,565	-	67,604,921	5,085,122	23,033,522
Revenue Bonds ⁽⁵⁾	30,000,000	65,255,000	3,327,372	4,994,900	9,333,962	47,598,766
Philanthropic Gifts ⁽⁴⁾	40,000,000	28,045,041	-	23,330,995	1,858,139	2,855,908
Sub-Total	400,000,000	395,105,210	3,464,972	260,840,313	30,607,184	100,192,741
Other Fund Sources:						
1987 Park Improvement Bond ⁽⁸⁾		6,098,575	-	6,039,475	-	59,099
1992 Golden Gate Park Bond ⁽⁸⁾		15,220,566	-	11,741,836	153,648	3,325,082
1997 Zoo Facilities Bond		52,799,447	-	46,353,149	2,688,735	3,757,563
1995 Steinhart Aquarium (includes Bond Interest)		30,308,690	-	29,414,182	73,950	820,558
2000 Calif Acad of Science Bond (includes Bond Interest)		92,157,661	-	83,780,789	7,511,961	864,911
Downtown Park Fund ⁽⁸⁾		9,220,482	309,000	6,479,908	114,798	2,316,776
General Fund & Other Dept. Funds ⁽⁶⁾		51,885,640	100,000	28,855,351	7,108,535	15,821,754
Total	400,000,000	652,796,271	3,873,972	473,505,003	48,258,812	127,158,484

(1) Projected at \$12 million annual revenue over 10 years.

(2) \$50 million budgeted for Golden Gate Park Projects.

(3) Projected at \$10 million annual revenue over 10 years.

(4) Projected at \$4 million annual revenue over 10 years.

(5) Pending sale of 2006 OS Lease Revenue bond of \$38.25 Million, authorization of \$25 Million in FY 06/07 and additional \$13.25 Million authorized in FY 07/08.

(6) Reflects budget changes for AAO 07/08.

(7) Reflects reduction for PY annual OS project data of \$6.15 Million not maintained in EIS database for "APR" subfund.

(8) Reflects adjustments for PY historical data in EIS Impromptu database.



PROGRAM STATUS and HIGHLIGHTS

In an effort to provide an additional forum for public discussion on the Department's budget and the capital plan, the Neighborhood Park Council host planning meetings in each district. Project directors from the capital division are assigned to attend these meetings, where the latest version of the capital plan is reviewed and any general project related questions are answered. These meetings are helpful in educating the public.

PROGRAM HIGHLIGHTS

The CIP report reflects additional funds from the approved annual budget for fiscal year 07/08, which added \$13.25 million from Lease Revenue Bond, \$2.14 million from 2000 NP bond interest, \$2.96 million from Academy of Science bond interest, and \$3 million in General Fund for specified projects. The added funding from Lease Revenue Bond will provided additional funds for Playfield Initiative for \$8.5 million, for Larsen Pool \$4.0 million and Franklin Square Park Renovation \$750,000. Palace of Fine Arts Rotunda and Colonnade Restoration received grant funding of \$1,451,250 from the California Cultural and Historical Endowment.

PROJECT STATUS

Currently, there are 209 capital improvement projects, including acquisitions, for this reporting period. There is an increase in project count from previous report to include breakdown of the 1997 Zoo Facility Improvement Bond projects. A total of 117 capital projects have been completed as of December 31, 2007.

Initiation	4
Planning	16
Design	13
Bid	3
Construction	26
Closeout	18
Complete	117
Rescheduled	4
Cancelled	8

Projects Planned Construction

Project	District	Month
Kimball Athletic Field	5	February 2008
St. Mary's Playground	9	January 2008
Kelloch Velasco Park	10	February 2008
McLaren Park-Yosemite Marsh	10	March 2008

Project Openings

Project	District	Month
Moscone Recreation Center	2	March 2008
South Sunset Turf Field	4	April 2008
Franklin Square Field Lighting	6	February 2008
Upper Noe Playground & Recreation Center	8	March 2008
Noe Courts Playground-Children's Play Area	8	February 2008
Rolph Park PG & Clubhouse	9	March 2008
Potrero Del Sol	10	March 2008
Minnie & Lovie Ward Recreation Center	11	April 2008



GIFTS & GRANTS UPDATES

As described above, funding for the Capital Program includes the receipt of \$100,000,000 in state and federal grant funds and \$40,000,000 in philanthropic gifts over a period of ten years. The Recreation and Park Department is actively pursuing this important funding goal with one full-time grant writer and the help of the Friends of Recreation and Park and number of neighborhood groups. The tables below will provide ongoing updates of philanthropic gifts and grants, being pursued or received for the capital program. The expenditures of these funds are shown in the detailed spreadsheet included with this report.

GIFTS 12-31-07

PROJECT SITE	DONORS	SECURED
ALAMO SQUARE PLAY AREA RENOVATION	ALAMO SQUARE NEIGHORHOOD ASSOC.	9,000
ALAMO SQUARE PLAY AREA RENOVATION	ROBERT SPJUT & JACQUELINE VALENTINE	8,000
ALTA PLAZA PARK	FRIENDS OF ALTA PLAZA	10,000
FAY PARK - GARDEN	ESTATE OF CLAIRE F. MCGHEE	15,354
FAY PARK - GARDEN	ESTATE OF MARY FAY BERRIGAN	118,364
GGP STRYBING ARBORETUM	SF BOTANICAL GARDEN SOCIETY	84,600
GGP CO. FAIR BLD & STRYBING ARBORETUM	STRYBING ARBORETUM SOCIETY	240,000
GGP CONSERVATORY OF FLOWERS REPAIR	FRIENDS OF REC AND APRK	9,750,000
GGP MUSIC CONCOURSE	MUSIC CONCOURSE COMMUNITY PARTNERSHIP	1,530,000
GGP SOUTH/MURPHY WINDMILL RESTORAT	SAN FRANCISCO PARKS TRUST	520,860
HARDING PARK CLUBHOUSE	FRIEDS OF REC & PARKS CORP	100,000
HARDING PARK CLUBHOUSE	SCHWAB ONE-SAN FRANCISCO FIRST TEE	3,045,612
HARDING PARK CLUBHOUSE	THE STANLEY LANGENDORF FOUNDATION	250,000
HELEN WILLS	ESTATE OF CLAIRE F. MCGHEE	15,354
HELEN WILLS	SYZYGY FOUNDATION	17,000
HELEN WILLS	URBAN RESOURCES SYSTEMS INC.	9,982
HOFF STREET PARK ACQUISITION	GIFT AS PART OF ACQUISITION BOS RES 475-00	150,000
HUNTINGTON SQ CHILDREN'S PG	SAN FRANCISCO PARKS TRUST	20,000
JAPANTOWN PEACE PLAZA & PAGODA	FRIENDS OF PEACE PLAZA	150,000
JAPANTOWN PEACE PLAZA & PAGODA	WESTERN ADDITION PARKG CORP. THRU DPW	550,000
KORET CHILDREN'S QUARTERS	PARKS TRUST (KORET FOUNDATION)	954,702
KOSHLAND PARK	KOSHLAND FAMILY-SF FOUNDATION GRANT	400,000
LINCOLN PARK CHILDREN'S PG	ALBERTSONS MARKET	200,000
PALACE OF FINE ARTS	MAYBECK FOUNDATION	4,599,948
PALACE OF FINE ARTS	WALTER JOHNSON	250,435
PIONEER PARK	FRIENDS OF RP & SF FO. COMM . INICIATIVE & JC DECAUX	352,000
PORTSMOUTH SQUARE PG - CLUBHOUSE	RPG210	73,000
RANDALL MUSEUM - GROUNDS	RANDALL MUSEUM FRIENDS	400,000
ROSSI PLAYGROUND	FRIENDS OF ROSSI PARK	20,000
SOUTH SUNSET PLAYGROUND RENOV	NEIGHBORHOODS PARKS COUNCIL	35,000
GRAND TOTAL		23,879,210



GRANTS 12-31-07

PROJECT SITE	GRANT PROGRAM	APPLIED FOR	AWARDED	PENDING AWARD	NOT AWARDED
24TH STREET/YORK MINI PARK	CALIF. CULTURAL & HISTORICAL ENDOWMENT	144,918			144,918
24TH STREET/YORK MINI PARK	LAND & WATER CONSERVATION	80,000	80,000		
ALAMO SQUARE	CALIFORNIA INTEGRATED WASTE MANAGEMENT	50,000	50,000		
ALTA PLAZA PARK PLAYGROUND	CALIFORNIA INTEGRATED WASTE MANAGEMENT	25,000	25,000		
ARGONNE PLAYGROUND	STATE URBAN PARKS AND HEALTHY COMMUNITIES	664,428	664,428		
BAYVIEW HILL PARK HABITAT RESTORATION	SAN FRANCISCO BAY AREA CONSERVANCY	150,000	-		
BAYVIEW PG - MARTIN LUTHER KING, JR., POOL	STATE GENERAL FUND	492,500	492,500		
BERNAL HEIGHTS PHASE 2	LAND & WATER CONSERVATION	200,000			200,000
CHINESE RECREATION CENTER	MURRAY-HAYDEN GRANT PROGRAM	1,600,000			1,600,000
CHINESE RECREATION CENTER	STATE GENERAL FUND	541,750	541,750		
COFFMAN POOL (HERZ)	MURRAY-HAYDEN GRANT PROGRAM	1,500,000			1,500,000
CONSERVATORY OF FLOWERS REPAIR	STATE GENERAL FUND-CDPR & OES	7,812,719	7,812,719		
DUBOCE PARK	CALIFORNIA INTEGRATED WASTE MANAGEMENT	25,000	25,000		
EUREKA VALLEY RECREATION CENTER	URBAN PARK ACT OF 2001 GRANT PROG	1,000,000			1,000,000
GLEN PARK	COASTAL CONSERVANCY	250,000	250,000		
GOLDEN GATE PARK SITES	AB 716-PROP 40-2002 RESOURCES BOND ACT	32,673,000	32,673,000		
GOLDEN GATE PARK SITES	LOCAL ASSISTANCE -PROP 12-2000 PARK BOND	13,524,000	13,524,000		
GGP SPRECKELS TEMPLE OF MUSIC(BANDSHELL)	NATIONAL TRUST FOR HISTORIC PRESERVATION	100,000	a) 75,000		25,000
GGP SPRECKELS TEMPLE OF MUSIC(BANDSHELL)	SAVE AMERICA'S TREASURES	350,000			350,000
GGP BISON PADDOCK RENOVATION	LAND & WATER CONSERVATION	400,000			400,000
GGP SOUTH/MURPHY WINDMILL RESTORATION	CALIF CULTURAL HISTORICAL ENDOWMENT	488,411	488,411		
GGP SOUTH/MURPHY WINDMILL RESTORATION	SAVE AMERICA'S TREASURES	1,000,000		-	1,000,000
GGP SOUTH/MURPHY WINDMILL RESTORATION	NATIONAL TRUST & PRESERVATION	150,000	a) 5,000		145,000
HARDING PARK CLUBHOUSE	PER CAPITA BLOCK GRANT 2002 STATE BOND	3,500,000	3,500,000		
HARDING PARK IMPROVEMENTS	PER CAPITA BLOCK GRANT 2000 STATE BOND	8,111,000	8,111,000		
HARDING PARK IMPROVEMENTS	R. Z'BERG BLOCK GRANT 2000 STATE BOND	5,016,627	5,016,627		
HARVEY MILK CENTER	CALIF. CULTURAL & HISTORICAL ENDOWMENT PROG.	1,000,000	-		1,000,000
HARVEY MILK CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	1,800,000	1,800,000		
HELEN WILLIS PG	MURRAY-HAYDEN GRANT PROGRAM	1,500,000	1,500,000		
HOFF STREET PARK ACQUISITION	STATE GENERAL FUND	1,083,500	1,083,500		
HOLLY PARK	URBAN PARK AND RECREATION AND RECOVERY (UPARR)	773,150	773,150		
INDIA BASIN	COASTAL CONSERVANCY	100,000	100,000		
JOSEPH LEE	URBAN PARK AND RECREATION AND RECOVERY (UPARR)	500,000	500,000		
KELLOCH-VELASCO	MURRAY-HAYDEN GRANT PROGRAM	1,422,927	-		1,422,927
LA RAZA/POTRERO DEL SOL PARK	MURRAY-HAYDEN GRANT PROGRAM	1,300,000	-		1,300,000
LA RAZA/POTRERO DEL SOL PARK	STATE URBAN PARKS AND HEALTHY COMMUNITIES	1,000,000	720,559		279,441
LA RAZA/POTRERO DEL SOL PARK	CALIFORNIA INTEGRATED WASTE MANAGEMENT, UNUSED TIRE FUNDS PROPOSAL	25,000			25,000
LAUREL HILL PLAYGROUND	USTA NORTHERN CALIFORNIA	5,000	5,000		
LITTLE HOLLYWOOD PLAYGROUND	CALIFORNIA INTEGRATED WASTE MANAGEMENT, UNUSED TIRE FUNDS PROPOSAL	25,000			25,000
MARGARET HAYWARD PG HISTORIC CH	STATE GENERAL FUND	492,500	492,500		
MARINA PEDESTRIAN & BICYCLE IMPROVEMENT PROJECT	BAY AREA AIR QUALITY MANAGEMENT DISTRICT-BICYLCE FACILITY PROG FY 07-08	83,288			
MCLAREN PARK-YOSEMITE MARSH	LAND & WATER CONSERVATION	154,020	154,020		
MINNIE AND LOVIE WARD REC CENTER	MURRAY-HAYDEN GRANT PROGRAM	2,314,000	2,314,000		
MINNIE AND LOVIE WARD REC CENTER	PER CAPITA BLOCK GRANT 2002 STATE BOND	351,000	351,000		
MINNIE AND LOVIE WARD REC CENTER	R. Z'BERG BLOCK GRANT 2002 STATE BOND	42,243	42,243		
MINNIE AND LOVIE WARD REC CENTER	URBAN PARK ACT OF 2001 GRANT PROG	600,000			600,000
MOSCONE RECREATION CENTER	FEMA PRE-DISASTER MITIGATION GRANT	2,067,176	2,067,176	-	



GRANTS 12-31-07

PROJECT SITE	GRANT PROGRAM	APPLIED FOR	AWARDED	PENDING AWARD	NOT AWARDED
PALACE OF FINE ARTS	R. Z'BERG BLOCK GRANT 2002 STATE BOND	3,250,000	3,250,000		
PALACE OF FINE ARTS	CALIF CULTURAL HISTORICAL ENDOWMENT	4,996,685	1,451,250		3,545,425
PALOU PHELPS ACQUISITION	URBAN PARK ACT OF 2001 GRANT PROG	302,443			302,443
PARKSIDE SQUARE TENNIS COURTS	USTA/NRPA 2005 TENNIS IN THE PARKS	52,940			52,940
PARKSIDE SQUARE TENNIS COURTS	USTA/NRPA 2005 TENNIS IN THE PARKS (REAPPLIED)	49,394			49,394
PINE LAKE TRAIL IMPROVEMENT	RECREATIONAL TRAIL GRANT	220,000	220,000		
PINE LAKE TRAIL IMPROVEMENT	COASTAL CONSERVANCY	220,000		-	220,000
PIONEER PARK	TEA21 PROG SUPP FEDERAL PROG (TO BE ADJ)	420,000	420,000	-	-
POTRERO DEL SOL SKATEPARK	LAND & WATER CONSERVATION	200,000			200,000
ST. MARY SQUARE	STATE 84 BOND COMPETITIVE	81,500	81,500		
SAN FRANCISCO ZOO GRIZZLY BEAR EXHIBIT	LAND & WATER CONSERVATION	200,000			200,000
SOUTH OF MARKET AREA (SOMA) PARK	URBAN PARK ACT OF 2001 GRANT PROG	1,049,000	1,049,000		
SOUTH OF MARKET AREA (SOMA) PARK,	MURRAY-HAYDEN GRANT PROGRAM	1,255,050			1,255,050
SOUTH OF MARKET AREA (SOMA) PARK,	YOUTH SOCCER & RECREATIONAL DEV. PROGRAM	630,000	630,000		
SOUTH SUNSET PG - CHILDREN'S PS	CALIFORNIA INTEGRATED WASTE MANAGEMENT	50,000	50,000		
STERN-GROVE-PINE LAKE	R. Z'BERG BLOCK GRANT 2002 STATE BOND	1,450,000	1,450,000		
SUNNYSIDE (MONTERREY) CONSERVATORY	URBAN PARK ACT OF 2001 GRANT PROG	2,000,000			2,000,000
SUNNYSIDE (MONTERREY) CONSERVATORY	CALIF. CULTURAL & HISTORICAL ENDOWMENT PROG.	785,431	-		785,431
SUNNYSIDE PLAYGROUND	STATE URBAN PARKS AND HEALTHY COMMUNITIES	496,500			496,500
SUNNYSIDE PLAYGROUND	CALIFORNIA INTEGRATED WASTE MANAGEMENT, UNUSED TIRE FUNDS PROPOSAL	25,000			25,000
SUNSET PLAYGROUND	USTA NORTHERN CALIFORNIA	5,000	5,000		
TIOGA TUCKER ACQ. & DEVELOPMENT	MURRAY-HAYDEN GRANT PROGRAM	1,365,860			1,365,860
VISITACION VALLEY GREENWAY(RT)-CAMPBELL/RUTLAND MP	STATE GENERAL FUND	492,500	492,500		
VISTACION VALLEY GREENWAY-SENIOR PK	LAND & WATER CONSERVATION	102,000	102,000		
YOUNGBLOOD COLEMAN PLAYFIELD	YOUTH SOCCER BASEBALL PROGRAM	200,000	200,000		
GRAND TOTAL		116,387,460	94,638,833	-	21,515,329

a) Appropriation in Process	80,000
b) Pending BOS Resolution & Contract Authorization	0
TOTAL PENDING APPROPRIATION	80,000

Spreadsheet Legend



Starting on the left of the spreadsheet, the columns provide information as follows:

General Project Name Information - Project Name, Project Director, Project Phase

City's Financial System (FAMIS) Data - Budget, Reserve, Expenditure, Encumbrance, Balance

Project Estimate - Revised Estimated Project Budget

Budget Appropriation by Fund Sources - Open Space, Neighborhood Park Bond, Grants and Gifts, Other Bonds, Downtown Park Fund, and Others Funds

Summary Data - Total Appropriated Funds, Future Grants (applied for) and Gifts (pledged).

**RPD CAPITAL IMPROVEMENT MONTHLY EXPENDITURE REPORT
AS OF DECEMBER 31, 2007**

C A T	D I S T	CAPITAL PLAN PROJECT NAME	PHASE	BUDGET	RESERVED	EXPENDED	ENCUMBERED	BALANCE	REVISED ESTIMATED PROJECT BUDGETS	FAMIS FUNDING SOURCES							SECURED FUNDS IN FAMIS	FUTURE POTENTIAL GRANTS & GIFTS		
										OSP FUNDS	NP BOND FUNDS	REV BOND FUNDS	GRANTS FUNDS	GIFTS FUNDS	OTHER G.O. BOND FUNDS 87+92+95+97+00	DOWNTOWN PARK FUNDS			OTHER GF & OTHER DEPT FUNDS	
NPC	10	Bayview PG - Martin Luther King, Jr., Pool	Complete	9,977,628	-	9,977,521	-	107	9,977,521	6,326,488	706,539	-	-	-	-	-	-	2,944,600	9,977,628	-
NPC	10	India Basin Ph. I & II	Complete	344,754	-	344,754	-	0	344,754	344,754	-	-	-	-	-	-	-	-	344,754	-
NPC	10	India Basin Ph. III (Wetlands Restor)	Complete	159,198	-	159,198	-	0	159,198	61,268	-	-	97,930	-	-	-	-	-	159,198	-
NPC	10	India Basin Natural Area	Complete	116,272	-	59,887	-	56,385	116,272	116,272	-	-	-	-	-	-	-	-	116,272	-
NPC	10	India Basin Shoreline Park Restroom	Cancelled	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
NPC	10	McLaren Park - Landscape Improvements	Complete	2,353,240	-	2,353,240	-	0	2,353,240	-	-	-	-	-	2,353,240	-	-	-	2,353,240	-
NPC	10	McLaren Park - McNab Lake Island	Closeout	65,608	-	61,929	-	3,679	61,929	-	-	-	-	-	65,608	-	-	-	65,608	-
NPC	10	McLaren Park - A Master Plan Review	Cancelled	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
NPC	10	Little Hollywood Park	Complete	896,742	-	542,078	-	354,665	542,078	96,742	-	-	-	-	-	-	-	-	896,742	-
NPC	10	Louis Sutter PG	Complete	764,384	-	764,384	-	0	764,384	-	-	-	-	-	764,384	-	-	-	764,384	-
NPC	10	Palou/Phelps Mini Park	Complete	137,841	-	116,947	-	20,894	116,947	137,841	-	-	-	-	-	-	-	-	137,841	-
NPC	10	Potrero Hill Mini Park	Complete	9,895	-	9,895	-	0	9,895	9,895	-	-	-	-	-	-	-	-	9,895	-
NPC	10	Visitacion Valley Greenway(RT)-Agricultural Lot	Complete	173,872	-	2,454	-	171,418	2,454	173,872	-	-	-	-	-	-	-	-	173,872	-
NPC	10	Visitacion Valley Greenway(RT)-	Complete	871,061	-	931,481	-	(60,420)	931,481	272,561	106,000	-	492,500	-	-	-	0	-	871,061	-
NPC	10	Visitacion Valley Greenway(RT)- Community Garden	Cancelled	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)- Hans Schiller	Complete	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
NPC	10	Visitacion Valley Greenway(RT)- VV Day Care Center	Complete	1,030,502	-	965,489	-	65,013	965,489	-	-	-	200,000	-	-	-	830,502	-	1,030,502	-
NPC	10	Visitacion Valley Greenway(RT)- Senior Park	Complete	528,780	-	509,833	-	18,947	509,159	-	430,741	-	98,039	-	-	-	-	-	528,780	-
NPC	10	Visitacion Valley PG - Clubhouse	Complete	3,295,623	-	2,775,647	3,563	516,413	2,776,475	2,590,042	703,890	-	-	-	-	-	1,690	-	3,295,623	-
DISTRICT 10 TOTAL				20,725,400	-	19,574,736	3,563	1,147,101	19,631,277	10,129,736	1,947,171	-	888,470	-	3,183,232	-	4,576,792	20,725,400	-	
NPC	11	Brooks Park - Community Garden	Complete	369,489	-	314,459	-	55,030	314,459	219,489	-	-	-	-	-	-	150,000	-	369,489	-
NPC	11	Crocker Amazon PG - Children's PS Phase I	Complete	369,726	-	366,460	-	(16,734)	366,460	257,700	5,000	-	-	-	-	-	87,027	-	349,726	-
NPC	11	Crocker Amazon PG - Skateboard Park	Complete	633,694	-	633,694	-	0	633,694	400,000	-	-	-	-	170,382	-	63,312	-	633,694	-
NPC	11	Excelsior Playground	Complete	1,255,027	-	1,255,351	-	(323)	1,255,351	50,000	1,205,027	-	-	-	-	-	-	-	1,255,027	-
NPC	11	Excelsior Playground Lights	Closeout	200,000	-	180,133	8,642	11,225	200,000	-	-	-	-	-	-	-	200,000	-	200,000	-
NPC	11	Geneva Car Barn Improvements	Complete	1,236,579	-	377,550	-	859,029	1,378,000	398,579	838,000	-	-	-	-	-	-	-	1,236,579	-
NPC	11	Head/Brotherhood Mini Park	Complete	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
NPC	11	Lessing/Sears Mini Park	Complete	427,203	-	427,203	-	(0)	427,203	77,061	350,142	-	-	-	-	-	0	-	427,203	-
DISTRICT 11 TOTAL				4,471,719	-	3,554,850	8,642	908,227	4,575,167	1,402,829	2,398,169	-	-	-	170,382	-	500,338	4,471,719	-	
NPC	99	Lincoln & Sharp Irrigation	Complete	620,976	-	620,976	-	0	620,976	-	-	-	-	-	-	-	620,976	-	620,976	-
NPC	99	Sharp Park Water Tank	Complete	125,414	-	125,414	-	0	125,414	125,414	-	-	-	-	-	-	-	-	125,414	-
99 OUTSIDE SF TOTAL				620,976	-	620,976	-	0	620,976	-	-	-	-	-	-	-	620,976	620,976	-	
COMPLETED NEIGHBORHOOD PARK PROJECTS TOTAL				150,410,268	309,000	141,178,353	1,381,009	7,541,906	143,170,301	45,567,821	44,580,690	-	24,868,966	7,108,508	5,867,650	5,936,638	16,479,995	150,410,268	-	
ACOC	3	701 Lombard Street Acquisition	Complete	2,594,203	-	2,594,203	-	0	2,594,203	2,024,203	-	-	-	-	-	-	570,000	-	2,594,203.00	-
ACOC	3	Ferry Park Acquisition	Complete	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
ACOC	5	Page Street Community Garden Acquisition	Complete	677,859	-	677,859	-	0	677,859	677,859	-	-	-	-	-	-	-	-	677,859.00	-
ACOC	6	Hoff Street Park Acquisition	Complete	1,541,349	-	1,541,349	-	0	1,541,349	307,849	-	1,083,500	150,000	-	-	-	-	-	1,541,349.13	-
ACOC	7	Edgehill Mountain Phase I	Complete	3,500,807	-	3,410,510	-	90,297	3,410,510	3,500,807	-	-	-	-	-	-	-	-	3,500,807.21	-
ACOC	7	Hawk Hill - Acquisition	Complete	3,369,655	-	3,369,655	-	0	3,369,655	3,024,655	345,000	-	-	-	-	-	-	-	3,369,654.75	-
ACOC	10	Esprit Park Landscaping & Improvements	Complete	726,808	-	671,657	1,000	54,152	726,808	627,080	99,727	-	-	-	-	-	-	-	726,807	-
ACOC	10	Esprit Park - Acquisition	Complete	378	-	378	-	0	378	378	-	-	-	-	-	-	-	-	378.29	-
ACOC	10	McLaren Park - Acquisition	Complete	247,500	-	238,651	-	8,849	238,651	-	247,500	-	-	-	-	-	-	-	247,500.00	-
ACOC	11	Brooks Park Acquisition	Cancelled	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
ACOC	11	Geneva Car Barn Acquisition	Complete	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-	-	-
COMPLETED ACQUISITIONS TOTAL				12,658,560	-	12,504,262	1,000	153,298	12,559,413	10,162,832	692,227	-	1,083,500	150,000	-	-	570,000	12,658,558.55	-	
TOTAL FOR COMPLETED PROJECTS				163,194,241	309,000	153,808,029	1,382,009	7,695,204	155,855,129	55,856,067	45,272,917	-	25,952,466	7,258,508	5,867,650	5,936,638	17,049,995	163,194,240	-	

