

2000 Neighborhood Park Improvement Bond

QUARTERLY STATUS REPORT
PRESENTED TO THE

Citizens' General Obligation Bond Oversight Committee

January 2017



Fay House Park

PREPARED BY

Taylor Emerson, Analyst, 415-831-2081, taylor.emerson@sfgov.org

PRESENTED BY

Dawn Kamalanathan, Director of Planning & Capital Management
415-581-2544, dawn.kamalanathan@sfgov.org



Neighborhood Park Improvement Bond

Citizens' General Obligation Bond Oversight Committee

December 2017

TABLE OF CONTENTS

Executive Summary

• Program Background	1
• Program Budgets and Funding	1
• Project Status Summaries.....	3
• Program Management Activities	4

Program Financials

• Program Revenues	5
• Program Expenditures.....	7

Executive Summary



Chinese Rec Center

Program Background

- In March of 2000 the citizens of San Francisco passed Proposition A, a \$110 Million General Obligation Bond, for the acquisition, construction and/or reconstruction of San Francisco Parks and Recreation facilities.
- The projects completed under the Neighborhood Park Program are defined and scheduled in the Department's Capital Plan. This plan is mandated under Article XVI, Section 16.107. Park, Recreation and Open Space Fund, of the San Francisco Charter. The Plan is updated annually by the Capital Improvement Division, and each update is subsequently adopted by the Recreation and Park Commission.
- Eighty-five (87) capital projects and three (3) acquisitions have received funding from the 2000 Neighborhood Park Improvement Bond. These ninety (90) projects constitute the Neighborhood Park (NP) Bond Program.

Program Budgets and Funding

- The NP Bond Program was officially initiated in June 2000 with the first sale of \$6.1M in Neighborhood Park Bonds.
- The total \$110M appropriation has now been sold. The sale schedule and amount of each sale are as follows:

1 st Sale	June 2000	\$6,180,000
2 nd Sale	February 2001	\$14,060,000
3 rd Sale	June 2003	\$10,360,000
4 th Sale	June 2003	\$10,600,000
5 th Sale	November 2004	\$68,800,000
Interest		\$9,878,348
TOTAL		\$119,878,348

Budgets

- The *Original/Baseline Budget* for the program was \$236,390,389. Increases over the baseline budgets were due to changes in bid results and unforeseen conditions during construction phase that resulted in additional funding.
- The *Current Approved Budget* for the program is as follows:

Project Costs	\$279,808,483
Program Wide Costs	\$2,961,753
Total for Program	\$282,770,236

- Program Wide costs represent 1.05% of the overall program costs.
- Lease Revenue Bonds provided additional financing for eight projects that initially received NP Bond funds: Chinese Recreation Center, Hamilton Recreation Center, Larsen Sava Pool, Moscone Recreation Center, Junipero Serra Playground/Clubhouse, Buena Vista Park Landscape, St. Mary's Playground and Kelloch Velasco Park.



St. Mary's Playground

Executive Summary

- The 2008 Clean & Safe Neighborhood Park Bond has provided additional financing for 2 projects that initially received NP Bond Funds: Chinese Recreation Center and Mission Dolores Playground.
- The Mission Dolores Playground has received a pledge of private gifts from the Helen Diller Family Foundation of \$1,600,000 used as joint funding with City bond funds and other sources to accomplish renovation of the playground
- The total appropriated funding for the NP Bond Program stands as follows:

2000 NP Bonds	\$119,878,348
Open Space Funds	\$23,573,857
Revenue Bonds	\$43,107,696
Gifts /Grants	\$33,298,843
Other Sources	\$62,911,492
Total	\$282,770,236



Joseph Lee Rec Center

Executive Summary

The NP Bond Program was officially initiated in June 2000 with the first sale of \$6.1M in Neighborhood Park Bonds. However, some projects that were already active in 2000 received bond funding, and are therefore included in the program.

Project Status Summaries

- The following three (3) projects are active in Construction:

1. Fay House Stabilization
2. Randall Museum
3. Alamo Square Restrooms

- The following 84 projects are Completed:

1. Argonne Playground & Clubhouse
2. Rochambeau Playground & Clubhouse
3. Rossi Playground – Children’s Play Structure
4. Moscone Playground – Children’s Play Structure
5. Palace of Fine Arts Park (includes Lagoon)
6. Chinese Recreation Center
7. Fay Park – Garden
8. Helen Wills Park & Clubhouse
9. North Beach Playground – Pool & Clubhouse
10. St. Mary’s Square
11. Parkside Square – Children’s Play Structure / Landscape
12. Larsen Park – Charlie Sava Pool
13. Stern Grove – Concert Meadow
14. South Sunset Playground – Children’s Play Structure
15. Stern Grove – Master Plan
16. West Sunset Playground – Fence Replacement
17. Alamo Square – Children’s Play Structure
18. Hamilton Playground, Rec Center & Pool
19. Koshland Park
20. J.P. Murphy Playground & Clubhouse
21. Franklin Square & Youngblood Coleman- Field Rehab
22. Kid Power (Hoff St.) Park

23. Aptos Playground
24. Balboa Park – Restroom
25. Hawk Hill – Acquisition
26. Junipero Serra Playground & Clubhouse
27. West Portal Playground/Clubhouse
28. Buena Vista Park Landscape Imp Clubhouse
29. Douglass Playground
30. Eureka Valley Playground – Recreation Center
31. Glen Park Playground – Canyon & Assessment
32. Noe Courts Retaining Wall
33. Randall Museum – Grounds
34. Sunnyside Conservatory
35. Upper Noe Playground & Recreation Center
36. Upper Noe Dog Park
37. Walter Haas Playground
38. 24 th Street Mini Park
39. Bernal Heights Park (Phases I)
40. Bernal Heights Park (Phases II)
41. Garfield Square – Children’s Play Structure & Playfield
42. Garfield Square – Master Plan
43. Holly Park
44. Mission Pool
45. Parque Ninos Unidos – Clubhouse
46. Rolph Park Playground & Clubhouse
47. St. Mary’s Playground – Dog Park
48. St. Mary’s Playground
49. Bayview Playground – Martin Luther King, Jr., Pool
50. Esprit Park Landscaping & Improvements
51. Herz Playground – Coffman Pool
52. McLaren Park – Acquisition
53. Potrero del Sol
54. Visitacion Valley Greenway(ReisTract)- Senior Park
55. Visitacion Valley Greenway (ReisTract)- Tioga Lot
56. Visitacion Valley Greenway(ReisTract)- Campbell/Rutland Master Plan

Project Status Summaries

57. Visitacion Valley Playground – Clubhouse
58. Crocker Amazon Playground – Children’s Play Structure
59. Excelsior Playground
60. Lessing/Sears Mini Park
61. Alta Plaza Park – Children’s Play Structure
62. Moscone Recreation Center
63. McLaren Park – Yosemite Marsh Renovation
64. Pine Lake Park – Meadow
65. Victoria Manalo Draves (SOMA) Park
66. Sunnyside Clubhouse & Playground (Phase I)
67. Sunnyside Clubhouse & Playground (Phase II)
68. Joseph Lee Playground & Recreation Center
69. Kelloch – Velasco Park
70. Mission Dolores Park – Clubhouse
71. North Beach Playground – Master Plan (WSQ)
72. Palace of Fine Arts-Landscape
73. Duboce Park – Harvey Milk Center
74. Mission Dolores Helen Diller Playground
75. Balboa Park Improvements
76. Lake Merced Boathouse
77. Minnie & Lovie Ward (Oceanview) Recreation Center – Playfield
78. Boeddeker Park
79. Coit Tower
80. Great Highway Restrooms
81. Carl Larsen Park
82. Crocker Amazon Lighting
83. Civic Center Garage Elevator
84. Geneva Car Barn

Program Management Activities

- With the conclusion of the 2000 Bond program, staff completed a comprehensive reconciliation and review of all sources supplementing bond funds including: gifts, grants, lease revenue bonds, General Fund, and Open Space funds. Projects were closed out, and the reconciliation yielded a net total of \$5,595,792 in project balances and interest earnings.
- Staff re-appropriated the \$5.6M in remainders from completed projects into a Master Project for subsequent allocation. The 2000 Bond has only one restriction: that it not be used on projects in Golden Gate Park. The RPD Commission approved allocations to close funding gaps in projects at: Fay House, Coit Tower, Randall Museum, Crocker Amazon, Carl Larsen Playground, Lake Merced Boathouse, Balboa Park, and the Great Highway Restrooms. As of December 31, 2016, the 2000 Bond funds were fully allocated.
- As of December 31, 2016, there are three remaining active projects: Fay House Stabilization is scheduled to be complete by January 2017; the renovation of Randall Museum is expected to be complete in February 2017; and Alamo Square Restrooms is scheduled to be complete in February 2017.

- The following four (4) projects have been Cancelled:

1. Balboa Park – Master Plan
2. Midtown Terrace Reservoir Top
3. Buena Vista Park – Master Plan
4. Youngblood-Coleman Playground – Clubhouse

Program Budget Reports - Revenues as of December 31, 2016

	2000 NP BONDS	OPEN SPACE FUNDS	REVENUE BONDS	GIFTS	GRANTS	GENERAL FUNDS	DOWNTOWN PARK FUNDS	OTHER CITY DEPT FUNDS	TOTAL ALL SOURCES
ACQUISITIONS									
7 Hawk Hill - Acquisition	345,000	3,024,655	-	-	-	-	-	-	3,369,655
10 Esprit Park Landscaping & Improvements	80,675	591,360	-	-	-	-	-	-	672,035
10 McLaren Park - Acquisition	247,500	-	-	-	-	-	-	-	247,500
SUBTOTAL FOR ACQUISITIONS	673,175	3,616,015	-	-	-	-	-	-	4,289,190
MASTER PLANS									
3 North Beach Playground - Master Plan (Washington Square)	174,334	-	-	-	-	-	-	-	174,334
4 Stern Grove - Master Plan	968,268	38,825	-	-	-	-	-	-	1,005,093
8 Buena Vista Park - Master Plan	20,000	-	-	-	-	-	-	-	20,000
9 Garfield Square - Master Plan	29,245	-	-	-	-	-	-	-	29,245
SUBTOTAL FOR MASTER PLANS	1,189,847	38,825	-	-	-	-	-	-	1,228,672
RENOVATION & NEW CONSTRUCTION									
1 Argonne Playground & Clubhouse	2,019,613	321,930	-	-	654,428	-	-	-	3,005,971
1 Rochambeau Playground & Clubhouse	1,680,020	317,863	-	-	-	4,000	-	-	2,001,883
1 Rossi Playground - Children's Play Structure	831,991	286,312	-	-	-	250,000	-	20,000	1,388,303
2 Alta Plaza Park - Children's Play Structure	332,016	18,942	-	30	25,000	-	-	441,815	817,812
2 Moscone Playground - Children's Play Structure	758,143	9,590	-	-	-	-	-	96,326	864,059
2 Moscone Recreation Center	1,513,441	161,275	4,101,210	-	2,067,176	-	-	-	7,843,103
2 Palace of Fine Arts - Historic Structure	1,843,449	698,326	-	-	3,451,250	1,200,000	-	6,097,967	13,091,012
2 Palace of Fine Arts Park - Landscape/Lagoon	504,414	154,048	-	-	1,603,170	-	-	1,314,870	3,776,502
3 Chinese Recreation Center-Seismic	344,466	-	-	-	-	-	-	112,975	457,441
3 Coil Tower Renovation	685,000	-	2,000,000	-	-	-	-	-	2,685,000
3 Fay House Stabilization	250,000	-	100,000	-	-	-	-	-	350,000
3 Fay Park - Garden	185,833	602,057	-	92,516	-	83,597	-	-	964,004
3 Helen Willis Park & Clubhouse	1,296,533	619,252	-	-	1,500,000	-	-	26,982	3,442,767
3 North Beach Playground - Pool & Clubhouse	3,433,701	695,132	-	-	-	125,254	-	5,609,231	9,863,318
3 St. Mary's Square	1,429,379	-	-	-	61,500	-	-	763,202	2,274,081
4 Great Highway Restroom Repair	1,734,792	-	-	-	-	-	-	509,043	2,243,835
4 Larsen Park & Playground	220,000	500,000	-	86,665	-	389,898	-	250,000	1,448,763
4 Larsen Park Sava Pool	1,546,457	-	10,429,847	-	-	4,098,748	-	-	16,075,052
4 McCoppin Square - Irrigation	-	13,556	-	-	-	462,744	-	-	486,300
4 Parkside Square-Children's Play Structure/Landscape	1,119,217	102,624	-	-	-	19,374	-	331,776	1,572,991
4 Pine Lake Park - Meadow	3,059,862	117,718	-	-	1,670,000	-	-	-	4,847,580
4 South Sunset Playground - Children's Play Structure	665,667	131,603	-	-	50,000	-	-	-	847,270
4 Stern Grove - Concert Meadow	384,831	-	-	-	-	-	-	-	384,831
4 West Sunset Playground - Fence Replacement	4,512	-	-	-	-	-	-	-	4,512
5 Alamo Square - Children's Play Structure	854,184	336,952	-	-	50,000	660	-	45,000	1,288,826
5 Alamo Square Restroom	265,206	-	653,000	-	-	-	-	1,429,172	2,347,380
5 Hamilton Playground & Rec Center & Pool	915,311	443,599	16,249,294	-	-	250,000	-	-	17,858,204
5 Koshland Park	500,587	62,773	-	-	-	-	-	886,327	1,449,697
6 Boeddeker Park & Playground	151,682	274,594	-	357,906	4,943,500	250,000	-	205,164	6,182,856
6 Civic Center Garage Elevator	850,000	252,152	-	-	-	1,000,000	-	-	2,102,152
6 Franklin Square & Youngblood Coleman Fields	315,877	1,898,739	-	-	200,000	10,000	-	-	2,425,415
6 Hoff Street Park	669,744	638,833	-	-	-	-	-	-	1,308,577
6 SOMA Park (Victoria Manalo Draves Park)	1,546,877	429,039	-	-	1,679,000	250,000	371,147	-	4,276,063
7 Aptos Playground	2,888,163	161,000	-	-	-	800,794	-	-	3,849,956
7 J.P. Murphy Playground & Clubhouse	3,707,240	405,861	-	-	-	-	-	76,105	4,189,207
7 Junipero Serra Playground & Clubhouse	1,850,000	433,655	740,000	-	-	339,495	-	-	3,363,150
7 Lake Merced Improvement / Boathouse	200,000	-	335,000	-	-	800,000	-	-	1,335,000
7 Midtown Terrace Reservoir Top	5,000	33,792	-	-	-	-	-	-	38,792
7 Sunnyside Clubhouse & Playground	3,117,630	63,268	16,378	-	-	-	-	-	3,197,275
7 Sunnyside Clubhouse & Playground Phase II	817,369	81,806	10,302	-	-	-	-	-	709,506
7 Wasi Portal Playground & Clubhouse	2,049,770	157,537	-	-	-	-	-	-	2,207,307
8 Buena Vista Park Landscape Imp.	43,838	34,276	2,408,368	-	-	-	-	55,924	2,542,406
8 Douglass Playground	249,290	11,370	-	-	-	-	-	-	260,660
8 Duboce Park - Harvey Milk Center	7,300,595	977,719	1,496,052	-	1,800,000	-	-	-	11,574,366
8 Eureka Valley Playground - Rec Center	3,700,550	2,085,888	-	-	-	-	-	-	5,786,438
8 Glen Park Playground - Canyon & Assessment	95,196	217,207	-	-	-	-	-	-	312,403
8 Mission Dolores Park - Children's Play Structure	670,661	-	191,096	-	-	248,480	-	2,439,930	3,550,187
8 Mission Dolores Park Playground- Clubhouse	24,326	-	-	-	-	-	-	-	24,326
8 Noe Courts Retaining Wall	157,324	-	-	-	-	-	-	-	157,324
8 Randall Museum - Grounds	1,308,013	-	-	124,351	-	-	-	526,505	1,958,869

Program Budget Reports - Revenues as of December 31, 2016

	2000 NP BONDS	OPEN SPACE FUNDS	REVENUE BONDS	GIFTS	GRANTS	GENERAL FUNDS	DOWNTOWN PARK FUNDS	OTHER CITY DEPT FUNDS	TOTAL ALL SOURCES
8 Randall Museum Renovation	300,000	-	-	197,247	5,477,193	970,000	-	844,019	7,768,459
8 Sunnyside Conservatory	992,532	173,829	-	-	-	3,035,378	-	-	4,201,739
8 Upper Noe Dog Park	66,031	2,268	-	-	-	-	-	-	68,299
8 Upper Noe Playground - Rec Center	10,524,619	126,875	-	-	-	700,000	-	-	11,351,494
8 Waller Haas Playground	1,302,000	411,191	-	-	-	-	-	-	1,713,191
9 24th Street Mini Park	282,935	689,172	-	-	79,587	-	-	-	1,051,674
9 Bernal Heights Park (Phase I)	103,937	556,525	-	-	-	-	-	-	660,462
9 Bernal Heights Park (Phase II)	21,167	342,606	-	-	-	-	-	-	363,773
9 Garfield Square-Children's Play Structure & Playfield	500,925	451,476	-	-	-	-	-	17,622	970,022
9 Holly Park	1,267,018	72,151	-	-	773,150	-	-	-	2,112,319
9 Mission Pool	88,743	(6)	-	-	-	-	-	784,072	850,810
9 Parque Ninos Unidos - Clubhouse	1,620,000	606,744	-	-	-	-	-	287,092	2,523,836
9 Rolph Park Playground & Clubhouse	2,343,423	131,522	-	-	-	817,712	-	-	3,292,657
9 St. Mary's Playground - Dog Park	114,097	-	-	-	-	-	-	-	114,097
9 St. Mary's Playground	312,559	50,000	2,816,138	-	-	-	-	-	3,178,697
10 Bayview Playground - Martin Luther King, Jr., Pool	706,539	-	-	-	-	-	-	9,270,981	9,977,521
10 Herz Playground - Coffman Pool	8,650,342	538,804	-	-	-	1,500,000	-	-	10,689,146
10 Joseph Lee Playground & Rec Center	8,453,327	318,426	-	-	500,000	699,961	-	-	9,971,714
10 Kelloch - Velasco Park	522,233	40,800	680,923	-	-	617,507	-	-	1,861,263
10 McLaren Park - Yosemite Marsh Renovation	151,980	11,534	-	-	150,716	321,029	-	-	635,259
10 Polero del Sol	781,845	110,001	-	-	728,530	1,294,093	-	7,000	2,921,269
10 Visitacion Valley Greenway - Senior Park	347,807	64,187	-	-	98,039	-	-	-	509,833
10 Visitacion Valley Greenway - Tioga Lot	822,983	-	-	-	-	1,011,663	-	-	1,834,647
10 Visitacion Valley Greenway - Campbell/Rutland	166,420	236,812	-	-	492,500	-	-	35,750	931,481
10 Visitacion Valley Playground - Clubhouse	703,858	127,551	-	-	-	-	-	1,946,266	2,776,475
10 Youngblood-Coleman Playground - Clubhouse	48,180	373	-	-	-	-	-	-	48,554
11 Balboa Park - Master Plan	3,693	-	-	-	-	-	-	-	3,693
11 Balboa Park - Restroom	131,634	-	-	-	-	-	-	450,000	581,634
11 Balboa Park Improvements	67,859	165,711	-	1,445,957	-	900,000	-	244,048	2,823,575
11 Crocker Amazon Lighting	200,000	-	-	-	-	-	-	-	200,000
11 Crocker Amazon Playground - Children's Play Structure Phase I	5,000	274,434	-	-	-	87,027	-	-	366,460
11 Excelsior Playground	1,205,351	60,000	-	-	-	-	-	-	1,265,351
11 Geneva Car Barn Improvements	838,000	-	-	-	-	328,890	-	3,580,695	4,747,584
11 Lessing/Sears Mini Park	350,142	27,061	-	-	-	-	-	50,000	427,203
11 Minnie & Lovie Athletic Field	768,163	-	-	-	-	-	-	-	768,163
11 Oceanview Playground & Rec Center (Minnie & Lovie Rec Center)	11,473,375	585,852	-	-	2,707,243	939,085	-	-	15,705,555
SUBTOTAL FOR RENOVATION & NEW CONSTRUCTION	115,933,739	19,918,017	42,227,808	2,306,881	30,991,962	23,795,389	371,147	38,744,878	274,290,621
PROGRAM-WIDE SERVICES									
Controller's Audit	884	-	-	-	-	-	-	-	884
Other Program Costs	28,619	-	-	-	-	-	-	-	28,619
Program Management	-	-	-	-	-	-	-	-	-
Master Neighborhood Bond	2,052,161	-	-	-	-	-	-	-	2,052,161
PROGRAM RESERVE	-	-	880,088	-	-	-	-	-	880,088
SUBTOTAL FOR PROGRAM-WIDE SERVICES	2,081,665	0	880,088	0	0	0	0	0	2,961,753
GRAND TOTAL FOR REVENUES	119,878,425	23,673,867	43,107,896	2,306,881	30,991,962	23,795,389	371,147	38,744,878	282,770,236

Program Budget Reports - Expenditures as of December 31, 2016

Project	Category	Original/Baseline Budget	Current Approved Budget-OLF	Expended + Encumbered	
				All Sources 12/31/2016	2000 NP Bonds 12/31/2016
ACTIVE PROJECTS					
3 Fay House Stabilization	Soft Costs		349,093	302,129	212,617
	Construction Costs		907	907	907
	SUBTOTAL		350,000	303,036	213,524
5 Alamo Square - Restroom	Soft Costs		1,020,363	576,773	0
	Construction Costs		1,327,017	1,127,009	188,000
	SUBTOTAL		2,347,380	1,703,782	188,000
6 Randall Museum Renovation	Soft Costs		2,134,376	1,711,292	105,169
	Construction Costs		5,654,083	5,537,830	0
	SUBTOTAL		7,788,459	7,249,122	105,169
ACTIVE TOTAL			10,485,839	9,255,940	506,694
PROJECTS IN CLOSE-OUT					
6 Civic Center Garage Elevator	Soft Costs		1,551,331	1,403,470	153,051
	Construction Costs		550,821	574,464	574,464
	SUBTOTAL		2,102,152	1,977,934	727,515
3 Coil Tower Renovation	Soft Costs		507,836	511,619	22,598
	Construction Costs		2,177,164	2,064,861	652,674
	SUBTOTAL		2,685,000	2,576,481	675,272
4 Great Highway Restroom Repair	Soft Costs		608,743	604,012	120,341
	Construction Costs		1,635,093	1,630,715	1,608,309
	SUBTOTAL		2,243,836	2,234,727	1,728,650
4 Larsen Park and Playground	Soft Costs		415,321	399,926	0
	Construction Costs		1,033,442	1,023,848	220,000
	SUBTOTAL		1,448,763	1,423,773	220,000
6 Boedeker Park and Playground	Soft Costs		356,332	307,773	31,693
	Construction Costs		5,825,524	5,802,362	68,163
	SUBTOTAL		6,182,856	6,110,135	99,856
7 Lake Merced Improvement / Boathouse	Soft Costs		135,000	158,294	0
	Construction Costs		1,200,000	1,200,000	200,000
	SUBTOTAL		1,335,000	1,358,294	200,000
11 Minnie and Lovie Athletic Field	Soft Costs		0	0	0
	Construction Costs		768,163	768,163	768,163
	SUBTOTAL		768,163	768,163	768,163
CLOSE-OUT TOTAL			16,766,769	16,448,507	4,419,466
COMPLETED PROJECTS					
1 Argonne Playground & Clubhouse	Soft Costs		841,178	841,178	459,960
	Construction Costs		2,164,793	2,164,793	1,559,853
	SUBTOTAL	2,673,000	3,005,971	3,005,971	2,019,813
1 Rossi Playground - Children's Play Structure	Soft Costs		443,815	423,815	243,330
	Construction Costs		944,488	944,488	588,661
	SUBTOTAL	1,392,600	1,388,303	1,388,303	831,991
1 Rochambeau Playground & Clubhouse	Soft Costs		790,065	790,065	506,114
	Construction Costs		1,211,819	1,211,819	1,173,906
	SUBTOTAL	1,954,000	2,001,883	2,001,883	1,680,020
2 Alta Plaza Park - Children's Play Structure	Soft Costs		388,567	388,567	331,715
	Construction Costs		429,244	429,244	301
	SUBTOTAL	819,000	817,812	817,812	332,016
2 Palace of Fine Arts Park (incl Lagoon)	Soft Costs		1,117,147	1,117,147	493,310
	Construction Costs		2,659,355	2,659,355	11,104
	SUBTOTAL	3,833,847	3,776,502	3,776,502	604,414
2 Palace of Fine Arts - Historical Structure	Soft Costs		4,156,943	4,148,102	1,114,556
	Construction Costs		8,934,070	8,934,069	524,359
	SUBTOTAL	14,808,416	13,091,812	13,082,171	1,638,915
2 Moscone Playground - Children's Play Structure	Soft Costs		244,962	244,962	139,046
	Construction Costs		619,097	619,097	619,097
	SUBTOTAL	839,465	864,059	864,059	758,143
2 Moscone Recreation Center	Soft Costs		2,269,668	2,269,668	1,335,901
	Construction Costs		5,573,435	5,573,435	177,541
	SUBTOTAL	8,000,000	7,843,103	7,843,103	1,513,441
3 Chinese Recreation Center Feasibility	Soft Costs		453,176	453,176	340,201
	Construction Costs		4,265	4,265	4,265
	SUBTOTAL	9,600,000	467,441	467,441	344,466
3 Fay Park - Garden	Soft Costs		276,200	276,200	48,149
	Construction Costs		687,804	687,804	137,684
	SUBTOTAL	866,000	964,004	964,004	185,833

Program Budget Reports - Expenditures as of December 31, 2016

Project	Category	Original/Baseline Budget	Current Approved Budget-OLF	Expended + Encumbered	
				All Sources 12/31/2016	2000 NP Bonds 12/31/2016
3 Helen Wills Park & Clubhouse	Soft Costs		789,758	772,758	64,803
	Construction Costs		2,853,008	2,653,008	1,231,730
	SUBTOTAL	3,398,831	3,442,767	3,425,767	1,296,533
3 North Beach Playground - Pool & Clubhouse	Soft Costs		1,897,200	1,897,200	48,782
	Construction Costs		7,966,117	7,966,117	3,384,919
	SUBTOTAL	7,706,064	9,863,318	9,863,318	3,433,701
3 North Beach Playground - Master Plan (WSQ)	Soft Costs		169,934	169,934	169,934
	Construction Costs		4,400	4,400	4,400
	SUBTOTAL	45,000	174,334	174,334	174,334
3 St. Mary's Square	Soft Costs		931,667	931,667	92,033
	Construction Costs		1,342,414	1,342,414	1,337,346
	SUBTOTAL	2,368,927	2,274,081	2,274,081	1,428,379
4 McCoppin Square - Irrigation	Soft Costs		124,436	124,436	0
	Construction Costs		341,864	341,864	0
	SUBTOTAL	413,566	466,300	466,300	-
4 Larsen Park Sava Pool	Soft Costs		2,565,351	2,565,351	1,495,353
	Construction Costs		13,509,701	13,475,372	51,104
	SUBTOTAL	11,620,000	16,075,052	16,040,722	1,546,457
4 Parkside Square - Children's Play Structure & Landsc	Soft Costs		374,445	374,445	167,573
	Construction Costs		1,198,546	1,198,546	951,644
	SUBTOTAL	1,905,000	1,572,991	1,572,991	1,119,217
4 Pine Lake Park - Meadow	Soft Costs		1,201,816	1,201,816	1,097,790
	Construction Costs		3,645,764	3,645,764	1,962,072
	SUBTOTAL	6,464,000	4,847,580	4,847,580	3,059,862
4 South Sunset Playground - Children's Play Structure	Soft Costs		213,398	213,398	69,461
	Construction Costs		633,872	633,872	596,206
	SUBTOTAL	812,802	847,270	847,270	665,667
4 Stern Grove - Master Plan	Soft Costs		990,526	990,526	951,701
	Construction Costs		14,567	14,567	14,567
	SUBTOTAL	1,016,226	1,005,093	1,005,093	966,268
4 Stern Grove - Concert Meadow	Soft Costs		383,831	383,831	383,831
	Construction Costs		1,000	1,000	1,000
	SUBTOTAL	365,000	384,831	384,831	384,831
4 West Sunset Playground - Fence Replacement	Soft Costs		4,512	4,512	4,512
	Construction Costs		0	0	0
	SUBTOTAL	4,512	4,512	4,512	4,512
5 Alamo Square - Children's Play Structure	Soft Costs		338,934	338,934	71,784
	Construction Costs		949,893	949,893	782,400
	SUBTOTAL	1,286,655	1,288,828	1,288,828	854,184
5 Hamilton Playground & Rec Center & Pool	Soft Costs		4,193,208	4,193,208	844,189
	Construction Costs		13,664,996	13,664,996	71,121
	SUBTOTAL	14,168,711	17,858,204	17,858,204	915,311
5 Koshland Park	Soft Costs		480,890	480,890	147,454
	Construction Costs		968,807	968,807	353,143
	SUBTOTAL	1,320,614	1,449,697	1,449,697	500,697
6 Franklin Square & Youngblood Coleman Field	Soft Costs		575,078	575,078	314,673
	Construction Costs		1,850,337	1,850,337	1,003
	SUBTOTAL	2,748,000	2,425,415	2,425,415	315,677
6 Hoff Street Park	Soft Costs		300,697	300,697	151,602
	Construction Costs		1,007,880	1,007,880	518,142
	SUBTOTAL	1,351,327	1,308,577	1,308,577	669,744
6 SOMA Park (Victoria Manalo Draves Park)	Soft Costs		1,304,831	916,163	455,607
	Construction Costs		2,971,232	2,971,232	1,091,270
	SUBTOTAL	4,460,297	4,276,063	3,887,395	1,546,877
7 Aptos Playground	Soft Costs		631,009	631,009	534,839
	Construction Costs		3,218,947	3,216,947	2,353,323
	SUBTOTAL	2,860,552	3,849,956	3,849,956	2,888,163
7 Balboa Park - Restroom	Soft Costs		190,579	190,579	131,634
	Construction Costs		391,055	391,055	0
	SUBTOTAL	583,634	581,634	581,634	131,634
7 Hawk Hill - Acquisition	Soft Costs		0	0	0
	Construction Costs		0	0	0
	Acquisition		3,369,655	3,369,655	345,000
SUBTOTAL	3,369,655	3,369,655	3,369,655	345,000	
7 J.P. Murphy Playground & Clubhouse	Soft Costs		1,267,466	1,267,466	1,002,111
	Construction Costs		2,921,739	2,921,739	2,705,130
	SUBTOTAL	3,359,349	4,189,207	4,189,207	3,707,240

Program Budget Reports - Expenditures as of December 31, 2016

Project	Category	Original/Baseline Budget	Current Approved Budget-OLF	Expended + Encumbered	
				All Sources 12/31/2016	2000 NP Bonds 12/31/2016
7 Junipero Serra Playground & Clubhouse	Soft Costs		1,068,358	1,068,358	533,120
	Construction Costs		2,294,792	2,294,792	1,316,880
	SUBTOTAL	2,790,000	3,363,150	3,363,150	1,850,000
7 Sunnyside Clubhouse & Playground Phases I & II	Soft Costs		969,739	969,739	814,364
	Construction Costs		2,937,042	2,936,440	2,920,664
	SUBTOTAL	3,960,500	3,906,781	3,906,180	3,735,028
7 West Portal Playground & Clubhouse	Soft Costs		634,740	634,740	632,467
	Construction Costs		1,572,567	1,572,567	1,417,283
	SUBTOTAL	2,222,531	2,207,307	2,207,307	2,049,770
8 Buena Vista Park Landscape Imp.	Soft Costs		672,535	672,535	43,838
	Construction Costs		1,869,870	1,869,870	0
	SUBTOTAL	2,366,760	2,542,406	2,542,406	43,838
8 Douglass Playground	Soft Costs		260,860	260,860	249,290
	Construction Costs		0	0	0
	SUBTOTAL	260,800	260,860	260,860	249,290
8 Duboce Park - Harvey Milk Center	Soft Costs		2,585,566	2,585,566	960,858
	Construction Costs		8,988,799	8,988,799	6,339,738
	SUBTOTAL	9,460,000	11,574,366	11,574,366	7,300,596
8 Eureka Valley Playground - Rec Center	Soft Costs		1,836,392	1,836,392	112,060
	Construction Costs		3,950,046	3,950,046	3,588,490
	SUBTOTAL	5,894,619	5,786,438	5,786,438	3,700,550
8 Glen Park Playground - Canyon & Assessment	Soft Costs		312,403	312,403	95,196
	Construction Costs		0	0	0
	SUBTOTAL	200,000	312,403	312,403	95,196
8 Noe Courts Retaining Wall	Soft Costs		55,707	55,707	55,707
	Construction Costs		101,618	101,618	101,618
	SUBTOTAL	161,000	167,324	167,324	167,324
8 Mission Dolores Park - Clubhouse	Soft Costs		24,326	24,326	24,326
	Construction Costs		0	0	0
	SUBTOTAL	27,435	24,326	24,326	24,326
8 Mission Dolores Park Playground	Soft Costs		525,259	525,259	224,726
	Construction Costs		3,024,908	3,024,908	445,935
	SUBTOTAL	260,000	3,550,167	3,550,167	670,661
8 Randall Museum - Grounds	Soft Costs		397,920	397,920	8,052
	Construction Costs		1,560,949	1,560,949	1,299,961
	SUBTOTAL	2,163,618	1,958,869	1,958,869	1,308,013
8 Sunnyside Conservatory	Soft Costs		1,447,948	1,447,948	985,049
	Construction Costs		2,753,791	2,753,034	7,483
	SUBTOTAL	3,600,000	4,201,739	4,200,982	992,532
8 Upper Noe Dog Park	Soft Costs		0	0	0
	Construction Costs		68,299	68,299	66,031
	SUBTOTAL	95,178	68,299	68,299	66,031
8 Upper Noe Playground - Rec Center	Soft Costs		2,947,536	2,947,536	2,158,159
	Construction Costs		8,403,958	8,403,958	8,366,460
	SUBTOTAL	10,493,220	11,351,494	11,351,494	10,524,619
8 Waller Haas Playground	Soft Costs		218,810	218,810	2,000
	Construction Costs		1,494,382	1,494,382	1,300,000
	SUBTOTAL	1,660,160	1,713,191	1,713,191	1,302,000
9 24th Street Mini Park	Soft Costs		285,892	285,892	161,571
	Construction Costs		765,781	765,781	121,364
	SUBTOTAL	1,060,000	1,051,674	1,051,674	282,935
9 Bernal Heights Park (Phases I)	Soft Costs		280,205	280,205	101,057
	Construction Costs		380,257	380,257	2,680
	SUBTOTAL	718,691	660,462	660,462	103,937
9 Mission Pool	Soft Costs		245,903	245,903	30,589
	Construction Costs		604,907	604,907	56,154
	SUBTOTAL	707,738	850,810	850,810	86,743
9 Bernal Heights Park (Phases II)	Soft Costs		118,515	118,515	21,167
	Construction Costs		245,258	245,258	0
	SUBTOTAL	331,309	363,773	363,773	21,167
9 Garfield Square - Master Plan	Soft Costs		29,245	29,245	29,245
	Construction Costs		0	0	0
	SUBTOTAL	50,000	29,245	29,245	29,245
9 Garfield Square - Children's Playstructure & Field	Soft Costs		279,073	279,073	239,325
	Construction Costs		690,949	690,949	261,600
	SUBTOTAL	1,042,824	970,022	970,022	500,925
9 Holly Park	Soft Costs		503,390	503,390	431,239
	Construction Costs		1,608,929	1,608,929	835,779
	SUBTOTAL	2,101,090	2,112,319	2,112,319	1,267,018

Program Budget Reports - Expenditures as of December 31, 2016

Project	Category	Original/Baseline Budget	Current Approved Budget-OLF	Expended + Encumbered	
				All Sources 12/31/2016	2000 NP Bonds 12/31/2016
9 Parque Ninos Unidos - Clubhouse	Soft Costs		747,456	747,456	20,000
	Construction Costs		1,776,380	1,776,380	1,600,000
	SUBTOTAL	2,660,337	2,623,836	2,623,836	1,620,000
9 Rolph Park Playground & Clubhouse	Soft Costs		872,336	872,336	770,540
	Construction Costs		2,420,321	2,420,321	1,572,883
	SUBTOTAL	3,100,100	3,292,667	3,292,667	2,343,423
9 St. Mary's Playground - Dog Park	Soft Costs		114,097	114,097	114,097
	Construction Costs		0	0	0
	SUBTOTAL	110,698	114,097	114,097	114,097
9 St. Mary's Playground	Soft Costs		1,120,478	746,645	311,509
	Construction Costs		2,058,219	2,032,617	1,050
	SUBTOTAL	1,500,000	3,178,697	2,779,262	312,559
10 Bayview Playground - MLK Jr., Pool	Soft Costs		2,116,388	2,116,388	402,673
	Construction Costs		7,861,133	7,861,133	303,866
	SUBTOTAL	9,946,000	9,977,521	9,977,521	706,539
10 Esprit Park Landscaping & Improvements	Soft Costs		672,035	672,035	80,675
	Construction Costs		0	0	0
	SUBTOTAL	647,080	672,035	672,035	80,675
10 Herz Playground - Coffman Pool	Soft Costs		2,517,683	2,517,683	1,998,878
	Construction Costs		8,171,463	8,171,463	6,651,464
	SUBTOTAL	8,675,623	10,689,146	10,689,146	8,650,342
10 Joseph Lee Playground & Rec Center	Soft Costs		2,917,927	2,917,927	2,068,069
	Construction Costs		7,053,788	7,053,788	6,385,258
	SUBTOTAL	9,791,912	9,971,714	9,971,714	8,453,327
10 Kelloch - Velasco Park	Soft Costs		538,412	532,370	209,512
	Construction Costs		1,322,851	1,270,666	254,494
	SUBTOTAL	2,222,500	1,861,263	1,803,036	464,006
10 McLaren Park - Acquisition	Soft Costs		0	0	0
	Construction Costs		0	0	0
	Acquisition		247,500	247,500	247,500
SUBTOTAL	238,651	247,500	247,500	247,500	
10 McLaren Park - Yosemite Marsh	Soft Costs		300,499	300,499	112,612
	Construction Costs		334,760	334,760	39,368
	SUBTOTAL	306,000	636,259	636,259	151,980
10 Potrero del Sol	Soft Costs		493,848	493,848	382,273
	Construction Costs		2,427,421	2,427,421	399,372
	SUBTOTAL	2,010,302	2,921,269	2,921,269	781,645
10 Visitacion Valley Greenway(RT)-Campbell/Rulland M	Soft Costs		297,375	297,375	151,083
	Construction Costs		634,106	634,106	15,337
	SUBTOTAL	855,000	931,481	931,481	166,420
10 Visitacion Valley Greenway(RT)- Senior Park	Soft Costs		508,306	508,306	346,080
	Construction Costs		1,527	1,527	1,527
	SUBTOTAL	476,438	509,833	509,833	347,607
10 Visitacion Valley Playground - Clubhouse	Soft Costs		719,082	719,082	132,347
	Construction Costs		2,057,393	2,057,393	571,311
	SUBTOTAL	2,690,011	2,776,475	2,776,475	703,658
10 Visitacion Valley Greenway(RT)-Tioga Lot	Soft Costs		424,022	424,022	181,474
	Construction Costs		1,410,625	1,410,625	641,509
	SUBTOTAL	2,063,860	1,834,647	1,834,647	822,983
11 Balboa Park Improvements	Soft Costs		165,711	165,711	0
	Construction Costs		2,657,884	2,657,864	67,859
	SUBTOTAL		2,823,575	2,823,575	67,859
11 Crocker Amazon Lighting	Soft Costs		200,000	185,619	185,619
	Construction Costs		0	0	0
	SUBTOTAL		200,000	185,619	185,619
11 Crocker Amazon Playground - Children's Play Structu	Soft Costs		209,024	209,024	5,000
	Construction Costs		157,436	157,436	0
	SUBTOTAL	1,746,793	366,460	366,460	5,000
11 Excelsior Playground	Soft Costs		84,498	84,498	34,498
	Construction Costs		1,170,852	1,170,852	1,170,852
	SUBTOTAL	1,746,793	1,255,351	1,255,351	1,205,351
11 Geneva Car Barn Improvements	Soft Costs		1,330,040	1,296,178	837,863
	Construction Costs		3,417,544	872,095	0
	SUBTOTAL	1,378,000	4,747,684	2,168,274	837,863
11 Lessing/Sears Mini Park	Soft Costs		285,492	285,492	208,730
	Construction Costs		141,711	141,711	141,411
	SUBTOTAL	427,203	427,203	427,203	350,142
11 Oceanview Playground & Rec Center	Soft Costs		4,598,139	4,598,139	3,006,972
	Construction Costs		11,107,416	11,107,416	6,464,402
	SUBTOTAL				

Program Budget Reports - Expenditures as of December 31, 2016

Project	Category	Original/Baseline Budget	Current Approved Budget-OLF	Expended + Encumbered	
				All Sources 12/31/2016	2000 NP Bonds 12/31/2016
	SUBTOTAL	16,207,643	16,706,555	16,706,555	11,473,376
	COMPLETED TOTAL	234,615,237	262,445,836	248,924,287	112,217,763
CANCELED PROJECTS					
7 Midtown Terrace Reservoir Top	Soft Costs		38,792	38,792	5,000
	Construction Costs		0	0	0
	SUBTOTAL	1,561,240	38,792	38,792	5,000
8 Balboa Park - Master Plan	Soft Costs		3,693	3,693	3,693
	Construction Costs		0	0	0
	SUBTOTAL	15,000	3,693	3,693	3,693
8 Buena Vista Park - Master Plan	Soft Costs		20,000	8,899	8,899
	Construction Costs		0	0	0
	SUBTOTAL	160,000	20,000	8,899	8,899
10 Youngblood-Coleman Playground - Clubhouse	Soft Costs		48,554	48,554	48,180
	Construction Costs		0	0	0
	SUBTOTAL	48,912	48,554	48,554	48,180
	CANCELED TOTAL	1,775,152	111,039	99,937	65,772
	PROJECT TOTAL	236,390,389	279,808,483	274,729,671	117,209,674
PROGRAM WIDE SERVICES					
	Controller's Audit		884	884	884
	Other Program Costs		28,619	28,619	28,619
	Program Management Cost		0	0	0
	Master Neighborhood Bond		2,052,161	1,942,429	1,942,429
	PROGRAM RESERVE		880,088	88,943	0
	PROGRAM WIDE TOTAL		2,961,753	2,060,876	1,971,932
	PROGRAM TOTAL	236,390,389	282,770,236	276,790,547	119,181,606