

Twin Peaks Vocal Project Map



PROJECT 1 (Sat.)

Christmas Tree Point/Mt. Sutro Connector
 1 crew of 50 vols., 2 VPD staff, Truck 550, 544, and 655

Stage 1:

- Break out curb
- Pull and place mustard and radish in road
- Brush entire segment, 6' wide with 36" bench
- Pick up garbage, stage along road
- Remove weeds from road

Stage 2: (Sat./Sun, 1 NAP staff)

- Install Split rail fence up to 108' (13 bays) approx. 40" from guardrail
- Sensitive grassland: start w/ power auger, finish with manual post hole digger (3 trained people).
- Sort Vegetation

PROJECT 4 (*Overflow)

The Peaks & Restoration Work

- Brush over-grown steps
- Remove deteriorated steps and stage in road closure
- Decommission social trails
- Cut and/or pound in exposed rebar
- Various restoration sites of identified broom, cotoneaster and hemlock

PROJECT 2 (Sat.)

Mission Bowl Decommission & Reroute
 1 Crew 50 vols., 1-2 NAP staff, Truck 617

- Decommission old trail
- Remove all timbers, load at top in road diet
- Pull and/or cut & pound rebar
- Brush new trail, 6' wide with 36" bench
- Collect extra coyote brush toward bottom of slope
- Pick up garbage

PROJECT 3 (Sat. & Sun.)

Mission Flats Re-route and Decommission
 1 Crew of 50 vols., 1-2 NAP staff, Truck 619

- Remove all timbers, load at top in pull out
- Pull and/or cut & pound rebar
- Brush new trail route 6' wide with 36" bench
- Use brush from Mission Bowl to pack in decommission mission flats trail: focus on ends (25')
- Brush and bench along guardrail at northern end of Mission Ridge and install 48' fence (6 bays w/7th extra post)
- Chainsaw 6 bollards and position boulders as stacked wall to close old south east entrance

PRIMARY WORK

-  Remove Bollards & Install Boulders
-  Decommission Existing Trail
-  Bench New Trail

OVERFLOW

-  *Brush Trail & Fix Broken Steps
-  *Weeding

